Adjuster Report Page 1 of 5

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC3/AIG20000534/AKS3N2

Date: 19/08/2020

REFERENCE

Handling Insurer: AIG Asia Pacific Insurance Pte. Ltd. Policy No: 1900117887

Claimant SKE735G Insured Vehicle No: STA8366T

Vehicle No: SKE735G Insured Vehicle No: SJA8366T

Date of Loss: 06/01/2020 Nature of Claim: TP Claim No: 8960960248SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: SKE735G

Make & Model: AUDI A4, 1.4 TFSI S TRONIC (A) Engine No: CVN009573

Reg. Date: 18/05/2016 (Man. Year: 2016) Chassis No: WAUZZZF44GA074244

Colour: Black Odometer: 0 km

Engine Capacity: 1395 cc
Market Value/New Car

Price: N/A

Sum Insured (S\$): Market Value/New Car Price

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 205/60 R16 Rear Tyre Size: 205/60 R16
Front Left Side: Continental 6 mm Rear Left Side: Continental 6 mm
Front Right Side: Continental 6 mm Rear Right Side: Continental 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS		Repairer's	Adjuster's	Difference	Diff %
Parts		22,643.20	10,996.80	11,646.40	51.43
Miscellaneous Items		0.00	0.00	0.00	
Labour		24,412.00	17,562.00	6,850.00	28.06
Paintwork Labour		0.00	0.00	0.00	
Towing		0.00	0.00	0.00	
	Gross Total (S\$)	47,055.20	28,558.80	18,496.40	39.31
	+ GST 7.00/7.00% (S\$)	3,293.86	1,999.12	1,294.74	39.31
	Nett Amount (S\$)	50,349.06	30,557.92	19,791.14	39.31
	+ Loss of Use (17.0 x S	\$\$60.00/day) (S\$)	1,020.00		
	+ Doc	/Search Fee (S\$)	2.00		
	N	Nett Liability (S\$)	31,579.92		

INSPECTION

Date of Assignment: 08/01/2020

Date Inspected: 08/01/2020 Inspected At: Premium Automobiles Pte Ltd (Benoi)

24 Benoi Sector

Singapore 629857

Estimated Period of Repair: 15.0 days

Adjuster: ADRIAN LING Manager: Khanchna Pothuraj

Adjuster Report Page 2 of 5

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

Adjuster Report Page 3 of 5

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Deformed	1,946.00 FS	*1,556.80 FS
2	1		*FRONT BUMPER FIXING PARTS	Not Necessary	258.00 FS	*-FS
3	2		*FRONT BUMPER SECURING STRIP	Not Necessary	64.00 FS	*-FS
4	1		*FRONT BUMPER GRILLE -CENTRE	Not Necessary	178.00 FS	*-FS
5	1		*FRONT BUMPER CLOSING EMBLEM -LOWER CENTRE	Not Necessary	191.00 FS	*-FS
6	1		*RADIATOR GRILLE	Cracked	1,666.00 FS	*1,332.80 FS
7	2		*FRONT BUMPER AIR GUIDE GRILLE -LH/RH	Not Necessary	666.00 FS	*-FS
8	1		*FRONT BUMPER FOAM FILLER PIECE	Not Necessary	113.00 FS	*-FS
9	1		*FRONT BUMPER CARRIER	Not Necessary	733.00 FS	*-FS
10	1		*FRONT BUMPER COVER	Not Necessary	116.00 FS	*-FS
11	1		*CAUTION SIGN STICKER	Not Necessary	13.00 FS	*-FS
12	1		*AIRCON STICKER	Not Necessary	7.00 FS	*-FS
13	1		*LOCK CARRIER BRACKET	Not Necessary	125.00 FS	*-FS
14	2		*FRONT BUMPER SUPPORT -LH/RH	Not Necessary	52.00 FS	*-FS
15	1		*HORN -LH HIGH TONE	Not Necessary	37.00 FS	*-FS
16	1		*HORN -RH HIGH TONE	Not Necessary	262.00 FS	*-FS
17	2		*SPRING SHACKLE -LH/RH	Not Necessary	52.00 FS	*-FS
18	1		*BONNET	Dented	2,554.00 FS	*2,043.20 FS
19	1		*BONNET ATTACHMENT PARTS	Not Necessary	111.00 FS	*-FS
20	1		*BONNET IMPACT PROTECTION -CENTRE /LH/RH (3 PCS)	Necessary	75.00 FS	*59.44 FS
	1		*BONNET BOWDEN CABLE	Not Necessary	53.00 FS	*-FS
22	1		*BONNET BOWDEN CABLE -CENTRE	Not Necessary	53.00 FS	*-FS
23	1		*BONNET RELEASE LEVER	Not Necessary	12.00 FS	*-FS
24	2		*RADIATOR AIR GUIDE -LH/RH	Not Necessary	50.00 FS	*- FS
25	2		*RADIATOR AIR GUIDE -LH/RH	Not Necessary	22.00 FS	*-FS
26	1		*RADIATOR AIR GUIDE -UPPER	Not Necessary	15.00 FS	*-FS
27	1		*RADIATOR AIR GUIDE -LOWER	Not Necessary	19.00 FS	*-FS
28	1		*REAR BUMPER	Deformed		*1,612.00 FS
29	1		*REAR BUMPER FIXING PARTS	Not Necessary	66.00 FS	*-FS
30	1		*REAR BUMPER SECURING STRIP	Damaged	203.00 FS	
31	1		*REAR BUMPER SPOILER -LH	Deformed	227.00 FS	*181.20 FS
			Report was unsubmitted during this pr	int-out.		

Adjuster Report Page 4 of 5

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
32	2		*REAR LIGHT REFLECTOR -LH/RH	Not Necessary	76.00 FS	*-FS
33	1		*REAR BUMPER CARRIER	Bent	819.00 FS	*655.20 FS
34	2		*REAR BUMPER SEAL	Not	25.00 FS	*- FS
				Necessary		
35	1		*REAR BUMPER GUIDE SECTION -LH	Not Necessary	40.00 FS	*-FS
36	1		*REAR BUMPER GUIDE SECTION -RH	Not Necessary	41.00 FS	*-FS
37	2		*REAR BUMPER GUIDE SECTION -LH/RH	Not Necessary	40.00 FS	*-FS
38	1		*AERIAL RETAINER	Not Necessary	23.00 FS	*-FS
39	1		*TELEPHONE AERIAL	Not Necessary	164.00 FS	*-FS
40	4		*REAR PARKING AID SENSOR -INNER /OUTER	Not Necessary	924.00 FS	*-FS
41	4		*REAR PARKING AID SEAL RING	Not Necessary	12.00 FS	*-FS
42	1		*SET REAR BUMPER WIRING	Not Necessary	618.00 FS	*-FS
43	1		*BOOT LID CONTROL UNIT	Damaged	350.00 FS	*280.00 FS
44	1		*TAILGATE OPENING SENSOR LINE	Not Necessary	190.00 FS	*-FS
45	1		*REAR CROSS PANEL	Distorted	238.00 FS	*190.00 FS
46	1		*CROSS PANEL REINFORCEMENT	Distorted	461.00 FS	*368.80 FS
47	1		*SPARE WHEEL WELL	Distorted	2,020.00 FS	*1,616.00 FS
48	1		*REAR SILENCER HEAT SHIELD -LH	Crumpled	139.00 FS	*110.80 FS
49	1		*HEAT SHIELD -CENTRE	Not Necessary	62.00 FS	*-FS
50	1		*LUGGAGE COMPARTMENT FLOOR	Not Necessary	648.00 FS	*-FS
51	1		*REAR CROSS PANEL TRIM	Not Necessary	154.00 FS	*-FS
52	1		*INSERT PART	Not Necessary	247.00 FS	*-FS
53	1		*STOWAGE COMPARTMENT	Cracked	83.00 FS	*66.00 FS
54	1		*REAR SILENCER HEAT SHIELD-LH	Not Necessary	999.00 FS	*-FS
55	1		*REAR SILENCER DUAL CLIP	Not Necessary	45.00 FS	*-FS
56	1		*EXHAUST SILENCER BRACKET	Not Necessary	38.00 FS	*-FS
57	1		*CENTRE SILENCER	Not Necessary	902.00 FS	*-FS
58	1		*CENTRE SILENCER DUAL CLIP	Not Necessary	45.00 FS	*-FS
59	1		*DUAL CLIP	Not Necessary	45.00 FS	*-FS
60	1		*FRONT NO PLATE	Dented	40.00 FS	*40.00 FS
61	1		*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
62	1		*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
63	1		*STONE CHIP	Necessary	180.00 FS	*180.00 FS
64	1		*SUNDRIES	Necessary	600.00 FS	*120.96 FS
65	1	. = -	*MOUNTING FOR SPARE WHEEL	Bent	101.20 FS	*101.20 FS
⊢=Fra	anchise	part. S=S	SpcNett.	Total Parts (S\$	22.643.20	10,996.80

Total Parts (S\$) 22,643.20 10,996.80

Report was unsubmitted during this print-out.

Adjuster Report Page 5 of 5

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labo	our Items			
1	TO REMOVE CHECK AND REINSTALL FRONT WIRE HARNESS FOR HEADLIGHTS ,HORNS TEMPERATURE SENSOR AND HEADLIGHT WASHER ASSY	New	360.00	360.00
2	TO DISMANTLE AND RENEW FRONT BUMPER AND BONNET ,RE-ORGANISE CRASH MANAGEMENT COMPONENTS REINSTALL ALL PARTS REMOVED	New	2,100.00	1,000.00
3	TO RESPRAY FRONT BUMPER AND BONNET	New	2,000.00	1,100.00
4	TO CARRY OUT FIRST MEASUREMENT TEST ON CAR O-LINER	New	800.00	0.00
5	TO REMOVE AND RENEW REAR PARKING AID AND REAR LID KICK SENSOR	New	360.00	360.00
6	TO REMOVE AND REINSTALL REAR WIRE HARNESS, AUDIO EQUIPMENT, CONTROL UNITS, RELAY, FUSE AND RELAY TRAYS, END PANELLING AND SPARE WHEEL HOUSING	New	1,800.00	1,800.00
7	TO REMOVE AND REAINSTALL REAR SEATS ,BACK REST,CARPETS ,ABCD PILLAR TRIMS ,DISENGAGE AIRBAG SYSTEM	New	1,800.00	1,800.00
8	TO REMOVE EXHAUST SYSTEM AND FUEL TANK ASSY .RENEW CENTRE AND REAR EXHAUST SILENCER IF NECESSARY	New 2	780.00	780.00
9	TO REMOVE AND INSTALL REAR SUSPENSION ASSY TO FACILITATE CAR-O-LINER REPAIRS ,INSPECT FOR DAMAGES AND RENEW ACCORDINGLY) New	2,800.00	2,800.00
10	TO PLACE VEHICLE ON CAR O-LINER	New	1,800.00	1,200.00
11	TO DISMANTLE AND RENEW REAR BUMPER, CUT OUT AND REWELD REAR END PANLLING, SPARE WHEEL HOUSING AND CROSS MEMBERS, REPIAR AND ALIGN WHOLE REAR SUBSTRUCTURE TO POSITION .REORGANISE CRASH MANAGEMENT COMPONENTS .REINSTALL ALL PARTS REMOVED	New	5,600.00	3,500.00
12	TO CARRY OUT STONE CHIP PRIMER WORK ON REAR PANELLING AND SPARE WHEEL HOUSING	New	780.00	780.00
13	TO SPRAY PAINT ON REAR BUMPER ,SPARE WHEEL HOUSING AND END PANEL .TO CARRY OUT JOINT SEALER WORKS AND CAVITY PRESERVATION	New	3,000.00	1,650.00
14	TO CARRY OUT WHEEL ALIGNMENT	New	240.00	240.00
15	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
	Gross Labor	ır Cost (S\$)	24,412.00	17,562.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >