

# LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

## VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.  
AIG Building, 78 Shenton Way #07-16  
Singapore 079120

**Our File No:** CC3/AIG20007130/AVF3E2

**Date:** 09/03/2021

### REFERENCE

Insured/Claimant: ACMECA COOLINGSYSTEM & ENGINEERING PTE LTD Policy No: 1900000222

Date of Loss: 06/07/2020

Nature of Claim: OD

Claim No: 2279140103SG

### DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	<b>SKG1989Z</b>	Engine No:	CVK073959
Make & Model:	AUDI A5 SPORTBACK, 2.0 TFSI QUATTRO (A)	Chassis No:	WAUZZZF58KA012976
Reg. Date:	28/01/2019 (Man. Year: 2018)	Odometer:	35374 km
Colour:	Black		
Engine Capacity:	1984 cc		
Market Value/New Car Price:	S\$150,000.00		
Sum Insured (S\$):	<b>Market Value/New Car Price</b>		

### CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

### CONDITION OF TYRES

Front Tyre Size:	245/40R18	Rear Tyre Size:	245/40R18
Front Left Side:	Hankook 6 mm	Rear Left Side:	Hankook 6 mm
Front Right Side:	Hankook 6 mm	Rear Right Side:	Hankook 6 mm

*The above values represent the remaining tyre treads depth*

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	21,647.00	13,752.48	7,894.52	36.47
Miscellaneous Items	0.00	0.00	0.00	
Labour	16,164.00	8,532.00	7,632.00	47.22
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
<b>Calculated Gross Total (S\$)</b>	<b>37,811.00</b>	<b>22,284.48</b>	<b>15,526.52</b>	<b>41.06</b>
<b>- Excess (S\$)</b>	<b>1,600.00</b>	<b>1,600.00</b>	<b>0.00</b>	<b>0.00</b>
<b>(S\$)</b>	<b>36,211.00</b>	<b>20,684.48</b>	<b>15,526.52</b>	<b>42.88</b>
<b>+ GST 7.00/7.00% (S\$)</b>	<b>2,534.77</b>	<b>1,447.91</b>	<b>1,086.86</b>	<b>42.88</b>
<b>Nett Amount (S\$)</b>	<b>38,745.77</b>	<b>22,132.39</b>	<b>16,613.38</b>	<b>42.88</b>

### INSPECTION

Date of Assignment: 08/07/2020

Date Inspected: 08/07/2020 Inspected At:

Premium Automobiles Pte Ltd (HQ)

55 UBI ROAD 1

Singapore 408699

Estimated Period of Repair: 10.0 days

**Adjuster:** ADRIAN LING

**Manager:** VERON CHEN

*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*



REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*RADIATOR GRILLE	Cracked	2,190.00 FS	*1,840.00 FS
2	2		*ULTRASOUND SENDOR SUPPORT-LH/RH	Damaged	98.00 FS	*80.80 FS
3	1		*RADIATOR GRILLE COVER-UPPER	Not Necessary	178.00 FS	*- FS
4	1		*FRONT BUMPER TOP COVER	Cracked	120.00 FS	*100.40 FS
5	1		*CAUTION SIGN STICKER	Necessary	13.00 FS	*10.80 FS
6	1		*AIRCON STICKER	Necessary	7.00 FS	*5.68 FS
7	1		*QUATTRO INSCRIPTION	Not Necessary	102.00 FS	*- FS
8	1		*BONNET	Distorted	2,682.00 FS	*2,253.60 FS
9	1		*BONNET ATTACHMENT PARTS	Not Necessary	116.00 FS	*- FS
10	2		*BONNET LID HINGE-LH/RH	Not Necessary	790.00 FS	*- FS
11	1		*BONNET IMPACT PROTECTION-LH/RH/CENTRE (3pcs)	Necessary	78.00 FS	*64.88 FS
12	1		*BONNET SOUND ABSORBER	Not Necessary	323.00 FS	*- FS
13	1		*FENDER LEDGE COVER-INNER	Not Necessary	34.00 FS	*- FS
14	1		*FENDER LEDGE COVER-OUTER	Not Necessary	15.00 FS	*- FS
15	1		*BONNET STRIKER-RH	Bent	47.00 FS	*39.44 FS
16	1		*BONNET LID LOCK	Not Necessary	202.00 FS	*- FS
17	1		*BONNET LID LOCK CABLE	Not Necessary	69.00 FS	*- FS
18	1		*LED HEADLIGHT-RH	Cracked	7,438.00 FS	*6,249.60 FS
19	1		*MAIN LIGHT ELECTRONICS POWER MODULE	Not Necessary	714.00 FS	*- FS
20	1		*LIGHT CONTROL SYSTEM CONTROL UNIT	Not Necessary	707.00 FS	*- FS
21	1		*LED WITH HEAT SINK-RH	Not Necessary	1,086.00 FS	*- FS
22	1		*HEADLIGHT HOSE	Not Necessary	34.00 FS	*- FS
23	1		*FRONT BUMPER	Deformed	2,142.00 FS	*1,800.80 FS
24	1		*FRONT BUMPER FIXING PARTS	Not Necessary	383.00 FS	*- FS
25	1		*LOCK CARRIER	Cracked	956.00 FS	*803.20 FS
26	1		*READY MIX COOLANT	Necessary	169.00 FS	*141.44 FS
27	1		*RADIATOR AIR GUIDE-UPPER	Not Necessary	15.00 FS	*- FS
28	1		*DOOR TRIM-LH/RH	N/s Necessary	300.00 FS	*125.60 FS
29	1		*FRONT NO PLATE	Not Necessary	60.00 FS	*- FS
30	1		*SUNDRIES	Necessary	300.00 FS	*2.24 FS
31	1		*FRONT FENDER EMBLEM TRIM RHS (Supplementary)	Necessary	150.00 FS	*125.60 FS
32	1		*BRACKET LOCK CARRIER (Supplementary)	Cracked	129.00 FS	*108.40 FS

F=Franchise part. S=SpcNett.

Total Parts (S\$) 21,647.00 13,752.48

Report was unsubmitted during this print-out.

## Recommended Miscellaneous Items

There are no new miscellaneous items selected.

## Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<b>Labour Items</b>				
1	TO REMOVE AND TRANSFER/REINSTALL FRONT BUMPER WIRE HARNESS FOR FRONT PARKING AID SYSTEM.	New	280.00	280.00
2	TO REMOVE AND TRANSFER RHS HEADLIGHT CONTROL UNIT AND POWER MODULE. TO CARRY OUT CALIBRATION.	New	400.00	250.00
3	TO DISMANTLE AND REINSTALL BOTH FRONT DOOR PANEL TRIMS. TO REMOVE AND REINSTALL RHS WING MIRROR ASSYS.	New	800.00	360.00
4	TO REMOVE AND REINSTALL AIRCON CONDENSER, CHARGES AIR COOLER,RADIATOR. CHECK ELECTRICAL FANS AND CONTROL UNIT. PRESSURISE COOLING SYSTEM. TO CARRY OUT VACUUM AND REGAS.	New	1,400.00	1,400.00
5	TO DISMANTLE AND RENEW FRONT BUMPER AND BONNET. TO RENEW FRONT LOCK CARRIER AND ALIGN TO POSITION. RE-ORGANISE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED.RE	New	4,800.00	2,250.00
6	TO RESPRAY FRONT BUMPER, BONNET,HINGES,RHS FRONT DOOR AND LHS FRONT DOOR.	New	4,500.00	2,200.00
7	TO CARRY OUT PRE-DIAGNOSTIC CHECK AND POST-DIAGNOSTIC CHECK.	New	384.00	192.00
8	TO REPAIR RHS FRONT FENDER. (Supplementary)	New	800.00	250.00
9	TO RESPRAY RHS FRONT FENDER. (Supplementary)	New	1,000.00	550.00
10	TO REPAIR RHS UPPER A-PILLAR. (Supplementary)	New	800.00	250.00
11	TO REPSRAY RHS UPPER A-PILLAR. (Supplementary)	New	1,000.00	550.00
<b>Gross Labour Cost (S\$)</b>			<b>16,164.00</b>	<b>8,532.00</b>

Report was unsubmitted during this print-out.

< END OF ESTIMATES >