

## LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park  
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

### VEHICLE DAMAGE INSPECTION REPORT

**Our File No:** CC6/GRB21001449/UBS3Q2

**Date:** 14/04/2021

#### REFERENCE

Handling Insurer:	India International Insurance Pte Ltd	Policy No:	D21MFL0000447		
<b>Claimant Vehicle No :</b>	SJK5090E	<b>Insured Vehicle No :</b>	SMR267Z		
Date of Loss:	29/01/2021	Nature of Claim:	TP	Claim No:	MFL2021D0000466

#### DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	<b>SJK5090E</b>		Engine No:	1NZD196984
Make & Model:	TOYOTA ALLION, 1.5 (A)		Chassis No:	NZT2603032992
Reg. Date:	23/10/2008 (Man. Year: 2008)		Odometer:	197578 km
Colour:	Black			
Engine Capacity:	1496 cc			
Market Value/New Car Price:	N/A			
Sum Insured (S\$):	<b>Market Value/New Car Price</b>			

#### CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

#### CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	West Lake 6 mm	Rear Left Side:	West Lake 6 mm
Front Right Side:	West Lake 6 mm	Rear Right Side:	West Lake 6 mm

*The above values represent the remaining tyre treads depth*

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	21,308.70	4,639.30	16,669.40	78.23
Miscellaneous Items	0.00	0.00	0.00	
Labour	4,500.00	2,250.00	2,250.00	50.00
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
<b>Calculated Gross Total (S\$)</b>	<b>25,808.70</b>	<b>6,889.30</b>	<b>18,919.40</b>	<b>73.31</b>
<b>Approved Total (Overridden) (S\$)</b>		<b>5,500.00</b>		
	(S\$) 25,808.70	5,500.00	20,308.70	78.69
<b>+ GST 7.00/7.00% (S\$)</b>	1,806.61	385.00	1,421.61	78.69
<b>Nett Amount (S\$)</b>	<b>27,615.31</b>	<b>5,885.00</b>	<b>21,730.31</b>	<b>78.69</b>
<b>+ Car Rental (4.0 x S\$100.00/day) (S\$)</b>		400.00		
<b>+ Doc/Search Fee (S\$)</b>		7.45		
<b>Nett Liability (S\$)</b>		<b>6,292.45</b>		
<b>Global Sum Settlement (S\$)</b>		<b>6,100.00</b>		

#### INSPECTION

Date of Assignment:	01/02/2021	
Date Inspected:	01/02/2021 Inspected At:	Choo Motor Spray Painter (HQ) 1 Kaki Bukit Avenue 6, #01-39 AutoBay @ Kaki Bukit Singapore 417883

Estimated Period of Repair: 5.0 days

---

**Adjuster:** MARCUS CHUA

**Manager:** CHUA ZHEN LI

*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

## REPAIR DETAILS

### Reference

<b>Part Source:</b> MRM-SG	Version: 1.0 (Last Synchronised: 05 Apr 2021)
<b>Parts:</b> 143	TOYOTA ALLION 1.5 (A) (Catalogue:Merimen Singapore 1.0)
<b>Labour:</b> Repairer's	(Price-denominated Standard List)
<b>Print Code:</b>	(Unsubmitted, no print-code for SJK5090E)
<b>Validity:</b>	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page
<b>Further Info:</b>	Items/values not in reference catalogue are prefixed with an asterisk *.

### Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*BOOTLID	Dented	1,845.10 F	*1,299.10 FL
2	1		*BOOTLID OUTER CHROME MOULDING	Not Necessary	655.10 F	*- FL
3	2		*BOOTLID HINGES	Not Necessary	390.20 F	*- FL
4	1		*BOOTLID REAR LOGO	Necessary	68.80 F	*68.80 FL
5	1		*BOOTLID ALLION EMBLEM	Necessary	105.10 F	*68.20 FL
6	1		*BOOTLID ALS EMBLEM	Necessary	85.00 F	*50.00 FL
7	1		*BOOTLID INNER LOCK	Twisted	415.10 F	*285.10 FL
8	1		*BOOTLID LOCK STRIKER	Not Necessary	65.90 F	*- FL
9	1		*BOOTLID INNER TRIM	Not Necessary	425.10 F	*- FL
10	1		*SET BOOTLID INNER TRIM CLIPS	Not Necessary	50.00 F	*- FL
11	1		*BOOTLID WEATHERSTRIP	Twisted	299.90 F	*191.10 FL
12	1		*REAR WINDSCREEN	Not Necessary	1,488.20 F	*- FL
13	1		*REAR WINDSCREEN MOULDING	Not Necessary	166.10 F	*- FL
14	1		*REAR BUMPER	Distorted	1,450.00 F	*1,066.10 FL
15	1		*REAR BUMPER SIDE RETAINERS	N/S Bent	210.00 F	*85.10 FL
16	1		*REAR BUMPER REFLECTORS	N/S Cracked	310.00 F	*88.10 FL
17	1		*REAR BUMPER BRACKETS	N/S Dented	290.00 F	*125.50 FL
18	1		*SET REAR BUMPER CLIPS	Necessary	50.00 F	*50.00 FL
19	2		*TAILLAMPS	Cracked	1,376.20 F	*932.20 FL
20	2		*TAILLAMP HOUSING PANELS	Repair	900.20 F	*- FL
21	1		*REAR END PANEL	Badly Dented	988.10 F	*594.80 FL
22	1		*REAR END PANEL TOP GARNISH	Twisted	345.20 F	*266.20 FL
23	1		*REAR FLOOR PANEL TOP BOARD	Not Necessary	688.50 F	*- FL
24	1		*REAR FLOOR PANEL	Repair	1,245.10 F	*- FL
25	1		*REAR EXHAUST	Not Necessary	955.20 F	*- FL
26	2		*REAR FENDERS	Not Necessary	2,900.00 F	*- FL
27	1		*REAR FENDER INNER TRIMS	N/S Deformed / Torn	970.20 F	*392.10 FL
28	1		*REAR BOOT ANTENNA SENSOR	Cracked	355.10 F	*290.00 FL
29	1		*REAR DOOR	Not Necessary	1,125.30 F	*- FL
30	1		*SET REAR BUMPER REVERSE SENSOR	Sorted	280.00 FS	*200.00 FS
31	1		*REAR WINDSCREEN SEALANT	Not Necessary	50.00 FS	*- FS
32	1		*REAR WINDSCREEN INNER SEAL	Not Necessary	50.00 FS	*- FS
33	1		*REAR END PANEL SEALANT	Necessary	50.00 FS	*50.00 FS
34	1		*SET REAR FLOOR PANEL INSULATOR	Not Necessary	280.00 FS	*- FS
35	1		*SET REAR REVERSE CAMERA	Not Necessary	380.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

<b>Sub Total (\$\$)</b>	<b>21,308.70</b>	<b>6,102.40</b>
<b>- List Item Discount on L Items 0.00/25.00% (\$\$)</b>	0.00	1,463.10
<b>Total Parts (\$\$)</b>	<b>21,308.70</b>	<b>4,639.30</b>

Report was unsubmitted during this print-out.

## Recommended Miscellaneous Items

There are no new miscellaneous items selected.

## Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<b>Labour Items</b>				
1	TO CHECK WIRING	New	50.00	20.00
2	TO DISMANTLE & REPLACED REVERSE SENSOR	New	80.00	50.00
3	TO DISMANTLE & REFIX CUSHION UPHOLSTERY	New	100.00	80.00
4	TO DISMANTLE & REFIX REAR EXHAUST	New	100.00	0.00
5	TO DISMANTLE & REFIX REAR WINDSCREEN	New	150.00	0.00
6	TO DISMANTLE & REFIX DOOR MECHANISM	New	100.00	0.00
7	TO TRANSFER BOOTLID MECHANISM	New	100.00	60.00
8	TO SPRAY RUST PROOFING	New	120.00	60.00
9	LABOUR FOR PANEL BEATING & REPLACED PARTS	New	2,200.00	880.00
10	TO PUTTY & SPRAY PAINTING	New	1,500.00	1,100.00
<b>Gross Labour Cost (\$\$)</b>			<b>4,500.00</b>	<b>2,250.00</b>

Report was unsubmitted during this print-out.

< END OF ESTIMATES >