

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CS/AIG21004277/ETF3E2

Date: 16/06/2021

REFERENCE

Insured/Claimant: LEE SI YANG,SAMUEL Policy No: 1900103121
Date of Loss: 02/04/2021 Nature of Claim: OD Claim No: 1302300409SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SML8504T**
Make & Model: KIA CERATO, 1.6 (A) Engine No: G4FGKH737946
Reg. Date: 07/06/2019 (Man. Year: 2018) Chassis No: KNAF3416MK5044995
Colour: Blue Odometer: 25125 km
Engine Capacity: 1591 cc
Market Value/New Car Price: S\$74,000.00
Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes
Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 225/45 R17 Rear Tyre Size: 225/45 R17
Front Left Side: Kumho 5 mm Rear Left Side: Kumho 5 mm
Front Right Side: Kumho 5 mm Rear Right Side: Kumho 5 mm

The above values represent the remaining tyre treads depth

| COST OF CLAIMS | Repairer's | Adjuster's | Difference | Diff % |
|-------------------------------------|------------------|------------------|-----------------|--------------|
| Parts | 10,289.20 | 7,099.20 | 3,190.00 | 31.00 |
| Miscellaneous Items | 0.00 | 0.00 | 0.00 | |
| Labour | 7,720.00 | 4,000.00 | 3,720.00 | 48.19 |
| Paintwork Labour | 0.00 | 0.00 | 0.00 | |
| Towing | 0.00 | 0.00 | 0.00 | |
| Calculated Gross Total (S\$) | 18,009.20 | 11,099.20 | 6,910.00 | 38.37 |
| - Excess (S\$) | 300.00 | 300.00 | 0.00 | 0.00 |
| (S\$) | 17,709.20 | 10,799.20 | 6,910.00 | 39.02 |
| + GST 7.00/7.00% (S\$) | 1,239.64 | 755.94 | 483.70 | 39.02 |
| Nett Amount (S\$) | 18,948.84 | 11,555.14 | 7,393.70 | 39.02 |

INSPECTION

Date of Assignment: 05/04/2021
Date Inspected: 05/04/2021 Inspected At: Cycle & Carriage KIA Pte Ltd (Pandan Gardens)
209 Pandan Gardens
Singapore 609339
Estimated Period of Repair: 11.0 days

Adjuster: CHEN TSUE YEE

Manager: DENISE TAY KWEE CHENG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

| No. | Qty | Part No. | Particulars | Condition | Repairer's | Amount |
|-----|-----|----------|---------------------------------|---------------|-------------|--------------|
| 1 | 1 | | *SUNDRIES | Necessary | 50.00 FS | *20.00 FS |
| 2 | 1 | | *LAMP ASSY-HEAD, LH | Broken | 2,210.00 FL | *2,210.00 FL |
| 3 | 1 | | *HORN ASSY-LOW PITCH | Not Necessary | 74.00 FL | *- FL |
| 4 | 1 | | *PANEL ASSY-HOOD | Not Necessary | 1,502.00 FL | *- FL |
| 5 | 1 | | *HINGE ASSY-HOOD, RH | Bent | 43.00 FL | *43.00 FL |
| 6 | 1 | | *HINGE ASSY-HOOD, LH | Bent | 43.00 FL | *43.00 FL |
| 7 | 1 | | *PANEL-FENDER, LH | Dented | 430.00 FL | *430.00 FL |
| 8 | 1 | | *INSULATOR-FENDER LH | Not Necessary | 27.00 FL | *- FL |
| 9 | 1 | | *CARRIER ASSY-FRONT END MODULE | Broken | 675.00 FL | *675.00 FL |
| 10 | 1 | | *ARM COMPLETE-FR LWR, LH | Not Necessary | 286.00 FL | *- FL |
| 11 | 1 | | *KNUCKLE-FRONT AXLE, LH | Not Necessary | 350.00 FL | *- FL |
| 12 | 1 | | *HUB ASSY-FR WHEEL | Not Necessary | 436.00 FL | *- FL |
| 13 | 1 | | *GEAR ASSY-STEERING | Not Necessary | 770.00 FL | *- FL |
| 14 | 1 | | *STRUT ASSY-FR, LH | Not Necessary | 280.00 FL | *- FL |
| 15 | 1 | | *PAD-FRONT SPRING, UPR | Not Necessary | 11.00 FL | *- FL |
| 16 | 1 | | *PAD-FRONT SPRING LWR | Not Necessary | 23.00 FL | *- FL |
| 17 | 1 | | *INSULATOR ASSY-STRUT | Not Necessary | 85.00 FL | *- FL |
| 18 | 1 | | *BRACKET-FR BUMPER UPR SIDE MTG | Not Necessary | 22.00 FL | *- FL |
| 19 | 1 | | *AIR DUCT-FR BUMPER, LH | Broken | 14.00 FL | *14.00 FL |
| 20 | 1 | | *ABSORBER-FRONT BUMPER ENERGY | Not Necessary | 84.00 FL | *- FL |
| 21 | 1 | | *LAMP ASSY-SIDE REPEATER, LH | Broken | 143.00 FL | *143.00 FL |
| 22 | 1 | | *COVER-FR BUMPER | Broken | 633.00 FL | *633.00 FL |
| 23 | 1 | | *GRILLE-FRONT BUMPER | Broken | 485.00 FL | *485.00 FL |
| 24 | 1 | | *MOULDING-FRONT BUMPER, LH | Broken | 216.00 FL | *216.00 FL |
| 25 | 1 | | *GUARD ASSY-FRONT WHEEL, LH | Torn | 95.00 FL | *95.00 FL |
| 26 | 1 | | *ORNAMENT-KIA NO.115 | Necessary | 32.00 FL | *32.00 FL |
| 27 | 1 | | *WHEEL ASSY-ALUMINIUM | Cut | 926.00 FL | *926.00 FL |
| 28 | 1 | | *PANEL-FENDER, RH | Dented | 430.00 FL | *430.00 FL |
| 29 | 1 | | *PANEL ASSY-HOOD | Dented | 1,502.00 FL | *1,502.00 FL |
| | | | (Supplementary) | | | |
| 30 | 1 | | *BEAM COMPLETE-FR BUMPER | Dented | 497.00 FL | *497.00 FL |
| | | | (Supplementary) | | | |
| 31 | 1 | | *PANEL ASSY-UNDER COVER | Broken | 117.00 FL | *117.00 FL |
| | | | (Supplementary) | | | |
| 32 | 1 | | *DUCT ASSY-EXTENSION | Broken | 115.00 FL | *115.00 FL |
| | | | (Supplementary) | | | |
| 33 | 1 | | *RETAINER-COWL TOP COVER MTG | Necessary | 10.00 FL | *10.00 FL |
| | | | (Supplementary) | | | |
| 34 | 1 | | *COOLANT (4L) | Necessary | 26.00 FL | *26.00 FL |
| | | | (Supplementary) | | | |
| 35 | 1 | | *WIRING ASSY-BUMPER EXTENSION | Torn | 207.00 FL | *207.00 FL |
| | | | (Supplementary) | | | |

F=Franchise part. S=SpcNett. L=ListItemDisc.

| | | |
|---|-----------|----------|
| Sub Total (\$\$) | 12,849.00 | 8,869.00 |
| - List Item Discount on L Items 20.00/20.00% (\$\$) | 2,559.80 | 1,769.80 |
| Total Parts (\$\$) | 10,289.20 | 7,099.20 |

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

| No | Particulars | Lab.Type | Repairer's | Amount |
|---------------------------------|---|----------|-----------------|-----------------|
| Labour Items | | | | |
| 1 | REPLACE FRT BUMPER, BONNET, BOTH FRT FENDER, SUPPORT & AFFECTED AREA. REPAIR ON FRT RH DOOR | New | 3,600.00 | 1,000.00 |
| 2 | PAINT WORK ON FRT BUMPER, BONNET, BOTH FRT FENDER & FRT RH DOOR | New | 1,750.00 | 1,750.00 |
| 3 | REMOVE & INSTALL RADIATOR, CONDENSER FOR FACILITATE REPAIR | New | 120.00 | 0.00 |
| 4 | TO TOP UP AIRCON GAS | New | 80.00 | 0.00 |
| 5 | PERFORM RUST PREVENTION | New | 120.00 | 0.00 |
| 6 | REPLACE FRT UNDERCARRIAGE | New | 400.00 | 0.00 |
| 7 | TO CONDUCT COMPUTERIZE FULL WHEEL ALIGNMENT | New | 120.00 | 120.00 |
| 8 | TO TRANSFER FRT RH RIM INCLUDING BALANCING | New | 30.00 | 30.00 |
| 9 | CHECK WIRING & CHASSIS ELECTRICAL SYSTEM | New | 30.00 | 30.00 |
| 10 | TO CARRY OUT DIAGNOSTIC CHECK USING HI-SCAN PRO TEST USING HI-SCAN PRO TEST | New | 120.00 | 120.00 |
| 11 | TO APPLY ZERTONA COATING | New | 400.00 | 0.00 |
| 12 | TO REPAIR BOTH FRONT CHASSIS (Supplementary) | New | 400.00 | 400.00 |
| 13 | TO REMOVE & REFIT A/C CONDENSER& RADIATOR ASSY (Supplementary) | New | 120.00 | 120.00 |
| 14 | TO TOP UP A/C GAS (Supplementary) | New | 80.00 | 80.00 |
| 15 | TO RESPRAY BOTH FRONT CHASSIS (Supplementary) | New | 350.00 | 350.00 |
| Gross Labour Cost (\$\$) | | | 7,720.00 | 4,000.00 |

Report was unsubmitted during this print-out.

< END OF ESTIMATES >