6/17/22, 4:44 PM Adjuster Report

#### LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

#### VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC6/AIG22000808/UGA3Q2

**Date:** 17/06/2022

**REFERENCE** 

Handling Insurer: AIG Asia Pacific Insurance Pte. Ltd. Policy No: 2100027972-14

Claimant Vehicle SMK3563K Insured Vehicle No: SGU6201D

Date of Loss: 23/01/2022 Nature of Claim: TP Claim No: 8368776917SG

**DESCRIPTION & IDENTIFICATION OF VEHICLE** 

Reg No: SMK3563K

 Make & Model:
 HONDA SHUTTLE, 1.5 G CVT (A)
 Engine No:
 L15B6001782

 Reg. Date:
 05/04/2019 (Man. Year: 2019)
 Chassis No:
 GK82001459

 Colour:
 Blue
 Odometer:
 64945 km

Engine Capacity: 1496 cc Market Value/New Car Price: N/A

Sum Insured (S\$): Market Value/New Car Price

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

**CONDITION OF TYRES** 

Front Tyre Size: 185/60 R15 Rear Tyre Size: 185/60 R15
Front Left Side: Giti 7 mm Rear Left Side: Giti 7 mm
Front Right Side: Giti 7 mm Rear Right Side: Giti 7 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	8,329.08	5,266.08	3,063.00	36.77
Miscellaneous Items	0.00	0.00	0.00	
Labour	4,210.00	2,530.00	1,680.00	39.90
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	12,539.08	7,796.08	4,743.00	37.83
Approved Total (Overridden) (S\$)		6,200.00		
(S\$)	12,539.08	6,200.00	6,339.08	50.55
+ GST 7.00/7.00% (S\$)	877.74	434.00	443.74	50.55
Nett Amount (S\$)	13,416.82	6,634.00	6,782.82	50.55
+ Car Rental (6.0 x S\$100.00/day +	7.00% GST) (S\$)	642.00		
+ Doc	c/Search Fee (S\$)	2.00		
	Nett Liability (S\$)	7,278.00		

**INSPECTION** 

Date of Assignment: 24/01/2022

Date Inspected: Tan Lim Motor Pte Ltd (Defu)

1 Defu Lane 6

Singapore 539365

Estimated Period of Repair: 6.0 days

Adjuster: MARCUS CHUA Manager: Chong Pui Lin

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and

ability but any other liability under any other circumstances is hereby expressly excluded.

## **REPAIR DETAILS**

## **Recommended Parts**

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Distorted	1,150.60 FL	*953.00 FL
2	1		*SET REAR BUMPER CLIPS	Necessary	45.60 FL	*45.00 FL
3	1		*REAR BUMPER TOW COVER	Deformed	18.80 FL	*18.80 FL
4	2		*REAR BUMPER REFLECTOR	Not Necessary	90.00 FL	*- FL
5	1		*REAR BUMPER REFLECTOR COVER	O/S Twisted	90.00 FL	*45.00 FL
6	2		*REAR BUMPER BRACKET	Not Necessary	47.00 FL	*- FL
7	1		*TAILGATE ASSY	Badly Dented	1,193.00 FL	*1,193.00 FL
8	1		*TAILGATE LOCK	Bent	256.00 FL	*186.90 FL
9	1		*TAILGATE OUTER CHROME MOULDING	Not Necessary	383.00 FL	*- FL
10	1		*TAILGATE REFLECTOR	O/S Cracked	790.00 FL	*395.00 FL
11	1		*TAILGATE LOGO	Not Necessary	38.00 FL	*- FL
12	1		*TAILGATE SHUTTLE EMBLEM	Necessary	55.00 FL	*55.00 FL
13	1		*TAILGATE INNER TRIM BOARD	Torn	220.00 FL	*220.00 FL
14	1		*TAILGATE KEYLESS SWITCH ANTENNA	Not Necessary	58.00 FL	*- FL
15	2		*TAILGATE HINGE	Not Necessary	100.00 FL	*-FL
16	2		*TAILGATE DAMPER	Not Necessary	330.00 FL	*- FL
17	1		*TAILGATE WEATHERSTRIP	Twisted	168.50 FL	*168.50 FL
18	1		*TAILLAMP	O/S Cracked	1,041.00 FL	*520.50 FL
19	4		*TAILLAMP CLIPS	Not Necessary	20.00 FL	*- FL
20	1		*REAR END PANEL	Badly Dented	601.50 FL	*560.20 FL
21	1		*REAR END PANEL TOP GARNISH	Distorted	155.50 FL	*155.50 FL
22	1		*REAR END PANEL BUZZER	No such part	85.50 FL	*- FL
23	1		*FLOOR PANEL	Crumpled	1,180.00 FL	*981.10 FL
24	1		*FLOOR WOODEN BOARD	Serviceable	585.00 FL	*- FL
25	1		*TOOLS COMPARTMENT	Distorted	285.00 FL	*285.00 FL
26	1		*REAR FENDER INNER TRIM BOARD (O/S)	Distorted	489.60 FL	*394.10 FL
27	2		*REAR WINDSCREEN MOULDING	Necessary	56.00 FL	*56.00 FL
28	2		*REAR WINDSCREEN MOULDING -TOP	No such part	113.00 FS	*- FS
29	1		*REAR NUMBER PLATE	Serviceable	50.00 FS	*-FS
30	1		*REAR WINDSCREEN PRIMER	Necessary	50.00 FS	*40.00 FS
31	1		*REAR WINDSCREEN SEALANT	Necessary	60.00 FS	*40.00 FS
32	1		*INSULATION PADDING	Not Necessary	180.00 FS	*-FS
33	1		*SET PARKING SENSOR	Shorted	250.00 FS	*200.00 FS
		part. S=SpcN	lett. L=ListItemDisc.	_		
				Sub Total (S\$)	10,235.60	6,512.60
			- List Item Discount on L Item	s 20.00/20.00% (S\$)	1,906.52	1,246.52
				Total Parts (S\$)	8,329.08	5,266.08

Report was unsubmitted during this print-out.

# Recommended Miscellaneous Items

There are no new miscellaneous items selected.

# Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labo	our Items			
1	TO REMOVE UPHOLSTERY	New	200.00	80.00
2	TO RUST-PROOFING OF THE AFFECTED AREAS	New	300.00	90.00
3	TO PLACE VEHICLE ON JIG BENCH TO OBTAIN CROSS AND PARALLEL MEASUREMENT AND CORRECT TO MANUFACTURER SPECIFICATION WITH HYDRAULIC PNEUMATIC JACK	New	350.00	0.00
4	TO REINSTALL OF REAR BUMPER PARKING SENSOR	New	100.00	50.00
5	TO TRANSFER OF TAILGATE FITTINGS ,FIXTURE AND PERFORM WATERSEEPAGE TEST	New	120.00	60.00
6	TO REMOVE AND REFIT REAR WINDSCREEN GLASS	New	140.00	120.00
7	TO CHECK ELECTRICAL LIGHTING CONCERNED	New	100.00	30.00
8	PANEL BEATING ,KNOCKING AND STRAIGHTEN THE NECESSARY PORTION ,REMOVE AND RENEWAL OF PARTS ,ADJUST AND REALIGN THE SAME	New	1,500.00	1,100.00
9	PUTTY AND SPRAY PAINTING OF THE AFFECTED PORTION	New	1,400.00	1,000.00
	Gross Labour Cost (S\$)		4,210.00	2,530.00
	Report was unsubmitted during this	print-out.		

< END OF ESTIMATES >