

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC6/AIG22003183/KEA3Q2**Date:** 08/08/2022REFERENCE

Handling Insurer:	AIG Asia Pacific Insurance Pte. Ltd.	Policy No:	1900098789
Claimant Vehicle No :	SLV2111S	Insured Vehicle No :	SML3812L
Date of Loss:	05/04/2022	Nature of Claim:	TP
		Claim No:	9375492300SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SLV2111S	Engine No:	LEB5957058
Make & Model:	HONDA VEZEL, 1.5 HYBRID X (A)	Chassis No:	RU31257041
Reg. Date:	08/12/2017 (Man. Year: 2017)	Odometer:	107164 km
Colour:	Metallic Red		
Engine Capacity:	1496 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	215/55 R17	Rear Tyre Size:	215/55 R17
Front Left Side:	Dunlop 6 mm	Rear Left Side:	Dunlop 6 mm
Front Right Side:	Dunlop 6 mm	Rear Right Side:	Dunlop 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	8,190.96	6,036.44	2,154.52	26.30
Miscellaneous Items	0.00	0.00	0.00	
Labour	4,000.00	2,650.00	1,350.00	33.75
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	12,190.96	8,686.44	3,504.52	28.75
Approved Total (Overridden) (S\$)		6,950.00		
(S\$)	12,190.96	6,950.00	5,240.96	42.99
+ GST 7.00/7.00% (S\$)	853.37	486.50	366.87	42.99
Nett Amount (S\$)	13,044.33	7,436.50	5,607.83	42.99
+ Loss of Use (6.0 x S\$60.00/day) (S\$)		360.00		
+ Doc/Search Fee (S\$)		2.00		
+ Other Costs (S\$)		360.00		
Nett Liability (S\$)		8,158.50		
Global Sum Settlement (S\$)		8,150.00		

INSPECTION

Date of Assignment:	06/04/2022		
Date Inspected:	06/04/2022	Inspected At:	Optima Werkz Pte Ltd (HQ) 6 Kung Chong Road Singapore 159143
Estimated Period of Repair:	10.0 days		

Adjuster: KENNETH KONG**Manager:** Asher Sng Rong Yi

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR TAILGATE	Bent	972.40 FL	*953.00 FL
2	1		*REAR TAILGATE VEZEL EMBLEM	Necessary	58.30 FL	*58.30 FL
3	1		*REAR TAILGATE HYBRID EMBLEM	Necessary	75.50 FL	*75.50 FL
4	1		*REAR TAILGATE INNER TRIM BOARD	Mtg Cracked	203.50 FL	*203.50 FL
5	1		*REAR TAILGATE INNER LOCK	Jammed	106.40 FL	*106.40 FL
6	1		*REAR TAILGATE WEATHERSTRIP (50%)	Distorted / Dented	84.16 FS	*52.60 FS
7	1		*REAR TAILGATE OUTER GARNISH COVER	Mtg Distorted	189.30 FL	*189.30 FL
8	1		*REAR WINDSCREEN MOULDING	Necessary	138.60 FL	*138.60 FL
9	1		*REAR TAILGATE LAMP LH	Cut	480.80 FL	*480.80 FL
10	1		*REAR TAILGATE LAMP RH	Serviceable	480.80 FL	*- FL
11	1		*REAR TAIL LAMP LH	Cracked	486.70 FL	*486.70 FL
12	1		*REAR TAIL LAMP RH	Cracked	486.70 FL	*486.70 FL
13	1		*REAR BUMPER	Buckled	829.60 FL	*762.70 FL
14	1		*REAR BUMPER SIDE BRACKET LH	Serviceable	37.50 FL	*- FL
15	1		*REAR BUMPER SIDE BRACKET RH	Serviceable	37.50 FL	*- FL
16	1		*REAR BUMPER SMART BUZZER	Cracked	110.10 FL	*110.10 FL
17	1		*REAR BUMPER REFLECTOR LH	Serviceable	78.50 FL	*- FL
18	1		*REAR BUMPER REFLECTOR RH	Serviceable	78.50 FL	*- FL
19	1		*REAR SIDE BUMPER LH	Serviceable	148.50 FL	*- FL
20	1		*REAR SIDE BUMPER RH	Serviceable	148.50 FL	*- FL
21	1		*REAR END PANEL	Bent	452.40 FL	*452.40 FL
22	1		*REAR END PANEL UPPER COVER	Mtg Distorted	113.60 FL	*113.60 FL
23	1		*REAR FLOOR PANEL TOOLBOX TRAY	Mtg Cracked	236.10 FL	*236.10 FL
24	1		*REAR FLOOR PANEL TOOLBOX TRAY UPPER BOARD	Serviceable	459.90 FL	*- FL
25	1		*FRONT BUMPER	Cracked	817.80 FL	*762.70 FL
26	1		*FRONT BUMPER SIDE BRACKET LH	Distorted	33.90 FL	*33.90 FL
27	1		*FRONT BUMPER SIDE BRACKET RH	Distorted	33.90 FL	*33.90 FL
28	1		*FRONT GRILLE BASE	Cracked	281.40 FL	*281.40 FL
29	1		*FRONT GRILLE OUTER CHROME MOULDING	Serviceable	342.60 FL	*- FL
30	1		*REAR WINDSCREEN SEALANT	Necessary	80.00 FS	*40.00 FS
31	1		*REAR TAILGATE INNER TRIM BOARD CLIPS	Necessary	50.00 FS	*50.00 FS
32	1		*REAR BUMPER CLIPS	Necessary	50.00 FS	*50.00 FS
33	1		*REAR BUMPER REVERSE SENSOR	Cracked	300.00 FS	*200.00 FS
34	1		*REAR END PANEL UPPER COVER CLIPS	Necessary	40.00 FS	*40.00 FS
35	1		*REAR END PANEL JOINT SEALANT	Necessary	80.00 FS	*30.00 FS
36	1		*BICYCLE RACK	Not Applicable	370.00 FS	*- FS
37	1		*FRONT BUMPER CLIPS	Necessary	50.00 FS	*50.00 FS
38	1		*REAR FLOOR PANEL	Bent / Buckled	939.20 FL	*939.20 FL

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$)	9,962.66	7,417.40
- List Item Discount on L Items 20.00/20.00% (\$)	1,771.70	1,380.96
Total Parts (\$)	8,190.96	6,036.44

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	LABOUR CHARGES TO REMOVE ,REPLACE ,REFIX ,REPAIR & READJUST ACCIDENT AREAS & ETC	New	1,400.00	1,200.00
2	LABOUR CHARGES FOR PAINTING & TO SUPPLY PAINT & FURNISHING MATERIALS AT REAR TAILGATE ,REAR BUMPER ,REAR SIDE BUMPER LH ,REAR SIDE BUMPER RH ,REAR END PANEL ,FRONT BUMPER & ETC	New	1,400.00	1,100.00
3	LABOUR CHARGES TO REMOVE & REFIX REAR WINDSCREEN GLASS ,REAR WINDSCREEN SEALANT ,REAR WINDSCREEN MOULDING & ETC TO EFFECT REPLACE OF REAR TAILGATE	New	150.00	120.00
4	LABOUR CHARGES TO REMOVE & REINSTALLED REAR TAILGATE INNER MECHANISM & ETC BACK TO ORIGINAL OPERATIONS	New	120.00	60.00
5	LABOUR CHARGES TO REMOVE & REPLACE REAR BUMPER REVERSE SENSOR & ETC	New	100.00	50.00
6	TO TUFF KOTE & UNDERSEAL MATERIALS	New	150.00	90.00
7	TO CHECK WIRING & CENTRAL LOCKING SYSTEM	New	80.00	30.00
8	LABOUR CHARGES TO REMOVE ,REPLACE & READJUST REAR FLOOR PANEL & ETC	New	300.00	0.00
9	LABOUR CHARGES FOR PAINTING & TO SUPPLY PAINT & FURNISHING MATERIALS AT REAR FLOOR PANEL & ETC	New	300.00	0.00
Gross Labour Cost (\$\$)			4,000.00	2,650.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >