Adjuster Report 12/19/22, 9:37 AM

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CS/CTI22011858/KNP3Q2

19/12/2022 Date:

REFERENCE

China Taiping Insurance Handling Insurer:

(Singapore) Pte. Ltd.

Policy No: DMPCSNW00014172200

Claimant Vehicle

No:

SML1305Y

Insured Vehicle

No:

SLC5744X

Date of Loss: 22/11/2022 Nature of Claim: TP Claim No:

SNM22D208402/C02/TANKL

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SML1305Y**

MITSUBISHI ECLIPSE CROSS, 1.5 CVT (A) Make & Model:

Engine No: 4B40DS2274

Reg. Date: 07/05/2019 (Man. Year: 2018) Chassis No: JMAXTGK1WJZ002939 Odometer: 62281 km

Colour: Metallic Brown

Engine Capacity: Market Value/New Car 1499 cc

Price:

N/A

Sum Insured (S\$): Market Value/New Car Price

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Footbrake (Serviceable): Yes Yes

Pre-accident Condition: Handbrake (Serviceable): **Engine Modification:** No Yes

CONDITION OF TYRES

Front Tyre Size: 225/55 R18 Rear Tyre Size: 225/55 R18 Front Left Side: Rear Left Side: Dunlop 9 mm Dunlop 9 mm Dunlop 9 mm Front Right Side: Dunlop 9 mm Rear Right Side:

The above values represent the remaining tyre treads depth

COST OF CLAIMS		Repairer's	Adjuster's	Difference	Diff %
Parts		10,410.70	5,363.79	5,046.91	48.48
Miscellaneous Items		0.00	0.00	0.00	
Labour		3,200.00	1,720.00	1,480.00	46.25
Paintwork Labour		0.00	0.00	0.00	
Towing		0.00	0.00	0.00	
	Calculated Gross Total (S\$)	13,610.70	7,083.79	6,526.91	47.95
	Approved Total (Overridden) (S\$)		5,600.00		
	(S\$)	13,610.70	5,600.00	8,010.70	58.86
	+ GST 7.00/7.00% (S\$)	952.75	392.00	560.75	58.86
	Nett Amount (S\$)	14,563.45	5,992.00	8,571.45	58.86

INSPECTION

Date of Assignment: 25/11/2022

Thiam Heng Huat Pte Ltd (SIN MING)

176 SIN MING DRIVE, #05-14 Date Inspected: 25/11/2022 Inspected At:

Singapore 575721

Estimated Period of Repair: 6.0 days

KENNETH KONG **HUEY YON** Adjuster: Manager:

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source: MRM-SG Version: 1.0 (Last Synchronised: 19 Dec 2022)

Parts: 143 MITSUBISHI ECLIPSE CROSS 1.5 CVT (A) (Catalogue:Merimen Singapore 1.0)

Labour: Repairer's (Price-denominated Standard List)

Print Code: (Unsubmitted, no print-code for SML1305Y)

Validity: These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the

END OF ESTIMATES marker on the last estimate page

Further Info: Items/values not in reference catalogue are prefixed with an asterisk *.

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Bent	1,154.00 FL	*548.00 FL
2	1		*REAR BUMPER LOWER	Bent	547.00 FL	*152.00 FL
3	1		*REAR BUMPER REFLECTOR LAMP	N/S Mtg Cracked	466.00 FL	*165.00 FL
4	2		*REAR BUMPER LOWER SILVER GARNISH	Distorted / Mtg Cracked	378.00 FL	*378.00 FL
5	2		*REAR BUMPER REFLECTOR INNER BRACKET	Repair	72.00 FL	*- FL
6	2		*REAR BUMPER SIDE RETAINER	Serviceable	130.00 FL	*- FL
7	1		*REAR BUMPER REINFORCEMENT	Bent	894.00 FL	*266.00 FL
8	2		*REAR BUMPER IMPACT ABSORBER LH/RH	Cracked	230.00 FL	*190.00 FL
9	1		*REAR BUMPER TOW COVER	Serviceable	41.00 FL	*- FL
10	1		*END PANEL UPPER	Bent	488.00 FL	*475.00 FL
11	1		*END PANEL TOP GARNISH	Mtg Distorted	177.00 FL	*177.00 FL
12	1		*END PANEL LOWER	Repair	296.00 FL	*- FL
13	1		*TAILGATE	Bent	1,959.00 FL	*984.00 FL
14	1		*REAR WINDSCREEN MOULDING	Necessary	135.00 FL	*95.00 FL
15	1		*FLOOR PANEL TOOLS HOLDER	Serviceable	395.00 FL	*- FL
16	1		*TAILGATE WEATHERSTRIP	Dented	189.00 FL	*189.00 FL
17	1		*TAILGATE LOCK	Dented	312.00 FL	*181.90 FL
18	1		*TAILGATE LOCK STRIKER	Repair	75.00 FL	*- FL
19	1		*TAILGATE INNER TRIMBOARD	Mtg Cracked	577.00 FL	*345.00 FL
20	1		*REAR EXHAUST ASSY	Dented	1,138.00 FL	*785.20 FL
21	2		*REAR EXHAUST ASSY MOUNTING	Serviceable	90.00 FL	*- FL
22	1		*REAR EXHAUST ASSY HEATSHIELD	Repair	167.00 FL	*- FL
23	2		*REAR BUMPER REINFORCEMENT BRACKET	Repair	98.00 FL	*- FL
24	1		*KEYLESS ANTENNA	Cracked	215.00 FL	*162.00 FL
25	1		*REVERSE SENSOR	Dented / Shorted	280.00 FS	*200.00 FS
26	12		*REAR BUMPER CLIP	Necessary	66.00 FS	*66.00 FS
27	8		*END PANEL TOP GARNISH CLIPS	Necessary	44.00 FS	*44.00 FS
28	1		*REVERSE CAMERA	Dented / Shorted	480.00 FS	*300.00 FS
29	10		*TAILGATE INNER TRIMBOARD CLIP	Necessary	55.00 FS	*55.00 FS
30	1		*END PANEL SEALANT	Necessary	100.00 FS	*30.00 FS
31	1		*REAR LICENCE PLATE AND FRAME	Bent	55.00 FS	*45.00 FS
32	1		*REAR WINDSCREEN SEALANT	Necessary	80.00 FS	*40.00 FS
33	1		*SUNDRIES	Not Necessary	50.00 FS	*- FS

Sub Total (S\$) 11,433.00 5,873.10 - List Item Discount on L Items 10.00/10.00% (S\$) 1,022.30 509.31

> **Total Parts (S\$)** 10,410.70 5,363.79

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labo	our Items			
1	TO DISMANTLE /RENEW ACCIDENT DAMAGED PORTION.TO PANEL BEAT ,RESHAPE ,STRAIGHTEN ,ORIENTATE AND ALIGN REPAIR /REPLACEMENT PARTS	New	1,400.00	600.00
2	TO DISCONNECT REAR WIRE HARNESS OF ELECTRICAL COMPONENTS TO FACILITATE REPAIRS ,RECONNECT AND CHECK FUNCTIONS INCLUDING TAILLAMP LIGHTINGS	New	50.00	20.00
3	TO REMOVE,REFIT TAILGATE COMPONENTS TO REPLACE TAILGATE ,CHECK AND RE-ADJUST CLOSE GAP,ALIGNMENT AND WATER SEEPAGE	New	100.00	60.00
4	TO REMOVE AND REFIT ,STRAIGHTEN AND RE-ADJUST EXHAUST PIPE AND REPLACE EXHAUST SILENCER	New	200.00	60.00
5	TO REMOVE AND REFIT REAR WINDSCREEN TO FACILITATE REPAIR WORK	New	150.00	120.00
6	SUPPLY SPRAY PAINT MATERIAL AND NECESSARY ITEMS TO RESPRAY AFFECTED AREA /PANEL	New	1,200.00	800.00
7	TO RUST PROOF ALL AFFECTED PORTIONS AFTER REPAIR	New	100.00	60.00
	Gross Labour	3,200.00	1,720.00	
	Report was unsubmitted during this pri	nt-out.		

< END OF ESTIMATES >