

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com;cs-a@lkkauto.com;admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CS/ICS24110160/TVP3M4
Date: 05/12/2024

REFERENCE

Handling Insurer: ECICS Limited Policy No: MPC24P00261100
Claimant Vehicle No : SGV5219E Insured Vehicle No : SKQ8085H
Date of Loss: 24/10/2024 Nature of Claim: TP Claim No: DMPC2401446H/ST

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: SGV5219E
Make & Model: BMW 730LI, 2.0 SR ADAPTIVE LED HL RCP HUD NAV (A) Engine No: F237K345B48B20B
Reg. Date: 25/11/2020 (Man. Year: 2020) Chassis No: WBA7T020X0CE00827
Colour: Blue Odometer: 104222 km
Engine Capacity: 1998 cc
Market Value/New Car Price: N/A
Sum Insured (S\$): Market Value/New Car Price

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes
Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 245/45 R18 Rear Tyre Size: 245/45 R18
Front Left Side: Pirelli 6 mm Rear Left Side: Pirelli 6 mm
Front Right Side: Pirelli 6 mm Rear Right Side: Pirelli 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	5,316.05	2,177.15	3,138.90	59.05
Miscellaneous Items	0.00	0.00	0.00	
Labour	2,667.00	2,242.00	425.00	15.94
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	7,983.05	4,419.15	3,563.90	44.64
+ GST 9.00/9.00% (S\$)	718.47	397.72	320.75	44.64
Nett Amount (S\$)	8,701.52	4,816.87	3,884.65	44.64

INSPECTION

Date of Assignment: 07/11/2024
Date Inspected: 13/11/2024 Inspected At: PERFORMANCE MOTORS LIMITED (HQ)
303 ALEXANDRA ROAD
SINGAPORE 159941
Estimated Period of Repair: 3.0 days

Adjuster: MOHD TAUFIKH BIN HAMID Manager: VERON CHEN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference		
Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 05 Dec 2024)
Parts:	143	BMW 730LI 2.0 SR ADAPTIVE LED HL RCP HUD NAV (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SGV5219E)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*SUNDRIES	Necessary	150.00 FS	*80.00 FS
2	1		*(S/L) LH PROTECTION FOIL	Not Necessary	14.70 FS	*- FS
3	1		*(S/L) RH PROTECTION FOIL	Not Necessary	14.70 FS	*- FS
4	1		*REAR BUMPER CARRIER	Not Necessary	633.60 FS	*- FS
5	1		*REAR BUMPER LH SIDE GUIDE	Cracked	203.40 FS	*203.40 FS
6	1		*REAR BUMPER TRIM STRIP	Cut	82.20 FS	*82.20 FS
7	1		*REAR BUMPER TOWING EYE FLAP PRIMED	Not Necessary	57.50 FS	*- FS
8	1		*REAR BUMPER PANEL PRIMED (PDC/PMA)	Deformed	1,731.95 FS	*1,731.95 FS
9	1		*REAR LH REAR REFLECTOR	Cracked	45.70 FS	*45.70 FS
10	6		*DECOUPING RING PDC TORQUE CONVERTER	Necessary	33.90 FS	*33.90 FS
11	6		*ULTRASONIC SENSOR IMPERIALBLAU(WA89	Not Necessary	2,348.40 FS	*- FS
Total Parts (S\$)						5,316.05 2,177.15

F=Franchise part. S=SpcNett.

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	REPLACE REAR BUMPER INCLUDE REMOVE ATTACHMENT ETC AND CARRYOUT NECESSARY REPAIRING WORK ON ACCIDENT DAMAGE AREA	New	1,275.00	850.00
2	PAINTING REAR BUMPER	New	1,038.00	1,038.00
3	TO CHECK ELECTRICAL WIRING SYSTEM AND LIGHTING AT THE REAR SECTION FOR PROPER FUNCTION	New	177.00	177.00
4	TO REMOVE PDC ASSEMBLY, REPLACE DAMAGED PARTS INCLUDE RECONNECTING TO BUMPER AND CONDUCTING CHECKS FOR PROPER FUNCTION	New	177.00	177.00
Gross Labour Cost (\$\$)			2,667.00	2,242.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >