

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com;cs-a@lkkauto.com;admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CS/ICS24110483/EQP3E2
Date: 30/12/2024REFERENCE

Handling Insurer:	ECICS Limited	Policy No:	
Claimant Vehicle No :	SNH6075L	Insured Vehicle No :	SNH8552M
Date of Loss:	21/11/2024	Nature of Claim:	TP
		Claim No:	DMPC2401604H/02/CT

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SNH6075L	Engine No:	G4FGMH707927
Make & Model:	KIA CERATO, 1.6 SX GT LINE SUNROOF (A)	Chassis No:	KNAF5416MN5115867
Reg. Date:	24/08/2021 (Man. Year: 2021)	Odometer:	21289 km
Colour:	Red		
Engine Capacity:	1591 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:		Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:	

CONDITION OF TYRES

Front Tyre Size:	225/45 R17	Rear Tyre Size:	225/45 R17
Front Left Side:	Kumho 6 mm	Rear Left Side:	Kumho 6 mm
Front Right Side:	Kumho 6 mm	Rear Right Side:	Kumho 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	4,989.00	3,009.00	1,980.00	39.69
Miscellaneous Items	0.00	0.00	0.00	
Labour	6,920.00	4,850.00	2,070.00	29.91
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	11,909.00	7,859.00	4,050.00	34.01
+ GST 9.00/9.00% (S\$)	1,071.81	707.31	364.50	34.01
Nett Amount (S\$)	12,980.81	8,566.31	4,414.50	34.01

INSPECTION

Date of Assignment:	22/11/2024		
Date Inspected:	26/11/2024	Inspected At:	Cycle & Carriage Singapore (HQ) 330 Ubi Road 3 Singapore 408650
Estimated Period of Repair:	6.0 days		

Adjuster: CHEN TSUE YEE**Manager:** SHIAU CHAN*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS

Reference

Part Source: MRM-SG	Version: 1.0 (Last Synchronised: 30 Dec 2024)
Parts: 143	KIA CERATO 1.6 SX GT LINE SUNROOF (A) (Catalogue:Merimen Singapore 1.0)
Labour: Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SNH6075L)
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*SUNDRIES	Necessary	50.00 FS	*20.00 FS
2	1		*EMBLEM-KIA	Necessary	38.00 FS	*38.00 FS
3	1		*EMBLEM-CERATO	Necessary	28.00 FS	*28.00 FS
4	1		*EMBLEM-GT LINE	Necessary	45.00 FS	*45.00 FS
5	1		*PANEL ASSY-TRUNK LID	Dented	1,810.00 FS	*1,810.00 FS
6	1		*COVER-RR BUMPER	Dented	749.00 FS	*749.00 FS
7	1		*COVER-RR BUMPER LWR	Cut	232.00 FS	*232.00 FS
8	10		*CLIP-BUMPER	Necessary	10.00 FS	*10.00 FS
9	1		*BRACKET ASSY-RR BPR SIDE UPR, LH	Broken	31.00 FS	*31.00 FS
10	1		*BRACKET-ASSY RR BPR SIDE UPR, RH	Not Necessary	26.00 FS	*- FS
11	1		*COVER-RR BUMPER FOG LAMP, LH	Not Necessary	39.00 FS	*- FS
12	1		*COVER-RR BUMPER FOG LAMP, RH	Not Necessary	39.00 FS	*- FS
13	1		*LAMP ASSY-SIDE T/SIGNAL, LH	Not Necessary	201.00 FS	*- FS
14	1		*LAMP ASSY-SIDE T/SIGNAL, RH	Not Necessary	201.00 FS	*- FS
15	4		*ULTRASONIC SENSOR ASSY-BWS	Not Necessary	652.00 FS	*- FS
16	1		*EXTN WIRING ASSY-BWS	Not Necessary	207.00 FS	*- FS
17	1		*ANTENNA ASSY-SMARTKEY	Torn	46.00 FS	*46.00 FS
18	2		*BRACKET-RR BPR UPR MTG	Not Necessary	84.00 FS	*- FS
19	1		*BRACKET-RR BEAM LWR, CTR	Not Necessary	6.00 FS	*- FS
20	2		*BRACKET-RR BEAM LWR MTG	Not Necessary	14.00 FS	*- FS
21	1		*BEAM-RR BUMPER	Not Necessary	318.00 FS	*- FS
22	1		*STAY-RR BUMPER LH	Not Necessary	65.00 FS	*- FS
23	1		*STAY-RR BUMPER RH	Not Necessary	65.00 FS	*- FS
24	1		*COVER-RR BUMPER UNDER, LH	Not Necessary	33.00 FS	*- FS

F=Franchise part. S=SpcNett.

Total Parts (\$\$)	4,989.00	3,009.00
---------------------------	-----------------	-----------------

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO CARRY OUT DIAGNOSTIC CHECK ON KDS AND CLEAR TROUBLE CODE	New	280.00	280.00
2	TO CHECK WIRING AND ELECTRICAL SYSTEM	New	100.00	80.00
3	TO TRANSFER TRUNK LID COMPONENTS & MECHANISM	New	640.00	320.00
4	TO REMOVE & RE-INSTALL FLOOR BOARDS, CARPETS & TRIMS TO FACILITATE REPAIR ON REAR ACCIDENT AFFECTED AREAS	New	640.00	320.00
5	TO REPLACE LOGO, EMBLEM, TRUNK LID, UPR & LWR REAR BUMPER, CLIPS, SIDE BRACKETS, LH / RH T/SIGNAL LAMP & COVER, EXTN WIRING, ANTENNA, BEAM & BRACKETS, LH / RH STAY, LH UNDER COVER, ETC - TO REPAIR REAR END PANEL STRAIGHTEN, REFORM, ALIGN ON REAR ACCIDENT AFFECTED AREAS	New	2,560.00	1,920.00
6	SPRAY PAINT ON REAR ACCIDENT AFFECTED AREAS (TURNK LID, UPR REAR BUMPER, REAR END PANEL)	New	2,200.00	1,650.00
7	TO CHECK, TEST & REFIT REVERSE SENSOR	New	100.00	80.00
8	TO APPLY BODY SEALANT ON NEW PANELS	New	200.00	100.00
9	TO APPLY ANTI-CORROSION ON AFFECTED AREAS	New	200.00	100.00
Gross Labour Cost (\$)			6,920.00	4,850.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >