9/19/24, 2:15 PM Adjuster Report

### LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com;cs-a@lkkauto.com;admin-a@lkkauto.com

#### VEHICLE DAMAGE INSPECTION REPORT

Our File No: CD/III24080067/KPA3Q2

19/09/2024 Date:

**REFERENCE** 

Handling Insurer: India International Insurance Pte Ltd Policy No: D23MFL0002592\_01

**Claimant Vehicle** SHD9500Z Insured Vehicle No: SNB7328H

No:

Date of Loss: 13/07/2024 Nature of Claim: TP Claim No: MFL2024D0008368

**DESCRIPTION & IDENTIFICATION OF VEHICLE** 

SHD9500Z Reg No:

Make & Model: TOYOTA PRIUS, 1.8 5DR HATCHBACK (A) Engine No: 2ZR2C22903

31/05/2019 (Man. Year: 2018) Reg. Date: Chassis No: JTDKB3FU403080996

Colour: Metallic Pearl White/Red Odometer: 599815 km

Engine Capacity: 1798 cc Market Value/New Car

N/A Price:

Sum Insured (S\$): Market Value/New Car Price

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Pre-accident Condition: No Handbrake (Serviceable): Yes Engine Modification:

**CONDITION OF TYRES** 

Front Tyre Size: 195/65 R15 Rear Tyre Size: 195/65 R15 Front Left Side: Sailun 8 mm Rear Left Side: Grenlander 9 mm Front Right Side: Sailun 8 mm Rear Right Side: Grenlander 9 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS		Repairer's	Adjuster's	Difference	Diff %
Parts		5,301.13	2,181.96	3,119.17	58.84
Miscellaneous Items		0.00	0.00	0.00	
Labour		4,990.00	890.00	4,100.00	82.16
Paintwork Labour		0.00	0.00	0.00	
Towing		0.00	0.00	0.00	
	Calculated Gross Total (S\$)	10,291.13	3,071.96	7,219.17	70.15
Ap	proved Total (Overridden) (S\$)		2,450.00		
	Nett Amount (S\$)	10,291.13	2,450.00	7,841.13	76.19
	Global Sum Settlement (S\$)		0.00		

**INSPECTION** 

Date of Assignment: 06/08/2024

Trans-cab Auto Services Pte Ltd Date Inspected: Inspected At: 06/08/2024

No 2 Ang Mo Kio Street 63

Singapore 569111

Estimated Period of Repair: 2.0 days

KENNETH KONG **CHEW HSIAO TONG** Adjuster: Manager:

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

### REPAIR DETAILS

Reference

Part Source: MRM-SG Version: 1.0 (Last Synchronised: 19 Sep 2024)

Parts: 144 TOYOTA PRIUS 1.8 5DR HATCHBACK (A) (Catalogue:Merimen Singapore 1.0)

Labour: Repairer's (Price-denominated Standard List)

Print Code: (Unsubmitted, no print-code for SHD9500Z)

Validity: These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with

the END OF ESTIMATES marker on the last estimate page

Further Info: Items/values not in reference catalogue are prefixed with an asterisk \*.

#### **Recommended Parts**

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*COVER ,FRONT BUMPER	Buckled	516.00 FL	*516.00 FL
2	1		*REINFORCEMENT SUB-ASSY ,FRONT BUMPER	Repair	902.16 FL	*- FL
3	1		*FRONT BUMPER SIDE RETAINER RH	Distorted	80.10 FL	*80.10 FL
4	1		*JAR ASSY ,WINDSHIELD WASHER	Serviceable	219.10 FL	*- FL
5	1		*UNIT ASSY ,HEADLAMP RH	Serviceable	2,637.60 FL	*- FL
6	1		*LAMP ASSY ,FOG RH	Cut	1,200.78 FL	*1,200.78 FL
7	1		*FENDER SUB-ASSY ,FRONT RH	Bent	977.80 FL	*977.80 FL
8	1		*LINER ,FRONT FENDER RH	Serviceable	206.70 FL	*- FL
9	1		*FRONT FENDER EMBLEM RH	Necessary	54.60 FL	*54.60 FL
10	1		*FRT BUMPER CLIP	Necessary	65.00 FS	*60.00 FS
11	1		*FRT BUMPER SIDE RETAINER CLIP	Not Necessary	65.00 FS	*-FS
12	1		*FENDER LINER CLIP	Not Necessary	75.00 FS	*-FS
F=Fra	anchise	part. S=SpcI	Nett. L=ListItemDisc.	_		
				Sub Total (S\$)	6,999.84	2,889.28
	- List Item Discount on L Items 25.00/25.00% (S\$)		1,698.71	707.32		
				Total Parts (S\$)	5,301.13	2,181.96

# Recommended Miscellaneous Items

There are no new miscellaneous items selected.

# Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labo	our Items			
1	TO RUST-PROOFING AND APPLY UNDERCOAT OF THE AFFECTED AREAS	New	250.00	30.00
2	PUTTY AND SPRAY PAINTING OF THE AFFECTED PORTION	New	1,800.00	440.00
3	TO REMOVE AND REFIT INTERIOR FITTINGS,TRIMINGS,GARNISH,FITTINGS AND OTHER ,TO ENABLE REPAIR	New	380.00	0.00
4	TO CHECK ELECTRICAL LIGHTING CONCERNED	New	170.00	20.00
5	PANEL BEATING ,KNOCKING AND STRAIGHTENING THE NECESSARY PORTION,REMOVE AND RENEWAL OF PARTS ,ADJUST AND REALIGN THE SAME	New	2,000.00	400.00
6	TO CHECK STEERING GEOMETRY AND COMPUTER WHEEL ALIGNMENT	New	220.00	0.00
7	TO TRANSFER OF FRONT FENDER PANEL FITTINGS ,ATTACHMENTS AND PERFORM WATER SEEPAGE TEST	New	170.00	0.00
	Gross Labour	r Cost (S\$)	4,990.00	890.00
	Report was unsubmitted during this	orint-out.		

< END OF ESTIMATES >