Adjuster Report Page 1 of 4

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No:

1900161230

AIG Asia Pacific Insurance Pte. Ltd.

CC3/AIG19017804/ATF3E2 AIG Building, 78 Shenton Way, #09-16 Date: 24/08/2020 Singapore 079120

REFERENCE Insured/Claimant: TAN KEAN HUI Policy No:

Date of Loss: 08/10/2019 Nature of Claim: OD Claim No: 4081852131SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: SGX580H

Make & Model: AUDI A3, 1.4 TFSI (A) Engine No: CZC774164

Reg. Date: 10/05/2018 (Man. Year: 2018) Chassis No: WAUZZZ8V7J1054082

Colour: Grey Odometer: 8836 km

Engine Capacity: 1395 cc Market Value/New Car Price: S\$137,000.00

Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Footbrake (Serviceable): Yes

Yes Engine Modification: Pre-accident Condition: Handbrake (Serviceable): No

CONDITION OF TYRES

205/55 R16 Front Tyre Size: Rear Tyre Size: 205/55 R16 Front Left Side: Michelin 6 mm Rear Left Side: Michelin 6 mm Front Right Side: Michelin 6 mm Rear Right Side: Michelin 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	7,601.00	4,558.80	3,042.20	40.02
Miscellaneous Items	0.00	0.00	0.00	
Labour	14,452.00	10,452.00	4,000.00	27.68
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	22,053.00	15,010.80	7,042.20	31.93
- Excess (S\$)	600.00	600.00	0.00	0.00
(S\$)	21,453.00	14,410.80	7,042.20	32.83
+ GST 7.00/7.00% (S\$)	1,501.71	1,008.76	492.95	32.83
Nett Amount (S\$)	22,954.71	15,419.56	7,535.15	32.83

INSPECTION

10/10/2019 Date of Assignment:

Date Inspected: 09/10/2019 Inspected At: Premium Automobiles Pte Ltd (UBI)

55 Ubi Road 1

Singapore 408699

Estimated Period of Repair: 16.0 days

Adjuster: **ADRIAN LING** Manager: DENISE TAY KWEE CHENG Adjuster Report Page 2 of 4

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

Adjuster Report Page 3 of 4

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No. Particulars	Condition	Repairer's	Amount
1	1	*REAR FENDER - RH	Distorted	2,110.00 FS	*1,688.00 FS
2	1	*NOISE INSULATION PLATE - RH	Not Necessary	64.00 FS	*- FS
3	1	*REAR BUMPER	Torn	1,793.00 FS	*1,434.40 FS
4	4	*REAR BUMPER STICKY PAD	Not Necessary	21.00 FS	*- FS
5	1	*REAR BUMPER FIXING PARTS	Not Necessary	175.00 FS	*- FS
6	1	*REAR BUMPER WHEEL HOUSING LINER ADAPTER - RI	Not Necessary	34.00 FS	*- FS
7	1	*REAR BUMPER GUIDE SECTION - RH	Damaged	15.00 FS	*11.44 FS
8	1	*REAR BUMPER LOCKING MECHANISM	Necessary	27.00 FS	*21.20 FS
9	1	*REAR BUMPER SPOILER - LH	Not Necessary	216.00 FS	*- FS
10	1	*REAR LIGHT REFLECTOR - RH	Not Necessary	38.00 FS	*- FS
11	1	*LED TAIL LIGHT - RH	Not Necessary	800.00 FS	*- FS
12	1	*TAIL LIGHT TRIM - RH	Not Necessary	27.00 FS	*- FS
13	1	*REAR WHEEL HOUSING LINER - RH	Not Necessary	223.00 FS	*- FS
14	1	*WHEEL HOUSING LINER ATTACHMENT PARTS	Necessary	52.00 FS	*41.60 FS
15	1	*REAR BUMPER GUIDE SECTION - RH	Damaged	60.00 FS	*47.84 FS
16	1	*REAR ALUMINIUM RIM - RH	Cut	666.00 FS	*532.40 FS
17	1	*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
18	1	*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
19	1	*STONE CHIP	Necessary	180.00 FS	*180.00 FS
20	1	*METAL FILLER POWDER	Necessary	280.00 FS	*280.00 FS
21	1	*SUNDRIES	Necessary	500.00 FS	*1.92 FS
F=Fra	anchise	part. S=SpcNett.			
			Fotal Parts (S\$)	7,601.00	4,558.80

Report was unsubmitted during this print-out.

Adjuster Report Page 4 of 4

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Lab	our Items			
1	TO REMOVE AND REINSTALL REAR WIRE HARNESS, RELAY FUSE BOXES, AUDIO EQUIPMENT, RHS REAR WINDOW AND LIFTING MECHANISM. RHS TRIMS, LUGGAGE COMPARTMENT TRIMS	, New	1,600.00	1,600.00
2	TO REMOVE AND REINSTALL REAR PARKING AID	New	280.00	280.00
3	TO REMOVE AND REINSTALL CONVERTIBLE TOP, COMPLETE WITH FRAME, HYDRAULIC SYSTEM ASSY, STORAGE BOX ETC	New	1,800.00	1,800.00
4	TO DISMANTLE REAR BUMPER, REAR LID ASSY AND FIXTURES. CUT OUT AND REWELD RHS 1/4 PANEL, SILL PANEL, INNER B PILLAR. TO RENEW REAR BUMPER. REORGANISE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	6,300.00	3,500.00
5	TO RESPRAY RHS REAR FENDER, RHS SILL PANEL, DOOR ENTRANCE AND REAR BUMPER. TO CARRY OUT JOINT SEALER WORKS AND STONE CHIP TREATMENT	New	4,000.00	2,800.00
6	TO RENEW RHS REAR RIM AND CARRY OUT WHEEL ALIGNMENT	New	280.00	280.00
7	TO CARRY OUT DIAGNOSTIC CHECKS	New	192.00	192.00
	Gross Labour	r Cost (S\$)	14,452.00	10,452.00
	Report was unsubmitted during	this print-out.		

< END OF ESTIMATES >