

LKK Auto Consultants Pte Ltd

(Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC6/III19020428/AGA3Q2

Date: 27/07/2020

REFERENCE

Handling Insurer: India International Insurance Pte Ltd	Policy No:	MCOM0015
Claimant		
Vehicle No : SFQ7002M	Insured Vehicle No :	SH9451E
Date of Loss: 08/11/2019	Nature of Claim: TP	Claim No: MCT19110218

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SFQ7002M		
Make & Model:	CHEVROLET ORLANDO, 1.4 Turbo (A)	Engine No:	A14NET133520020
Reg. Date:	20/02/2014 (Man. Year: 2014)	Chassis No:	KL1YA7589EK566605
Colour:	Red	Odometer:	59604 km
Engine Capacity:	1362 cc		
Market Value/New Car Price:	N/A		
Sum Insured (\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	215/60 R16	Rear Tyre Size:	215/60 R16
Front Left Side:	Michelin 6 mm	Rear Left Side:	Michelin 6 mm
Front Right Side:	Michelin 6 mm	Rear Right Side:	Michelin 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	8,396.30	4,446.90	3,949.40	47.04
Miscellaneous Items	0.00	0.00	0.00	
Labour	3,100.00	1,140.00	1,960.00	63.23
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (\$)	11,496.30	5,586.90	5,909.40	51.40
Approved Total (Overridden) (\$)		4,000.00		
Nett Amount (\$)	11,496.30	4,000.00	7,496.30	65.21
+ Car Rental (9.0 x S\$107.00/day) (\$)		963.00		
+ Doc/Search Fee (\$)		7.45		
Nett Liability (\$)		4,970.45		
Global Sum Settlement (\$)		4,950.00		

INSPECTION

Date of Assignment:	15/11/2019	
Date Inspected:	15/11/2019	Inspected At: Xin Hua Workshop Pte Ltd (HQ) 23 Kaki Bukit Ave 4 #04-01 Singapore 415933
Estimated Period of Repair:	5.0 days	

Adjuster: ADRIAN LING

Manager: Chong Pui Lin

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 22 May 2020)
Parts:	M1-MPV	CHEVROLET ORLANDO 1.4 Turbo (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SFQ7002M)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No. Particulars	Condition	Repairer's	Amount
1	1	*REAR BUMPER STEP PANEL	Deformed	166.00 FL	*166.00 FL
2	1	*REAR BUMPER UPPER	Deformed	1,330.00 FL	*1,330.00 FL
3	1	*REAR BUMPER LOWER	Deformed	493.00 FL	*493.00 FL
4	1	*REAR BUMPER SILL PLATE (SILVER)	Deformed	223.00 FL	*223.00 FL
5	1	*REAR BUMPER TOWING CLIP	Deformed	93.00 FL	*93.00 FL
6	1	*LHR BUMPER REFLECTOR	Cracked	140.00 FL	*140.00 FL
7	1	*RHR BUMPER REFLECTOR	Not Necessary	140.00 FL	*- FL
8	1	*REAR REVER LIGHT AND BRAKE LIGHT	Cracked	307.00 FL	*307.00 FL
9	1	*REAR TAILGATE	Repair	1,528.00 FL	*- FL
10	1	*REAR END PANEL	Repair	776.00 FL	*- FL
11	1	*REAR END PANEL TRIM	Cracked	186.00 FL	*186.00 FL
12	1	*REAR BUMPER CENTRE GUIDE	Necessary	148.00 FL	*148.00 FL
13	1	*RHR BUMPER GUIDE ,OTR	Necessary	118.00 FL	*118.00 FL
14	1	*LHR BUMPER GUIDE ,OTR	Necessary	118.00 FL	*118.00 FL
15	1	*REAR BUMPER LEFT CENTRE GUIDE ,INR	Necessary	112.00 FL	*112.00 FL
16	1	*REAR BUMPER RIGHT CENTRE GUIDE ,INR	Necessary	112.00 FL	*112.00 FL
17	1	*REAR BUMPER BEAM	Bent	863.00 FL	*863.00 FL
18	1	*RR TAILGATE LOGO	Not Necessary	187.00 FL	*- FL
19	1	*RR TAILGATE EMBLEM CHEVROLET	Necessary	133.00 FL	*133.00 FL
20	1	*RR TAILGATE EMBLEM ORLANDO LS	Necessary	148.00 FL	*148.00 FL
21	1	*RR TAILGATE EMBLEM TURBO	Necessary	151.00 FL	*151.00 FL
22	1	*RR TAILGATE LOCK -LATCH	Not Necessary	331.00 FL	*- FL
23	1	*RR TAILGATE LOCK CATCH -STRIKER	Not Necessary	121.00 FL	*- FL
24	1	*RR TAILGATE RUBBER BEADING	Not Necessary	272.00 FL	*- FL
25	2	*RR BUMPER REVERSE SENSOR	Not Necessary	430.00 FL	*- FL
26	4	*RR BUMPER REVERSE SENSOR SEAL	Not Necessary	40.00 FL	*- FL
27	1	*RR BUMPER REVERSE SENSOR WIRE HARNESS	Not Necessary	291.00 FL	*- FL
28	10	*RR BUMPER CLIP	Necessary	40.00 FS	*30.00 FS
29	10	*RR TAILGATE INNER TRIM BOARD CLIP	Not Necessary	40.00 FS	*- FS
30	1	*RR WINDSCREEN SEALANT	Not Necessary	65.00 FS	*- FS
31	1	*RR WINDSCREEN INNER SEAL	Not Necessary	40.00 FS	*- FS
32	1	*RR TAILGATE STICKER	Necessary	150.00 FS	*60.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	9,292.00	4,931.00
- List Item Discount on L Items 10.00/10.00% (\$\$)	895.70	484.10
Total Parts (\$\$)	8,396.30	4,446.90

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	TO DISMANTLE /RENEW THE ACCIDENT DAMAGED PORTION ,TO PANEL BEATING ,RESHAPE ,STRAIGHTEN ,ORIENTATE AND ALIGN REPAIR /REPLACEMENT PARTS	New	1,000.00	400.00
2	CARRY OUT SPRAY PAINTING ON AFFECTED AREA ,RR BUMPER ,RR TAILGATE ,RR END PANEL ,RR FENDER RH	New	1,000.00	600.00
3	TO DISCONNECT FRONT WIRE HARNESS OF ELECTRICAL COMPONENT TO FACILITATE REPAIRS ,RECONNECT AND CHECK ELECTRICAL FUNCTION AFTER REPAIR	New	120.00	30.00
4	REMOVE AND REFIX SEAT CUSHION /UPHOLSTERY & ROOF LINING TO FACILITATE REPAIRS	New	200.00	50.00
5	TO REMOVE AND REFIX REVERSE SENSOR AND CONDUCT TEST	New	120.00	60.00
6	TO CONDUCT TRANSFER OF PARTS FROM OLD TAILGATE TO NEW TAILGATE	New	200.00	0.00
7	TO CONDUCT WATER LEAKAGE TEST AFTER REPAIRS OF VEHICLE	New	80.00	0.00
8	TO CONDUCT RESET OF ENGINE LIGHT ON	New	200.00	0.00
9	TO REMOVE AND REFIX REAR TAIL GATE WINDSCREEN	New	180.00	0.00
Gross Labour Cost (\$\$)			3,100.00	1,140.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >