

LKK Auto Consultants Pte Ltd

(Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC4/AIG19022188/HGA3Q2

Date: 14/01/2021

REFERENCE

Handling Insurer: AIG Asia Pacific Insurance Pte. Ltd. Policy No: 1800029185

Claimant
Vehicle No : SLN4036E **Insured Vehicle No :** GN5321J

Date of Loss: 11/12/2019 Nature of Claim: TP Claim No: 6537053026SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SLN4036E	Engine No:	CVN033668
Make & Model:	AUDI A4, 1.4 TFSI S TRONIC (A)	Chassis No:	WAUZZZF47HA129318
Reg. Date:	28/04/2017 (Man. Year: 2017)	Odometer:	25569 km
Colour:	Blue		
Engine Capacity:	1395 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	205/60 R16	Rear Tyre Size:	205/60 R16
Front Left Side:	Continental 5 mm	Rear Left Side:	Continental 5 mm
Front Right Side:	Continental 5 mm	Rear Right Side:	Continental 5 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	7,348.00	3,771.20	3,576.80	48.68
Miscellaneous Items	0.00	0.00	0.00	
Labour	1,900.00	1,090.00	810.00	42.63
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	9,248.00	4,861.20	4,386.80	47.44
Approved Total (Overridden) (S\$)		3,800.00		
(S\$)	9,248.00	3,800.00	5,448.00	58.91
+ GST 7.00/7.00% (S\$)	647.36	266.00	381.36	58.91
Nett Amount (S\$)	9,895.36	4,066.00	5,829.36	58.91
+ Medical Costs (S\$)		256.73		
+ Car Rental (4.0 x S\$100.00/day + 7.00% GST) (S\$)		428.00		
+ Doc/Search Fee (S\$)		2.00		
Nett Liability (S\$)		4,752.73		
Global Sum Settlement (S\$)		4,750.00		

INSPECTION

Date of Assignment: 13/12/2019

Date Inspected: 16/12/2019 Inspected At:

Kt Garage Pte Ltd (HQ)
BLK 1 KAKI BUKIT AVENUE 6 #01-04, AUTO BAY@KAKI BUKIT

ENTRANCE A
Singapore 417883

Estimated Period of Repair: 4.0 days

Adjuster: LEE HOCK ANN

Manager: Chong Pui Lin

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Cut	1,500.00 FL	*1,500.00 FL
2	10		*REAR BUMPER CLIPS	Necessary	80.00 FL	*30.00 FL
3	1		*REAR BUMPER LOWER EXTENSION	Scratched	450.00 FL	*450.00 FL
4	1		*REAR BUMPER CHROME MOULDING	Serviceable	480.00 FL	*- FL
5	1		*REAR BUMPER TOW COVER	Serviceable	58.00 FL	*- FL
6	1		*SET REAR BUMPER REVERSE SENSOR	Shorted	280.00 FL	*280.00 FL
7	1		*SET REAR BUMPER REVERSE SENSOR HOLDER	Necessary	45.00 FL	*45.00 FL
8	2		*REAR BUMPER SIDE RETAINER	Serviceable	160.00 FL	*- FL
9	2		*REAR BUMPER REFLECTOR	Serviceable	570.00 FL	*- FL
10	1		*REAR BUMPER FOAM	Serviceable	80.00 FL	*- FL
11	1		*REAR BUMPER STAY	Serviceable	150.00 FL	*- FL
12	1		*REAR BUMPER BEAM	Bent	560.00 FL	*- FL
13	1		*REAR END PANEL	Repair	750.00 FL	*- FL
14	1		*REAR BOOTLID	Bent	1,700.00 FL	*1,700.00 FL
15	1		*REAR BOOT LOCK	Jammed	250.00 FL	*250.00 FL
16	1		*REAR BOOT STRIKER	Serviceable	75.00 FL	*- FL
17	1		*REAR BOOT WEATHERSTRIP	Serviceable	420.00 FL	*- FL
18	2		*REAR BOOT REFLECTOR	Serviceable	580.00 FL	*- FL
19	1		*REAR BOOT CONTROL SWITCH	Serviceable	500.00 FL	*- FL
20	1		*REAR NUMBER PLATE LAMP	Serviceable	38.00 FL	*- FL
21	1		*REAR BOOT A4 EMBLEM	Necessary	128.00 FL	*128.00 FL
22	1		*REAR BOOT TFSI EMBLEM	Necessary	128.00 FL	*128.00 FL
23	1		*REAR BOOT LOGO	Necessary	148.00 FL	*148.00 FL
24	1		*REAR NUMBER PLATE	Scratched	55.00 FL	*55.00 FL

F=Franchise part. L=ListItemDisc.

Sub Total (\$)	9,185.00	4,714.00
- List Item Discount on L Items 20.00/20.00% (\$)	1,837.00	942.80
Total Parts (\$)	7,348.00	3,771.20

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	TO KNOCK AND STRAIGHTEN NECESSARY PORTION. TO REMOVE AND RENEW DAMAGED PANEL. TO ADJUST AND REALIGN THE SAME	New	800.00	500.00
2	TO PUTTY AND SPRAY ALL AFFECTED AREAS	New	700.00	450.00
3	TO REMOVE AND REFIT BOOTLID TRIM BOARD, LOCK MECHANISM, WIRE HARNESS, GARNISH, AND CONDUCT WATER TEST AND WINDOW NOISE TEST	New	180.00	40.00
4	TO DO WATER SEEPAGE TEST	New	80.00	50.00
5	TO RUST PROOF ALL AFFECTED AREAS	New	80.00	20.00
6	TO CHECK WIRING AND ALL LIGHTING	New	60.00	30.00
Gross Labour Cost (\$)			1,900.00	1,090.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >