

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CS/CTI20001452/GCF3R3

Date: 19/01/2022

REFERENCE

Handling Insurer: China Taiping Insurance (Singapore) Pte. Ltd. Policy No: DMPCSN30315719044
Claimant Vehicle No: SLG1983C Insured Vehicle No: SBT3335K
Date of Loss: 21/01/2020 Nature of Claim: TP Claim No: SNM20D200443C02

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SLG1983C**
Make & Model: HONDA CIVIC, 1.6 VTI (A) Engine No: R16B21600446
Reg. Date: 23/09/2016 (Man. Year: 2016) Chassis No: MRHFC5650GT000319
Colour: Black Odometer: 52606 km
Engine Capacity: 1597 cc
Market Value/New Car Price: N/A
Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes
Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 215/55 R16 Rear Tyre Size: 215/55 R16
Front Left Side: Hankook 6 mm Rear Left Side: Hankook 6 mm
Front Right Side: Hankook 6 mm Rear Right Side: Hankook 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	8,838.00	2,461.92	6,376.08	72.14
Miscellaneous Items	0.00	0.00	0.00	
Labour	18,472.00	5,460.00	13,012.00	70.44
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	27,310.00	7,921.92	19,388.08	70.99
+ GST 7.00/7.00% (S\$)	1,911.70	554.53	1,357.17	70.99
Nett Amount (S\$)	29,221.70	8,476.45	20,745.25	70.99

INSPECTION

Date of Assignment: 24/01/2020
Date Inspected: 31/01/2020 Inspected At: Premium Automobiles Pte Ltd - Alexandra (HQ)
281 Alexandra Pte Ltd, Level B2
Singapore 159938
Estimated Period of Repair: 8.0 days

Adjuster: XING GUO QIANG

Manager: CELINE FONG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 19 Jan 2022)
Parts:	143	HONDA CIVIC 1.6 VTI (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SLG1983C)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Deformed	750.00 F	*750.00 FL
2	1		*REAR BUMPER SPOILER	Deformed	105.00 F	*105.00 FL
3	1		*REAR BUMPER REFLECTOR - LH	Not Necessary	45.00 F	*- FL
4	1		*REAR BUMPER VENT GRILLE - LH	Scratched	36.00 F	*36.00 FL
5	1		*REAR BUMPER REINFORCEMENT BAR	Bent	375.00 F	*246.20 FL
6	1		*REAR BUMPER GUIDE - LH / RH	O/S NotNecessary /N/S Deformed	33.00 F	*16.50 FL
7	2		*REAR BUMPER BRACKET - LH / RH	Not Necessary	15.00 F	*- FL
8	1		*REAR BUMPER WIRING	Not Necessary	105.00 F	*- FL
9	1		*REAR BUMPER SPONGE	Not Necessary	20.00 F	*- FL
10	1		*REAR BUMPER TOW COVER	Cut	20.00 F	*15.00 FL
11	1		*REAR LID	Bent	960.00 F	*720.00 FL
12	1		*REAR LID WEATHER STRIP	Not Necessary	90.00 F	*- FL
13	1		*REAR LID LOGO	Necessary	60.00 F	*28.40 FL
14	1		*REAR LID HONDA CIVIC EMBLEM	Necessary	60.00 F	*28.30 FL
15	1		*REAR LID I-VTEC EMBLEM	Necessary	60.00 F	*31.20 FL
16	1		*REAR LID HINGE LH / RH	Not Necessary	120.00 F	*- FL
17	1		*TAILLIGHT INNER LH / RH	Not Necessary	510.00 F	*- FL
18	1		*TAILLIGHT OUTER LH / RH	Not Necessary	960.00 F	*- FL
19	1		*REAR END PANEL	Buckled	540.00 F	*540.00 FL
20	1		*REAR END PANEL TOP GARNISH	Not Necessary	60.00 F	*- FL
21	1		*REAR PARKING AID SENSOR	Missing	264.00 F	*148.30 FL
22	1		*REAR WINDSCREEN	Not Necessary	2,250.00 F	*- FL
23	1		*REAR WINDSCREEN MOULDING	Not Necessary	260.00 F	*- FL
24	1		*REAR WINDSCREEN SEALANT	Not Necessary	200.00 F	*- FL
25	1		*REAR WINDSCREEN PRIMER	Not Necessary	20.00 F	*- FL
26	1		*PACKING ADHESIVE FOR CAR PLATE NO. HOLDER	Not Necessary	20.00 F	*- FL
27	1		*SUNDRIES	Necessary	400.00 FS	*30.00 FS
28	1		*ACRYLIC SEALANT	Necessary	180.00 FS	*100.00 FS
29	1		*CAVITY WAX	Necessary	140.00 FS	*100.00 FS
30	1		*STONE CHIP	Necessary	180.00 FS	*100.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	8,838.00	2,994.90
- List Item Discount on L Items 0.00/20.00% (\$\$)	0.00	532.98
Total Parts (\$\$)	8,838.00	2,461.92

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE AND REINSTALL REAR PARKING AID. CHECK FUNCTION AND RENEW ACCORDING TO DAMAGE	New	280.00	180.00
2	TO RENEW REAR WINDSCREEN TO FACILITATE REAR LID RENEWAL	New	400.00	0.00
3	TO INSTALL REAR WINDSCREEN SOLAR FILM	New	400.00	0.00
4	TO REMOVE AND TRANSFER REAR LIDS CONVENIENCE LOCK SYSTEM AND WIRE HARNESS FOR TAIL LIGHTS	New	280.00	180.00
5	TO DISMANTLE AND RENEW REAR BUMPER AND REAR LID. TO REPAIR LHS REAR FENDER AND LHS TAIL LAMP PANEL. RE-ORGANISE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	2,800.00	800.00
6	TO RESPRAY REAR BUMPER, REAR LID, LHS REAR FENDER AND LHS TAIL LAMP PANEL	New	3,900.00	800.00
7	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	120.00
8	TO CARRY OUT FIRST MEASUREMENT TEST ON CAR-O-LINER	New	800.00	0.00
9	TO DISLODGE AND REINSTALL REAR WIRE HARNESS FOR LIGHTS, BATTERY MANAGER, FUSE AND RELAY TRAYS, ELECTRICAL AUDIO EQUIPMENT	New	480.00	180.00
10	TO CUT OUT AND WELD REAR END PANELLING. TO REPAIR SPARE WHEEL HOUSING AND LHS CHASSIS MEMBER	New	3,500.00	1,200.00
11	TO RESPRAY REAR END PANELLING, SPARE WHEEL HOUSING AND LHS CHASSIS MEMBER. TO CARRY OUT STONE CHIP TREATMENT AND JOINT SEALANT WORKS	New	2,800.00	800.00
12	TO PLACE VEHICLE ON CAR-O-LINER	New	2,400.00	1,200.00
13	TO CARRY OUT WHEEL ALIGNMENT	New	240.00	0.00
Gross Labour Cost (S\$)			18,472.00	5,460.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >