

LKK Auto Consultants Pte Ltd

(Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC4/AIG20002476/T1KA3Q2

Date: 24/09/2020

REFERENCE

Handling Insurer: AIG Asia Pacific Insurance Pte. Ltd. Policy No: 1900249196

Claimant
Vehicle No : SLT7916P **Insured Vehicle No :** SMQ7053H

Date of Loss: 07/02/2020 Nature of Claim: TP Claim No: 3243667611SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SLT7916P	Engine No:	2TR7042314
Make & Model:	TOYOTA FORTUNER, 2.7 (A)	Chassis No:	MR0ZX69G100102415
Reg. Date:	28/01/2011 (Man. Year: 2011)	Odometer:	158518 km
Colour:	White		
Engine Capacity:	2694 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	265/65 R17	Rear Tyre Size:	265/65 R17
Front Left Side:	Maxxis 7 mm	Rear Left Side:	Maxxis 7 mm
Front Right Side:	Maxxis 7 mm	Rear Right Side:	Maxxis 7 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	5,806.16	2,907.22	2,898.94	49.93
Miscellaneous Items	0.00	0.00	0.00	
Labour	2,560.00	1,370.00	1,190.00	46.48
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	8,366.16	4,277.22	4,088.94	48.87
Approved Total (Overridden) (S\$)		3,400.00		
(S\$)	8,366.16	3,400.00	4,966.16	59.36
+ GST 7.00/7.00% (S\$)	585.63	238.00	347.63	59.36
Nett Amount (S\$)	8,951.79	3,638.00	5,313.79	59.36
+ Car Rental (5.0 x S\$180.00/day) (S\$)		900.00		
+ Doc/Search Fee (S\$)		36.49		
Nett Liability (S\$)		4,574.49		
Global Sum Settlement (S\$)		4,050.00		

INSPECTION

Date of Assignment: 10/02/2020

Date Inspected: 10/02/2020 Inspected At:

Teamwork Garage Pte Ltd (HQ)
53 Ubi Ave 1 #01-24, Paya Ubi
Industrial Park
Singapore 408934

Estimated Period of Repair: 4.0 days

Adjuster: MOHD TAUFIKH BIN HAMID**Manager:** Khanchna Pothuraj

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR RH BUMPER OUTER GARNISH	Cut	409.74 FL	*309.00 FL
2	1		*REAR RH FENDER OUTER GARNISH	Cut	458.28 FL	*358.00 FL
3	1		*REAR RH DOOR OUTER GARNISH	Cut	453.24 FL	*353.00 FL
4	1		*REAR RH DOOR PANEL	Bent	757.62 FL	*757.62 FL
5	1		*REAR RH DOOR TAPE	Necessary	145.32 FL	*145.32 FL
6	1		*FRONT RH DOOR PANEL	Bent	758.70 FL	*758.70 FL
7	1		*FRONT RH DOOR TAPE	Necessary	145.32 FL	*145.32 FL
8	1		*RH SIDE BOARD	Cut	449.34 FL	*449.34 FL
9	1		*REAR AXLE BEAM	Not Necessary	2,054.76 FL	*- FL
10	1		*REAR RH WHEEL BEARING AND HUB	Not Necessary	698.28 FL	*- FL
11	1		*REAR RH SHOCK ABSORBER	Not Necessary	277.62 FL	*- FL
12	1		*BOT BRAKE FUIID	Not Necessary	50.00 FS	*- FS
13	1		*RIM	Cut	800.00 FS	*450.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$)	7,458.22	3,726.30
- List Item Discount on L Items 25.00/25.00% (\$)	1,652.06	819.08
Total Parts (\$)	5,806.16	2,907.22

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	CHECK WIRING AND LIGHTING SYSTEM	New	60.00	30.00
2	COMPUTERISED AND CHECK REAR WHEEL ALIGNMENT	New	150.00	80.00
3	REMOVE AND REPLACE FRONT UNDERCARRIAGE PARTS	New	200.00	100.00
4	TRANSFER PARTS ,ATTACHMENT FROM FRONT OLD DOOR TO	New	200.00	0.00
5	TRANSFER PARTS ,ATTACHMENT FROM REAR OLD DOOR TO NE	New	200.00	120.00
6	PANEL BEATING ON AFFECTED AREAS	New	800.00	500.00
7	SPRAY PAINTING ON AFFECTED AREAS	New	800.00	500.00
8	APPLY ANTI RUST ON AFFECTED AREAS	New	150.00	40.00
Gross Labour Cost (\$\$)			2,560.00	1,370.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >