

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC4/AIG20006001/UGA3Q2

Date: 19/10/2020

REFERENCE

Handling Insurer: AIG Asia Pacific Insurance Pte. Ltd. Policy No: 1900252893

Claimant
Vehicle No : SFA6608G **Insured Vehicle No :** SKX6773G

Date of Loss: 26/05/2020 Nature of Claim: TP Claim No: 5179481888SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SFA6608G		
Make & Model:	TOYOTA HARRIER, 2.0 ELEGANCE CVT (A)	Engine No:	3ZRB898975
Reg. Date:	03/01/2017 (Man. Year: 2016)	Chassis No:	ZSU600090782
Colour:	White	Odometer:	70628 km
Engine Capacity:	1986 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	225/65 R17	Rear Tyre Size:	225/65 R17
Front Left Side:	Michelin 6 mm	Rear Left Side:	Michelin 6 mm
Front Right Side:	Michelin 6 mm	Rear Right Side:	Michelin 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	22,155.90	11,615.77	10,540.13	47.57
Miscellaneous Items	0.00	0.00	0.00	
Labour	6,340.00	4,190.00	2,150.00	33.91
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	28,495.90	15,805.77	12,690.13	44.53
Approved Total (Overridden) (S\$)		12,600.00		
(S\$)	28,495.90	12,600.00	15,895.90	55.78
+ GST 7.00/7.00% (S\$)	1,994.71	882.00	1,112.71	55.78
Nett Amount (S\$)	30,490.61	13,482.00	17,008.61	55.78
+ Car Rental (11.0 x S\$120.00/day) (S\$)		1,320.00		
+ Doc/Search Fee (S\$)		2.00		
Nett Liability (S\$)		14,804.00		
Global Sum Settlement (S\$)		14,800.00		

INSPECTION

Date of Assignment: 28/05/2020

Date Inspected: 28/05/2020 Inspected At:

Specialists Motor Pte Ltd (HQ)
Blk 3018A Ubi Road 1, #01-24/25/26
Singapore 408711

Estimated Period of Repair: 12.0 days

Adjuster: MARCUS CHUA**Manager:** Chong Pui Lin

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BOOT COVER	Badly Dented	1,390.30 F	*1,390.30 FL
2	1		*REAR BOOT EMBLEM (LOGO)	Necessary	98.70 F	*98.70 FL
3	1		*REAR BOOT REFLECTOR L&R	O/S Cracked	824.40 F	*412.20 FL
4	1		*REAR BOOT EMBLEM GARNISH	Cracked	1,120.60 F	*1,120.60 FL
5	1		*REAR BOOT EMBLEM (HARRIER)	Necessary	96.70 F	*96.70 FL
6	1		*REAR WINDSCREEN GLASS	Not Necessary	1,684.40 F	*- FL
7	1		*REAR WINDSCREEN MOULDING	Necessary	101.80 F	*101.80 FL
8	1		*REAR LAMP ASSY L&R	O/S Cracked	1,110.40 F	*555.20 FL
9	1		*REAR BOOT COVER LOCK	Dented / Jammed	570.60 F	*570.60 FL
10	1		*REAR BOOT COVER CATCH	Not Necessary	68.40 F	*- FL
11	1		*REAR END PANEL	Badly Dented	715.10 F	*715.10 FL
12	1		*REAR END PANEL INNER GARNISH	Distorted	368.20 F	*368.20 FL
13	1		*SET REAR END PANEL INNER GARNISH CLIPS	Not Necessary	20.00 F	*- FL
14	1		*REAR BOOT COVER WEATHERSTRIP	Twisted	410.40 F	*410.40 FL
15	1		*REAR BUMPER FASCIA (TOP)	Distorted	881.60 F	*881.60 FL
16	1		*SET REAR BUMPER CLIPS	Necessary	32.00 F	*32.00 FL
17	1		*REAR BUMPER SIDE RETAINE L&R	O/S Cracked	180.00 F	*90.00 FL
18	1		*REAR BUMPER SPONGE	Torn	139.70 F	*139.70 FL
19	1		*REAR BUMPER FASCIA LOWER	Distorted	440.90 F	*440.90 FL
20	1		*REAR BUMPER REFLECTOR L&R	O/S Cracked	143.40 F	*71.70 FL
21	1		*REAR EXHAUST SILENCER ASSY	Repair	982.70 F	*- FL
22	1		*REAR BOOT FLOOR PANEL	Badly Dented	856.50 F	*856.50 FL
23	2		*REAR FENDER INNER GARNISH L&R	Deformed /Torn	1,732.80 F	*1,732.80 FL
24	1		*REAR BOOT FLOOR GARNISH	Crumpled / Torn	852.30 F	*852.30 FL
25	1		*REAR BOOT INNER TRIM BOARD	Torn	680.40 F	*680.40 FL
26	1		*SET REAR BOOT BOARD CLIPS	Not Necessary	70.00 F	*- FL
27	1		*REAR CHASSIS PILLAR RH	Repair	982.60 F	*- FL
28	2		*REAR BOOT COVER INNER HANDLE	Torn	156.80 F	*156.80 FL
29	1		*REAR WHEEL SPLASH SHIELD RH	Torn	372.40 F	*372.40 FL
30	1		*REAR FLOOR PANEL TOP BOARD	Warped	865.10 F	*865.10 FL
31	2		*REAR SIDE TRAY L&R	Cracked	566.60 F	*566.60 FL
32	2		*REAR INNER TRAY L&R	Cracked	880.40 F	*880.40 FL
33	1		*REAR BOOT LOCK COVER	Torn	68.70 F	*68.70 FL
34	1		*REAR FLOOR PANEL REINFORCEMENT	Repair	250.60 F	*- FL
35	1		*REAR FLOOR CROSS MEMBER SUB ASSY	Repair	580.40 F	*- FL
36	1		*REVERSE CAMERA	Shorted	880.00 FS	*350.00 FS
37	1		*REVERSE CAMERA ANTENNA	Not Necessary	380.00 F	*- FL
38	1		*SET REAR BUMPER SENSOR	Shorted	380.00 FS	*200.00 FS
39	1		*REAR BOOT SEALANT	Necessary	60.00 FS	*40.00 FS
40	1		*REAR BOOT END PANEL SEALANT	Necessary	80.00 FS	*50.00 FS
41	1		*REAR BOOT FLOOR PANEL SEALANT	Necessary	80.00 FS	*80.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$) **22,155.90** **15,247.70**
- List Item Discount on L Items 0.00/25.00% (\$\$) **0.00** **3,631.93**

Total Parts (\$\$) **22,155.90** **11,615.77**

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	CUT OUT ,RENEW ,KNOCKING & WELDING REAR BOOT COVER ,REAR FENDER L&R ,REAR BOOT FLOOR PANEL ,REAR END PANEL,REAR CHASSIS PILLAR RH ,REMOVE & INSTALL ALL DAMAGE PARTS,STRAIGHTEN REAR CHASSIS & RE-ALIGN BODY	New	2,300.00	2,000.00
2	REMOVE & INSTALL REAR WINDSCREEN GLASS	New	140.00	120.00
3	REMOVE & INSTALL REAR BUMPER SENSOR	New	100.00	50.00
4	REMOVE & INSTALL REAR SEATS ,CARPETS ,UPHOLSTERY & ETC	New	280.00	100.00
5	SPRAY PAINTING ON DAMAGE PARTS	New	2,480.00	1,480.00
6	REMOVE & REFIX REAR EXHAUST SILENCER ASSY	New	380.00	60.00
7	CHECK ALL LIGHTING AFTER REPAIR	New	60.00	30.00
8	TUFF-KOTE ON DAMAGE PARTS	New	200.00	100.00
9	PLACE VEHICLE ON MEASURING BENCH	New	400.00	250.00
Gross Labour Cost (\$\$)			6,340.00	4,190.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >