

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)
 51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
 Singapore 408933
 Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC4/AIG20007178/DPA3Q2
Date: 12/05/2021

REFERENCE

Handling Insurer:	AIG Asia Pacific Insurance Pte. Ltd.	Policy No:	2100232961
Claimant Vehicle No :	SHD7295D	Insured Vehicle No :	SJT5133T
Date of Loss:	08/07/2020	Nature of Claim:	TP
		Claim No:	3800612470SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SHD7295D		
Make & Model:	TOYOTA PRIUS, 1.8 5DR HATCHBACK (A)	Engine No:	22R2B82333
Reg. Date:	06/12/2018 (Man. Year: 2018)	Chassis No:	JTDKB3FU103077540
Colour:	Blue	Odometer:	229671 km
Engine Capacity:	1798 cc		
Market Value/New Car Price:	N/A		
Sum Insured (\$\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	195/65 R15	Rear Tyre Size:	195/65 R15
Front Left Side:	Davanti 5 mm	Rear Left Side:	Davanti 5 mm
Front Right Side:	Davanti 5 mm	Rear Right Side:	Davanti 5 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	14,713.56	7,031.60	7,681.96	52.21
Miscellaneous Items	0.00	0.00	0.00	
Labour	4,760.00	2,300.00	2,460.00	51.68
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (\$\$)	19,473.56	9,331.60	10,141.96	52.08
+ GST 7.00/7.00% (\$\$)	1,363.15	653.21	709.94	52.08
Nett Amount (\$\$)	20,836.71	9,984.81	10,851.90	52.08
+ Loss of Use (10.0 x S\$50.00/day) (\$\$)		500.00		
+ Car Rental (10.0 x S\$126.47/day) (\$\$)		1,264.70		
+ Doc/Search Fee (\$\$)		7.45		
+ Other Costs (\$\$)		80.00		
	Nett Liability (\$\$)	11,836.96		

INSPECTION

Date of Assignment:	09/07/2020	
Date Inspected:	13/07/2020	Inspected At: Bifrost Auto Pte Ltd (HQ) Blk 9 Sector C #01-42, Sin Ming Industrial Estate, Singapore 575644
Estimated Period of Repair:	8.0 days	

Adjuster: BRYAN TANI**Manager:** CHEW HSIAO TONG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Cut	458.60 FL	*458.60 FL
2	1		*REAR BUMPER REINFORCEMENT	Not Necessary	318.80 FL	*- FL
3	1		*REAR BUMPER LOWER COVER	Not Necessary	552.60 FL	*- FL
4	1		*REAR BUMPER SIDE RETAINER	Serviceable	112.70 FL	*- FL
5	1		*REAR BUMPER CLIPS	Necessary	22.00 FL	*22.00 FL
6	1		*REAR BUMPER UPPER STOPPER (RH)	Not Necessary	76.40 FL	*- FL
7	1		*ARM SUB-ASSY ,REAR BUMPER ,RH	Not Necessary	139.60 FL	*- FL
8	1		*REAR BUMPER UNDER SIDE COVER (RH)	Not Necessary	232.00 FL	*- FL
9	1		*SEAL ,REAR BUMPER SIDE ,RH	Cut	148.40 FL	*148.40 FL
10	1		*REAR FENDER ,RH	Dented	836.70 FL	*836.70 FL
11	1		*REAR FENDER OUTER PANEL, RH	Not Necessary	486.00 FL	*- FL
12	1		*REAR FLOOR PANEL SIDE (RH)	Not Necessary	276.20 FL	*- FL
13	1		*REAR FENDER SHIELD (RH)	Serviceable	174.20 FL	*- FL
14	1		*REAR FENDER AIR DUCT	Not Necessary	165.10 FL	*- FL
15	1		*REAR FLOOR PANEL SIDE (RH)	Not Necessary	717.60 FL	*- FL
16	1		*REAR FLOOR BOARD (RH)	Not Necessary	823.40 FL	*- FL
17	1		*REAR FLOOR UNDER COVER (RH)	Not Necessary	846.80 FL	*- FL
18	1		*PANEL SUB-ASSY ,REAR DOOR, RH	Dented	1,258.30 FL	*1,258.30 FL
19	1		*REAR DOOR HINGE UPPER	Not Necessary	82.30 FL	*- FL
20	1		*REAR DOOR HINGE LOWER	Not Necessary	82.30 FL	*- FL
21	1		*REAR DOOR CHECK	Not Necessary	153.00 FL	*- FL
22	1		*REAR DOOR TRIMBOARD	Not Necessary	725.00 FL	*- FL
23	1		*PANEL SUB-ASSY ,FRONT DOOR,RH	Dented	1,264.00 FL	*1,264.00 FL
24	1		*FRONT DOOR COMFORT LOGO	Necessary	75.00 FS	*75.00 FS
25	1		*ROCKER PANEL OUTER GARNISH	Cut / Broken	576.00 FL	*576.00 FL
26	1		*ROCKER PANEL OUTER	Not Necessary	519.80 FL	*- FL
27	1		*ROCKER PANEL STEP GARNISH (REAR) (RH)	Not Necessary	178.30 FL	*- FL
28	1		*REAR TYRE (RH)	Not Necessary	216.00 FL	*- FL
29	1		*REAR TYRE RIM (RH)	Cut / Dented	1,555.00 FL	*1,555.00 FL
30	1		*REAR WHEEL HUB CAP (RH)	Not fitted	177.70 FL	*- FL
31	1		*REAR WHEEL BEARING & HUB ASSY	Damaged	610.20 FL	*610.20 FL
32	1		*REAR SHOCK ABSORBER	Distorted	118.30 FL	*118.30 FL
33	1		*REAR SHOCK ABSORBER MOUNTING	Not Necessary	125.30 FL	*- FL
34	1		*REAR LOWER ARM	Distorted	497.50 FL	*497.50 FL
35	1		*REAR UPPER ARM	Distorted	356.80 FL	*356.80 FL
36	1		*REAR KNUCKLE ARM	Distorted	810.60 FL	*810.60 FL
37	1		*REAR COIL SPRING	Not Necessary	191.40 FL	*- FL
38	1		*REAR COIL SPRING MOUNTING	Not Necessary	125.70 FL	*- FL
39	1		*REAR BRAKE ABS SENSOR (WIRE)	Not Necessary	278.80 FL	*- FL
40	1		*REAR STABILIZER BAR	Not Necessary	311.50 FL	*- FL
41	1		*REAR STABILIZER LINK	Not Necessary	151.60 FL	*- FL
42	1		*REAR TRAILING ARM	Distorted	314.20 FL	*314.20 FL
43	1		*REAR ASSIST ARM	Distorted	342.20 FL	*342.20 FL
44	1		*REAR HEIGHT SENSOR LH ONLY	Not Necessary	789.30 FL	*- FL
45	1		*REAR DOOR COMFORT & APPS STICKER	Necessary	80.00 FS	*80.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	18,353.20	9,323.80
- List Item Discount on L Items 20.00/25.00% (\$\$)	3,639.64	2,292.20
Total Parts (\$\$)	14,713.56	7,031.60

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	PANEL BEATING	New	1,400.00	900.00
2	SPRAY PAINTING CHARGE	New	1,200.00	800.00
3	WIRING CHARGE	New	160.00	0.00
4	TUFF KOTE	New	140.00	40.00
5	TOWING CHARGE	New	80.00	0.00
6	REMOVE /REFIX CUSHION & UPHOLSTERY REAR	New	150.00	80.00
7	REMOVE /REFIX UNDERCARRIAGE (RR)	New	400.00	150.00
8	TRANSFER OF DOOR MECHANISM FRONT	New	80.00	60.00
9	RE-SET FRT POWER WINDOW SYSTEM	New	200.00	0.00
10	TRANSFER OF DOOR MECHANISM REAR	New	80.00	60.00
11	RE-SET REAR POWER WINDOW SYSTEM	New	200.00	0.00
12	FOUR WHEEL ALIGNMENT	New	120.00	60.00
13	DIAGNOSTIC & RESETTING TO ERASE FAULT CODE	New	550.00	150.00
Gross Labour Cost (\$\$)			4,760.00	2,300.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >