

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CC3/AIG20007366/R1TF3E2

Date: 22/01/2021

REFERENCE

Insured/Claimant: NG TENG KWEE (HUANG DENGGUI)

Policy No: 1900194020

Date of Loss: 13/07/2020

Nature of Claim: OD

Claim No: 2979335000SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SMP7904H**

Make & Model: AUDI Q2, 999cc 1.0 TFSI S TRONIC (A)

Engine No: CHZC35434

Reg. Date: 16/10/2019 (Man. Year: 2019)

Chassis No: WAUZZZGA4LA000787

Colour: Red

Odometer: 20112 km

Engine Capacity: 999 cc

Market Value/New Car Price: S\$103,000.00

Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 215/60 R16

Rear Tyre Size: 215/60 R16

Front Left Side: Bridgestone 6 mm

Rear Left Side: Bridgestone 6 mm

Front Right Side: Bridgestone 6 mm

Rear Right Side: Bridgestone 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	25,091.00	4,057.60	21,033.40	83.83
Miscellaneous Items	0.00	0.00	0.00	
Labour	11,472.00	5,242.00	6,230.00	54.31
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	36,563.00	9,299.60	27,263.40	74.57
- Excess (S\$)	400.00	400.00	0.00	0.00
(S\$)	36,163.00	8,899.60	27,263.40	75.39
+ GST 7.00/7.00% (S\$)	2,531.41	622.97	1,908.44	75.39
Nett Amount (S\$)	38,694.41	9,522.57	29,171.84	75.39

INSPECTION

Date of Assignment: 16/07/2020

Date Inspected: 16/07/2020 Inspected At:

281 ALEXANDRA ROAD

Repairer : Premium Automobiles Pte Ltd

Estimated Period of Repair: 8.0 days

Adjuster: MOHD RASUL

Manager: DENISE TAY KWEE CHENG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No. Particulars	Condition	Repairer's	Amount
1	1	*FRONT BUMPER	Repair	1,854.00 FS	*- FS
2	1	*FRONT BUMPER FIXING PARTS	Serviceable	343.00 FS	*- FS
3	1	*FRONT BUMPER GRILLE - CENTRE	Cracked	195.00 FS	*155.60 FS
4	2	*FRONT BUMPER END CAP - LH / RH	Serviceable	68.00 FS	*- FS
5	1	*FRONT BUMPER SPOILER	Deformed	296.00 FS	*236.40 FS
6	1	*FRONT BUMPER CLOSING ELEMENT	Serviceable	154.00 FS	*- FS
7	2	*FRONT WHEEL SPOILER - LH / RH	Serviceable	68.00 FS	*- FS
8	1	*RADIATOR GRILLE	Cracked	1,395.00 FS	*1,116.00 FS
9	1	*RADIATOR GRILLE STRIKER PLATE	Serviceable	123.00 FS	*- FS
10	1	*FRONT BUMPER FOAM FILLER PIECE	Serviceable	77.00 FS	*- FS
11	1	*FRONT BUMPER CARRIER	Serviceable	679.00 FS	*- FS
12	1	*FRONT BUMPER COVER	Serviceable	99.00 FS	*- FS
13	1	*AIR CON STICKER	Not Necessary	8.00 FS	*- FS
14	1	*CAUTION SIGN STICKER	Not Necessary	14.00 FS	*- FS
15	1	*HORN - LH LOW TONE	Serviceable	283.00 FS	*- FS
16	1	*SIGNAL HORN - RH HIGH TONE	Serviceable	180.00 FS	*- FS
17	2	*SPRING SHACKLE - LH / RH	Not Necessary	62.00 FS	*- FS
18	1	*BONNET	Repair	2,757.00 FS	*- FS
19	1	*BONNET ATTACHEMENT PARTS	Not Necessary	163.00 FS	*- FS
20	1	*BONNET IMPACT PROTECTION - LH / RH / CENTRE (3PCS)	Necessary	90.00 FS	*70.48 FS
21	1	*EXTERNAL TEMPERATURE SENSOR	Not Necessary	56.00 FS	*- FS
22	2	*LED HEADLIGHT - LH / RH	Serviceable	9,718.00 FS	*- FS
23	2	*HEADLIGHT MOUNTING - LH / RH	Serviceable	234.00 FS	*- FS
24	2	*LIFT CYLINDER - LH / RH	Not Necessary	282.00 FS	*- FS
25	1	*LIFT CYLINDER HOSE	Not Necessary	175.00 FS	*- FS
26	2	*FRONT WHEEL COVER - LH / RH	Necessary	636.00 FS	*508.80 FS
27	1	*REAR BUMPER	Not Necessary	1,164.00 FS	*- FS
28	1	*REAR BUMPER FIXING PARTS	Not Necessary	76.00 FS	*- FS
29	1	*REAR BUMPER SPOILER - LH	Cut	281.00 FS	*224.80 FS
30	2	*REAR LIGHT REFLECTOR - LH / RH	Not Necessary	60.00 FS	*- FS
31	1	*REAR BUMPER CARRIER	Not Necessary	544.00 FS	*- FS
32	2	*REAR BUMPER HOLDING STRAP - LH / RH	Not Necessary	26.00 FS	*- FS
33	2	*REAR PARKING AID SENSOR - INNER	Not Necessary	0.00 FS	*- FS
34	4	*REAR PARKING AID SEAL RING	Not Necessary	14.00 FS	*- FS
35	2	*REAR WHEEL COVER - LH / RH	Necessary	336.00 FS	*268.80 FS
36	1	*FRONT NO PLATE	Bent	60.00 FS	*60.00 FS
37	1	*SUNDRIES	Necessary	400.00 FS	*28.96 FS
38	1	*FRONT LOCK CARRIER	Cracked	983.00 FS	*786.40 FS
39	1	*AIRCON CONDENSER	Dented	545.00 FS	*436.00 FS
40	1	*LIQUID COOLANT	Necessary	177.00 FS	*141.44 FS
41	2	*FRONT BUMPER AIR GUIDE GRILLE - LH / RH	Serviceable	334.00 FS	*- FS
42	1	*RADIATOR AIR GUIDE - LH / RH	N/S Cracked/O/S Not Necessary	60.00 FS	*23.92 FS
43	1	*RADIATOR AIR GUIDE - UPPER CENTRE	Serviceable	22.00 FS	*- FS

F=Franchise part. S=SpcNett.

Total Parts (\$\$) 25,091.00 4,057.60

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO DISMANTLE AND RENEW FRONT BUMPER AND BONNET. RE-ORGANISE CRASH MANAGEMENT COMPONENTS. RE-INSTALL ALL PARTS REMOVED.	New	2,400.00	500.00
2	TO RESPRAY FRONT BUMPER AND BONNET	New	2,000.00	1,100.00
3	TO REMOVE AND REINSTALL REAR PARKING AID. CHECK FUNCTION AND RENEW ACCORDING TO DAMAGE	New	280.00	0.00
4	TO DISMANTLE AND RENEW REAR BUMPER. RE-ORGANISE CRASH MANAGEMENT COMPONENTS. RE-INSTALL ALL PARTS REMOVED	New	1,200.00	500.00
5	TO RESPRAY REAR BUMPER	New	1,000.00	0.00
6	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
7	TO REMOVE AND RENEW AIRCOND CONDENSER. TO REMOVE AND REINSTALL RADIATOR AND ADDITIONAL RADIATOR. CHECK ELECTRICAL FANS AND CONTROL UNIT. PRESSURISE COOLING SYSTEM. TO CARRY OUT VACCUM AND REGAS	New	1,200.00	1,200.00
8	TO RENEW FRONT LOCK CARRIER AND ALIGN TO POSITION	New	2,400.00	1,250.00
9	TO REMOVE AND TRANSFER BOTH HEADLIGHT CONTROL UNIT AND POWER MODULES	New	800.00	500.00
Gross Labour Cost (\$\$)			11,472.00	5,242.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >