

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC4/III20011986/GPA3Q2**Date:** 10/02/2023REFERENCE

Handling Insurer: India International Insurance Pte Ltd Policy No: D18MPC0002783_01
Claimant Vehicle No : PC7838Z **Insured Vehicle No :** SLU385L
 Date of Loss: 05/10/2020 Nature of Claim: TP Claim No: MPC2020D0002052

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **PC7838Z**
 Make & Model: TOYOTA HIACE, 2.8 D COMMUTER GL (A) Engine No: 1GD8351033
 Reg. Date: 24/04/2019 (Man. Year: 2018) Chassis No: GDH2232001106
 Colour: White Odometer: 145080 km
 Engine Capacity: 2754 cc
 Market Value/New Car Price: N/A
 Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes
 Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 195 R15 Rear Tyre Size: 195 R15
 Front Left Side: Dunlop 6 mm Rear Left Side: Dunlop 6 mm
 Front Right Side: Dunlop 6 mm Rear Right Side: Dunlop 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	10,515.47	2,064.52	8,450.95	80.37
Miscellaneous Items	0.00	0.00	0.00	
Labour	2,600.00	730.00	1,870.00	71.92
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	13,115.47	2,794.52	10,320.95	78.69
Approved Total (Overridden) (S\$)		2,200.00		
(S\$)	13,115.47	2,200.00	10,915.47	83.23
+ GST 7.00/7.00% (S\$)	918.08	154.00	764.08	83.23
Nett Amount (S\$)	14,033.55	2,354.00	11,679.55	83.23
+ Car Rental (4.0 x S\$150.00/day) (S\$)		600.00		
+ Doc/Search Fee (S\$)		7.45		
Nett Liability (S\$)		2,961.45		

INSPECTION

Date of Assignment: 03/11/2020
 Date Inspected: 08/11/2020 Inspected At: Bifrost Auto Pte Ltd (Kaki Bukit)
 8 Kaki Bukit Ave 4, #01-49, Premier @ Kaki Bukit
 Singapore 415875
 Estimated Period of Repair: 3.0 days

Adjuster: XING GUO QIANG**Manager:** CHEW HSIAO TONG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 08 Nov 2022)
Parts:	213	TOYOTA HIACE 2.8 D COMMUTER GL (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for PC7838Z)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Cut	671.50 FL	*589.60 FL
2	2		*FRONT BUMPER RETAINER	Not Necessary	142.80 FL	*- FL
3	2		*FRONT BUMPER BRACKET (NPA)	Not Necessary	0.00 FL	*- FL
4	2		*FRONT BUMPER TOWING COVER	Not Necessary	36.90 FL	*- FL
5	1		*FRONT BUMPER GRILLE ASSY	Cut	386.40 FL	*208.90 FL
6	1		*FRONT REINFORCEMENT	Not Necessary	480.20 FL	*- FL
7	1		*HEADLIGHT (RH)	Broken	2,679.20 FL	*1,914.20 FL
8	1		*HEADLIGHT (LH)	Not Necessary	2,679.20 FL	*- FL
9	1		*FRONT SUPPORT PANEL	Repair	409.30 FL	*- FL
10	1		*RADIATOR	Not Necessary	2,980.30 FL	*- FL
11	1		*CONDENSER	Not Necessary	1,821.50 FL	*- FL
12	1		*SET FRONT BUMPER CLIP	Necessary	50.00 FS	*30.00 FS
13	1		*FRONT LOWER BUMPER	Repair	1,250.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	13,587.30	2,742.70
- List Item Discount on L Items 25.00/25.00% (\$\$)	3,071.83	678.18
Total Parts (\$\$)	10,515.47	2,064.52

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO DISMANTLE ,REPLACE ,CUT ,WELD ,KNOCK OUT DENTS TO STRAIGHTEN ACCIDENT PARTS AS-MENTION REPAIR PARTS ,INCLUSIVE OF REPLACEMENT PARTS	New	900.00	300.00
2	TO PUTTY AND SPRAY PAINT ON ALL ACCIDENT DAMAGE PARTS AND OTHER ACCIDENT AFFECTED AREAS	New	1,200.00	400.00
3	TO CHECK WIRING SYSTEM TO FACILITATE REPAIR AND REFIT THE SAME	New	60.00	30.00
4	APPLY RUST PROOFING ON THE ADJACEMENT PANELS	New	80.00	0.00
5	TO SUPPLY UNDER COATING /PUTTY ON PARTS REPLACED	New	50.00	0.00
6	TO PERFORM WATER SEEPAGE TEST AFTER REPAIR	New	80.00	0.00
7	TO CONDUCT HEADLIGHT FOCUS	New	80.00	0.00
8	REMOVE AND REPLACE AIR-CON CONDENSER ,PIPES AND RADIATOR ,VACUUM AIR-CON SYSTEM	New	150.00	0.00
Gross Labour Cost (\$\$)			2,600.00	730.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >