

# LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

## VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.  
AIG Building, 78 Shenton Way, #09-16  
Singapore 079120

**Our File No:** CC3/AIG20013126/AQF3E2

**Date:** 09/03/2021

### REFERENCE

Insured/Claimant:	LEE CHI KIN	Policy No:	1800012233	Claim No:	0301000955SG
Date of Loss:	24/11/2020	Nature of Claim:	OD		

### DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SLW3022D	Engine No:	CHZ624423
Make & Model:	AUDI A3, 999cc TFSI (A)	Chassis No:	WAUZZZ8V4J1037613
Reg. Date:	06/02/2018 (Man. Year: 2017)	Odometer:	31890 km
Colour:	Grey		
Engine Capacity:	999 cc		
Market Value/New Car Price:	S\$82,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

### CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

### CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	Bridgestone 6 mm	Rear Left Side:	Bridgestone 6 mm
Front Right Side:	Bridgestone 6 mm	Rear Right Side:	Bridgestone 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	12,157.00	7,084.08	5,072.92	41.73
Miscellaneous Items	0.00	0.00	0.00	
Labour	18,072.00	11,507.00	6,565.00	36.33
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
<b>Calculated Gross Total (S\$)</b>	<b>30,229.00</b>	<b>18,591.08</b>	<b>11,637.92</b>	<b>38.50</b>
<b>- Excess (S\$)</b>	600.00	600.00	0.00	0.00
<b>(S\$)</b>	29,629.00	17,991.08	11,637.92	39.28
<b>+ GST 7.00/7.00% (S\$)</b>	2,074.03	1,259.38	814.65	39.28
<b>Nett Amount (S\$)</b>	<b>31,703.03</b>	<b>19,250.46</b>	<b>12,452.57</b>	<b>39.28</b>

### INSPECTION

Date of Assignment:	30/11/2020		
Date Inspected:	27/11/2020	Inspected At:	Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699
Estimated Period of Repair:	13.0 days		

**Adjuster:** ADRIAN LING

**Manager:** SHIAU CHAN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.



REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Repair	1,944.00 FS	*- FS
2	1		*REAR BUMPER FIXING PARTS	Not Necessary	191.00 FS	*- FS
3	2		*REAR BUMPER GUIDE SECTION - LH/RH	Not Necessary	32.00 FS	*- FS
4	2		*REAR BUMPER LOCKING MECHANISM	Not Necessary	59.00 FS	*- FS
5	1		*REAR BUMPER SPOILER	Not Necessary	234.00 FS	*- FS
6	1		*REAR LIGHT REFLECTOR - RH	Not Necessary	41.00 FS	*- FS
7	1		*REAR BUMPER GUIDE SECTION - RH	Not Necessary	66.00 FS	*- FS
8	1		*REAR FENDER - RH	Dented	2,305.00 FS	*1,844.00 FS
9	1		*C-PILLAR REINFORCEMENT - RH LOWER	Not Necessary	191.00 FS	*- FS
10	1		*REAR WINDSCREEN	Necessary	805.00 FS	*643.60 FS
11	1		*SIDE WINDOW - RH	Necessary	563.00 FS	*450.40 FS
12	1		*PRIMER	Necessary	19.00 FS	*14.96 FS
13	1		*WHEEL HOUSING LINER	Not Necessary	237.00 FS	*- FS
14	1		*WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	88.00 FS	*- FS
15	1		*WHEEL SPOILER - RH REAR	Not Necessary	35.00 FS	*- FS
16	1		*REAR DOOR - RH	Dented	2,494.00 FS	*1,995.20 FS
17	1		*REAR DOOR OUTER SEAL - RH	Necessary	159.00 FS	*126.80 FS
18	1		*BONDING AGENT	Not Necessary	47.00 FS	*- FS
19	1		*CLEANING SOLUTION	Not Necessary	65.00 FS	*- FS
20	1		*REAR DOOR CATCH	Not Necessary	93.00 FS	*- FS
21	1		*EXTERIOR DOOR HANDLE - RH	Cut	359.00 FS	*286.80 FS
22	1		*DOOR HANDLE HOUSING - RH	Not Necessary	51.00 FS	*- FS
23	1		*REAR ALUMINIUM RIM - RH	Cut	699.00 FS	*558.80 FS
24	1		*REAR WINDSCREEN SEALANT	Necessary	200.00 FS	*200.00 FS
25	1		*1/4 GLASS SEALANT	Necessary	100.00 FS	*100.00 FS
26	1		*METAL FILLER POWDER	Necessary	280.00 FS	*280.00 FS
27	1		*STONE CHIP	Necessary	180.00 FS	*180.00 FS
28	1		*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
29	1		*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
30	1		*SUNDRIES	Necessary	300.00 FS	*83.52 FS

F=Franchise part. S=SpcNett.

Total Parts (S\$) 12,157.00 7,084.08

Report was unsubmitted during this print-out.

## Recommended Miscellaneous Items

There are no new miscellaneous items selected.

## Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<b>Labour Items</b>				
1	TO REMOVE AND TRANSFER REAR PARKING AID. CHECK FUNCTION AND RENEW ACCORDING TO DAMAGE.	New	280.00	280.00
2	TO RENEW REAR WINDSCREEN AND 1/4 GLASS TO FACILITATE FENDER RENEWAL.	New	600.00	600.00
3	TO INSTALL SOLAR FILM FOR 1/4 GLASS.	New	400.00	400.00
4	TO CARRY OUT WATER SEEPAGE TEST ON 1/4 GLASS.	New	200.00	150.00
5	TO REMOVE AND TRANSFER RHS REAR DOORS MULTILOCK SYSTEM AND POWER WINDOW DEVICES. INSPECT FOR DAMAGES.	New	280.00	280.00
6	TO DISLodge AND REINSTALL REAR WIRE HARNESS FOR LIGHTS, BATTERY MANAGER, FUSE AND RELAY TRAYS, ELECTRICAL AND AUDIO EQUIPMENT.	New	1,400.00	1,400.00
7	TO REMOVE AND REINSTALL REAR SEAT, BACK REST, HAT TRAY, ABCD PILLAR TRIMS, LUGGAGE COMPARTMENT TRIMS. DISLodge ROOF LINER AND DISENGAGE CURTAIN AIRBAG ETC.	New	1,400.00	1,400.00
8	TO DISMANTLE AND RENEW REAR BUMPER AND RHS REAR DOOR. CUT OUT AND WELD RHS REAR FENDER AND RHS REAR INNER SIDE PANEL. RE-ORGANISE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED.	New	7,000.00	3,500.00
9	TO RESPRAY REAR BUMPER, RHS REAR FENDER, RHS REAR DOOR, DOOR ENTRANCES, RHS SILL PANEL, RHS SIDE INNER PANEL, ROOF CHANNEL, DRAIN PANEL AND END PANELLING. TO CARRY OUT STONE CHIP TREATMENT AND JOINT SEALER WORKS.	New	5,800.00	3,025.00
10	TO RENEW RHS RER RIM. TO CARRY OUT PRE AND POST WHEEL ALIGNMENT.	New	520.00	280.00
11	TO CARRY OUT DIAGNOSTIC CHECK.	New	192.00	192.00
<b>Gross Labour Cost (S\$)</b>			<b>18,072.00</b>	<b>11,507.00</b>

Report was unsubmitted during this print-out.

< END OF ESTIMATES >