Adjuster Report Page 1 of 4

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CS/EGI20014468/UTD3Q2

Date: 07/01/2021

REFERENCE

Handling Insurer: ERGO Insurance Pte. Ltd. Policy No:

Claimant **GBF4214T** Insured Vehicle No: YJ9823J

Vehicle No: Date of Loss: TP 17/12/2020 Nature of Claim: CDMCG20001936 Claim No:

DESCRIPTION & IDENTIFICATION OF VEHICLE

GBF4214T Reg No:

FIAT DOBLO CARGO MAXI, 1.6 D MTJ AMT Make & Model: Engine No: 263A50007680877 GLAZE (M)

Reg. Date: 19/10/2016 (Man. Year: 2016) Chassis No: ZFA26300006D04557

Colour: Silver Odometer: 122498 km

Engine Capacity: 1598 cc Market Value/New Car N/A

Price:

Market Value/New Car Price Sum Insured (S\$):

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 195/60R16 Rear Tyre Size: 195/60R16 Front Left Side: Rear Left Side: Nexen 6 mm Nexen 6 mm Front Right Side: Rear Right Side: Nexen 6 mm Nexen 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	4,179.30	2,876.25	1,303.05	31.18
Miscellaneous Items	0.00	0.00	0.00	
Labour	1,380.00	750.00	630.00	45.65
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	5,559.30	3,626.25	1,933.05	34.77
Approved Total (Overridden) (S\$)		2,900.00		
(S\$)	5,559.30	2,900.00	2,659.30	47.84
+ GST 7.00/7.00% (S\$)	389.15	203.00	186.15	47.84
Nett Amount (S\$)	5,948.45	3,103.00	2,845.45	47.84

INSPECTION

Date of Assignment: 24/12/2020

Liu's Brother Auto Workshop (HQ) Date Inspected: 24/12/2020 Inspected At:

1 Kaki Bukit Ave 6 #01-01, Auto

Bay@Kaki Bukit Singapore 417883

Estimated Period of Repair: 3.0 days

Adjuster: MARCUS CHUA Manager: DENISE TAY KWEE CHENG Adjuster Report Page 2 of 4

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

Adjuster Report Page 3 of 4

REPAIR DETAILS

Reference				
Part Source	: MRM-SG	Version: 1.0 (Last Synchronised: 06 Jan 2021)		
Parts:	213	FIAT DOBLO CARGO MAXI 1.6 D MTJ AMT GLAZE (M) (Catalogue:Merimen Singapore 1.0)		
Labour:	Repairer's	(Price-denominated Standard List)		
Print Code:	e: (Unsubmitted, no print-code for GBF4214T)			
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page			
Further Info	Items/values	not in reference catalogue are prefixed with an asterisk *.		

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BONNET	Dented/Buckled	1,386.60 F	*1,067.55 FL
2	1		*FRONT BUMPER	Torn	1,245.50 F	*898.08 FL
3	1		*SET FRONT BUMPER CLIPS	Necessary	58.00 F	*50.00 FL
4	1		*FRONT GRILLE	Cut	484.70 F	*317.80 FL
5	1		*FRONT GRILLE FIAT LOGO MOTIF	Serviceable	142.10 F	*- FL
6	1		*FRONT HEAD LAMP RH	Cracked	862.40 F	*862.40 FL
F=Fra	anchise	part. L=ListIte		Sub Total (S\$)	4,179.30	3,195.83
	- List Item Discount on L Items 0.00/10.00% (S\$)			0.00	319.58	
				Total Parts (S\$)	4,179.30	2,876.25

Report was unsubmitted during this print-out.

Adjuster Report Page 4 of 4

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Lab	our Items			
1	TO CHECK ALL WIRING & ELECTRICAL COMPONENT FOR PROPER FUNCTION	New	40.00	20.00
2	LABOR FOR PANEL BEATING, CUT, WELD, STRAIGHTEN & REPLACING PARTS ETCS	New	600.00	300.00
3	TO PUTTY & SPRAY PAINTING & INCLUDING TOUCH UP PAINT ON ACCIDENT AFFECTED AREAS	New	700.00	400.00
4	TO APPLY RUST PROOFING, RESEAL TUFF-COATING TREATMENT ON ACCIDENT AREA	New	40.00	30.00
	Gross Labour	r Cost (S\$)	1,380.00	750.00

< END OF ESTIMATES >

Report was unsubmitted during this print-out.