

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC4/III20014510/KGA3Q2**Date:** 30/04/2021REFERENCE

Handling Insurer:	India International Insurance Pte Ltd	Policy No:	D20MCV0001089
Claimant Vehicle No :	SHD903D	Insured Vehicle No :	GBK1765M
Date of Loss:	22/12/2020	Nature of Claim:	TP
		Claim No:	MCV2020D0002791

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SHD903D		
Make & Model:	RENAULT LATITUDE, 2.0 DCI AUTO D/AB 4DR (A)	Engine No:	M9R8839C003096
Reg. Date:	08/12/2017 (Man. Year: 2016)	Chassis No:	VF1ABL15AUC283407
Colour:	Metallic White/Red	Odometer:	399968 km
Engine Capacity:	1995 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	215/60 R16	Rear Tyre Size:	215/60 R16
Front Left Side:	Sailun 9 mm	Rear Left Side:	Sailun 9 mm
Front Right Side:	Sailun 9 mm	Rear Right Side:	Sailun 9 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	2,979.21	738.48	2,240.73	75.21
Miscellaneous Items	0.00	0.00	0.00	
Labour	4,360.00	370.00	3,990.00	91.51
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	7,339.21	1,108.48	6,230.73	84.90
Approved Total (Overridden) (S\$)		900.00		
(S\$)	7,339.21	900.00	6,439.21	87.74
+ GST 7.00/7.00% (S\$)	513.74	63.00	450.74	87.74
Nett Amount (S\$)	7,852.95	963.00	6,889.95	87.74
+ Loss of Use (2.0 x S\$40.00/day) (S\$)		80.00		
+ Car Rental (2.0 x S\$81.13/day) (S\$)		162.26		
+ Doc/Search Fee (S\$)		7.45		
Nett Liability (S\$)		1,212.71		

INSPECTION

Date of Assignment:	24/12/2020
Date Inspected:	28/12/2020 Inspected At:

Trans-cab Auto Services Pte Ltd
No 2 Ang Mo Kio Street 63
Singapore 569111

Estimated Period of Repair: 1.5 days

Adjuster: KENNETH KONG

Manager: Chong Pui Lin

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source: MRM-SG	Version: 1.0 (Last Synchronised: 06 Apr 2021)
Parts: 143	RENAULT LATITUDE 2.0 DCI AUTO D/AB 4DR (A) (Catalogue:Merimen Singapore 1.0)
Labour: Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SHD903D)
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*BUMPER COVER FRT	Buckled / Dented	747.20 FL	*747.20 FL
2	1		*BUMPER RETAINER FRT LH	Serviceable	101.40 FL	*- FL
3	1		*BUMPER FOG LAMP GRILLE LH	Serviceable	207.21 FL	*- FL
4	1		*BUMPER BRACKET KIT FRT LH	Serviceable	101.40 FL	*- FL
5	1		*BUMPER ABSORBER FRT	Serviceable	394.68 FL	*- FL
6	1		*BUMPER BEAM FRT	Repair	663.70 FL	*- FL
7	1		*AIR CLEANER BOX	Serviceable	464.20 FL	*- FL
8	1		*AIR CLEANER HOSE	Serviceable	175.85 FL	*- FL
9	1		*AIR CLEANER LOWER	Serviceable	271.26 FL	*- FL
10	1		*BUMPER CLIP FRT	Necessary	90.00 FS	*66.00 FS
11	1		*BUMPER RETAINER CLIP FRT	Not Necessary	75.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	3,291.90	813.20
- List Item Discount on L Items 10.00/10.00% (\$\$)	312.69	74.72
Total Parts (\$\$)	2,979.21	738.48

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO RUST PROOFING AND APPLY UNDERCOAT OF THE AFFECTED AREAS	New	230.00	0.00
2	TO TRANSFER OF DOOR FITTINGS ,ATTACHMENTS AND PERFORM WATER SEEPAGE TEST	New	170.00	0.00
3	PUTTY AND SPRAY PAINTING OF THE AFFECTED PORTION	New	1,400.00	220.00
4	PANEL BEATING ,KNOCKING AND STRAIGHTENING THE NECESSARY PORTION,REMOVE AND RENEWAL OF PARTS ,ADJUST AND REALIGN THE SAME.	New	2,000.00	150.00
5	TO TRANSFER OF TIRE ,RIM AND ON WHEEL BALANCING	New	170.00	0.00
6	TO CHECK ELECTRICAL LIGHTING CONCERNED	New	170.00	0.00
7	TO CHECK STEERING GEOMETRY AND COMPUTER WHEEL ALIGNMENT	New	220.00	0.00
Gross Labour Cost (\$\$)			4,360.00	370.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >