

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC4/AIG21000188/QGA3Q2
Date: 16/06/2021**REFERENCE**

Handling Insurer:	AIG Asia Pacific Insurance Pte. Ltd.	Policy No:	0999993765
Claimant Vehicle No :	SLR374J	Insured Vehicle No :	SLT9759M
Date of Loss:	01/01/2021	Nature of Claim:	TP
		Claim No:	4334396036SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SLR374J	Engine No:	LEB4266474
Make & Model:	HONDA SHUTTLE HYBRID, 1.5 (A)	Chassis No:	GP71046200
Reg. Date:	28/07/2017 (Man. Year: 2016)	Odometer:	128380 km
Colour:	Silver		
Engine Capacity:	1496 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:		Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:	

CONDITION OF TYRES

Front Tyre Size:	185/60 R15	Rear Tyre Size:	185/60 R15
Front Left Side:	Pirelli 6 mm	Rear Left Side:	Pirelli 6 mm
Front Right Side:	Pirelli 6 mm	Rear Right Side:	Pirelli 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	6,683.76	3,019.92	3,663.84	54.82
Miscellaneous Items	0.00	0.00	0.00	
Labour	2,840.00	1,770.00	1,070.00	37.68
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	9,523.76	4,789.92	4,733.84	49.71
Approved Total (Overridden) (S\$)		3,850.00		

Adjuster Report

	(S\$)	9,523.76	3,850.00	5,673.76	59.57
+ GST 7.00/7.00% (S\$)		666.66	269.50	397.16	59.57
Nett Amount (S\$)		10,190.42	4,119.50	6,070.92	59.57
+ Loss of Use (6.0 x S\$50.00/day) (S\$)			300.00		
+ Doc/Search Fee (S\$)			7.45		
+ Other Costs (S\$)			50.00		
Nett Liability (S\$)			4,476.95		

INSPECTION

Date of Assignment: 04/01/2021

Date Inspected: 05/01/2021

Estimated Period of Repair: 4.0 days

Inspected At:

Lion City Rentals Pte Ltd (HQ)
1090 LOWER DELTA ROAD #05-12
Singapore 169201**Adjuster:** OI SUN PIN**Manager:** Chong Pui Lin

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR TAILGATE	Dented	1,850.00 FL	*1,210.00 FL
2	1		*REAR TAILGATE LOCK	Jammed	550.00 FL	*200.00 FL
3	1		*REAR TAILGATE LOCK CATCH	Serviceable	158.00 FL	*- FL
4	1		*REAR TAILGATE WINDSCREEN MOULDING	Necessary	195.00 FL	*195.00 FL
5	1		*REAR TAILGATE WEATHERSTRIP	Crumpled	255.00 FL	*255.00 FL
6	1		*REAR TAILGATE HOLDER COVER	Serviceable	80.00 FL	*- FL
7	1		*REAR TAILGATE HONDA EMBLEM	Serviceable	81.30 FL	*- FL
8	1		*REAR TAILGATE SHUTTLE EMBLEM	Necessary	88.40 FL	*88.40 FL
9	1		*REAR TAILGATE HYBRID EMBLEM	Necessary	83.00 FL	*83.00 FL
10	1		*REAR BUMPER	Crumpled	1,350.00 FL	*1,100.00 FL
11	1		*REAR BUMPER LH SIDE RETAINER	Broken	128.00 FL	*128.00 FL
12	1		*REAR BUMPER RH SIDE RETAINER	Serviceable	128.00 FL	*- FL
13	1		*REAR BUMPER LH REFLECTOR GARNISH COVER	Scratched	178.00 FL	*178.00 FL
14	1		*REAR BUMPER LH REFLECTOR	Serviceable	250.00 FL	*- FL
15	1		*REAR BUMPER SPONGE	Serviceable	150.00 FL	*- FL
16	1		*REAR END PANEL	Repair	1,200.00 FL	*- FL
17	1		*REAR END PANEL TOP COVER	Serviceable	300.00 FL	*- FL
18	1		*REAR BUMPER TOW COVER	Serviceable	30.00 FL	*- FL
19	1		*REAR ANTENNA SENSOR	Serviceable	200.00 FL	*- FL
20	1		*SET REVERSE SENSOR	Shorted	260.00 FS	*200.00 FS
21	1		*SET WINDSCREEN SEALANT	Necessary	120.00 FS	*40.00 FS
22	1		*SET BODY SEALANT	Serviceable	300.00 FS	*- FS
23	1		*SET BUMPER CLIPS	Necessary	120.00 FS	*30.00 FS
24	1		*SET END PANEL TO GARNISH CLIPS	Serviceable	80.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

	Sub Total (\$)	8,134.70	3,707.40
	- List Item Discount on L Items 20.00/20.00% (\$)	1,450.94	687.48
	Total Parts (\$)	6,683.76	3,019.92

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE REAR TAILGATE ,REAR BUMPER ,END PANEL OUT TO FACILITATE REPLACEMENT OF DAMAGED PARTS AND ALSO STRAIGHTEN SPARE TYRE PANEL INCLUDE CUTTING /WELDING OF DAMAGED PARTS	New	1,000.00	750.00
2	TO RESPRAY REAR ROOF SPOILER ,REAR TAILGATE ,REAR BUMPER,END PANEL AND SPARE TYRE PANEL (INNER /OUTER)	New	1,200.00	800.00
3	TO REMOVE & INSTALL REAR WINDSCREEN	New	160.00	120.00
4	TO APPLY RUSTPROOFING /TUFFCOATING TREATMENT TO REPLACED PARTS	New	80.00	40.00
5	TO TRANSFER TAILGATE MECHANISM	New	100.00	60.00
6	TO CONDUCT A STANDARD OF OPEARTING PROCEDURES POST REPAIRS DIAGNOSTIC SCAN TEST AS AREQUIREMENT FOR HYBRID CARS UPON COMPLETION OF COLLISION REPAIRS	New	300.00	0.00
			Gross Labour Cost (S\$)	2,840.00
				1,770.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >