

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CC3/AIG21000323/AQD3E2

Date: 16/06/2021

REFERENCE

Insured/Claimant:	WAH SYN ENGINEERING PTE LTD	Policy No:	1800098835	
Date of Loss:	30/12/2020	Nature of Claim:	OD	Claim No: 4721600311SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SMD5435X	Engine No:	CHZ922140
Make & Model:	AUDI A3, 999cc SEDAN TFSI (A)	Chassis No:	WAUZZZ8V0J1062038
Reg. Date:	24/08/2018 (Man. Year: 2018)	Odometer:	54512 km
Colour:	Grey		
Engine Capacity:	999 cc		
Market Value/New Car Price:	S\$89,000.00		
Sum Insured (\$\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	Michelin 6 mm	Rear Left Side:	Michelin 6 mm
Front Right Side:	Michelin 6 mm	Rear Right Side:	Michelin 6 mm

The above values represent the remaining tyre tread depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	10,759.00	7,281.12	3,477.88	32.33
Miscellaneous Items	0.00	0.00	0.00	
Labour	5,202.00	2,822.00	2,380.00	45.75
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (\$\$)	15,961.00	10,103.12	5,857.88	36.70
- Excess (\$\$)	600.00	600.00	0.00	0.00
(\$\$)	15,361.00	9,503.12	5,857.88	38.13
+ GST 7.00/7.00% (\$\$)	1,075.27	665.22	410.05	38.13
Nett Amount (\$\$)	16,436.27	10,168.34	6,267.93	38.13

INSPECTION

Date of Assignment:	07/01/2021		
Date Inspected:	07/01/2021	Inspected At:	Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699
Estimated Period of Repair:	5.0 days		

Adjuster: ADRIAN LING

Manager: SHIAU CHAN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Deformed	1,987.00 FS	*1,589.60 FS
2	1		*FRONT BUMPER FIXING PARTS	Not Necessary	185.00 FS	*- FS
3	1		*FRONT BUMPER GUIDE SECTION - RH	Not Necessary	38.00 FS	*- FS
4	1		*WHEEL HOUSING LINER ADAPTER - RH	Not Necessary	37.00 FS	*- FS
5	1		*FRONT BUMPER CLOSING ELEMENT - RH	Not Necessary	293.00 FS	*- FS
6	1		*FRONT BUMPER COVER TRIM - RH	Not Necessary	161.00 FS	*- FS
7	1		*FRONT BUMPER AIR GUIDE GRILLE - RH	Not Necessary	186.00 FS	*- FS
8	1		*FRONT FENDER - RH	Dented	841.00 FS	*672.80 FS
9	1		*FRONT FENDER ATTACHMENT PARTS	Not Necessary	71.00 FS	*- FS
10	1		*FRONT FENDER BRACKET - OUTER	Not Necessary	38.00 FS	*- FS
11	1		*FRONT FENDER BRACKET - INNER	Not Necessary	27.00 FS	*- FS
12	1		*FRONT FENDER BRACE	Bent	95.00 FS	*75.68 FS
13	1		*WHEEL HOUSING LINER - RH	Not Necessary	167.00 FS	*- FS
14	1		*WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	88.00 FS	*- FS
15	1		*LED HEADLIGHT - RH	Cut	5,455.00 FS	*4,364.00 FS
16	1		*LIFT CYLINDER - RH	Not Necessary	141.00 FS	*- FS
17	1		*FRONT ALUMINIUM RIM - RH	Cut	699.00 FS	*558.80 FS
18	1		*SUNDRIES	Necessary	250.00 FS	*20.24 FS
F=Franchise part. S=SpcNett.						
					Total Parts (S\$)	10,759.00 7,281.12

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE, CHECK AND TRANSFER FRONT WIRE HARNESS FOR HEADLIGHTS, HORNS, OUTSIDE TEMPERATURE SENSOR AND HEADLIGHT WASHER ASSY	New	280.00	0.00
2	TO REMOVE AND TRANSFER RHS HEADLIGHTS CONTROL UNIT AND POWER MODULE	New	350.00	250.00
3	TO DISMANTLE AND RENEW FRONT BUMPER, RHS FRONT FENDER AND RHS HEADLIGHT. RE-ORGANISE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	2,100.00	1,000.00
4	TO RESPRAY FRONT BUMPER AND RHS FRONT FENDER	New	2,000.00	1,100.00
5	TO RENEW RHS FRONT RIM AND CARRY OUT WHEEL ALIGNMENT	New	280.00	280.00
6	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
Gross Labour Cost (\$\$)			5,202.00	2,822.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >