

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC6/AIG21000353/ABA3Q2
Date: 13/08/2021

REFERENCE

Handling Insurer:	AIG Asia Pacific Insurance Pte. Ltd.	Policy No:	2100396312
Claimant Vehicle No :	SJQ5017L	Insured Vehicle No :	SKQ6657X
Date of Loss:	28/12/2020	Nature of Claim:	TP
		Claim No:	9250702981SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SJQ5017L	Engine No:	4GR0472436
Make & Model:	TOYOTA MARK X, 2.5 (A)	Chassis No:	GRX1203061863
Reg. Date:	14/05/2009 (Man. Year: 2008)	Odometer:	249305 km
Colour:	Maroon		
Engine Capacity:	2499 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:		Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:	

CONDITION OF TYRES

Front Tyre Size:	215/60 R16	Rear Tyre Size:	215/60 R16
Front Left Side:	Michelin 6 mm	Rear Left Side:	Michelin 6 mm
Front Right Side:	Michelin 6 mm	Rear Right Side:	Michelin 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	5,632.25	3,335.00	2,297.25	40.79
Miscellaneous Items	0.00	0.00	0.00	
Labour	3,380.00	2,560.00	820.00	24.26
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	9,012.25	5,895.00	3,117.25	34.59
Approved Total (Overridden) (S\$)		4,700.00		

(S\$)	9,012.25	4,700.00	4,312.25	47.85
+ GST 7.00/7.00% (S\$)	630.86	329.00	301.86	47.85
Nett Amount (S\$)	9,643.11	5,029.00	4,614.11	47.85
+ Car Rental (3.0 x S\$120.00/day + 7.00% GST) (S\$)		385.20		
Nett Liability (S\$)		5,414.20		
Global Sum Settlement (S\$)		5,300.00		

INSPECTION

Date of Assignment: 07/01/2021

Date Inspected: 07/01/2021

Estimated Period of Repair: 7.0 days

Inspected At: 1st Autoworks Pte Ltd (HQ)
23 Kaki Bukit Ave 4, #04-01
Singapore 415933

Adjuster: ADRIAN LING**Manager:** CHUA ZHEN LI

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRT BUMPER	Repair	650.00 FL	*- FL
2	1		*FRT BUMPER SIDE RETAINER RH-UPP	Not Necessary	67.00 FL	*- FL
3	1		*FRT BUMPER BRACKET RH	Not Necessary	70.00 FL	*- FL
4	1		*LH HEADLAMP	Not Necessary	730.00 FL	*- FL
5	1		*FRT FENDER RH	Dented	760.00 FL	*760.00 FL
6	1		*FRT FENDER BRACKET RH	Not Necessary	70.00 FL	*- FL
7	1		*FRT FENDER SIGNAL LAMP RH	Not Necessary	68.00 FL	*- FL
8	1		*FRT FENDER QUARTER GARNISH RH	Not Necessary	70.00 FL	*- FL
9	1		*FRT FENDER INNERSHIELD RH	Deformed	280.00 FL	*280.00 FL
10	1		*FRT DOOR RH	Dented	1,250.00 FL	*1,250.00 FL
11	1		*FRT DOOR WEATHER STRIP RH	Not Necessary	189.00 FL	*- FL
12	1		*FRT DOOR GLASS OUTER MLDG RH	Not Necessary	130.00 FL	*- FL
13	1		*RR DOOR RH	Dented	1,200.00 FL	*1,200.00 FL
14	1		*REAR DOOR WEATHER STRIP RH	Not Necessary	189.00 FL	*- FL
15	1		*REAR DOOR GLASS OUTER MLDG RH	Not Necessary	130.00 FL	*- FL
16	1		*REAR FENDER RH	Dented	890.00 FL	*890.00 FL
17	1		*REAR BUMPER	Repair	700.00 FL	*- FL
18	1		*SEALANT	Necessary	50.00 FS	*50.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	7,493.00	4,430.00
- List Item Discount on L Items 25.00/25.00% (\$\$)	1,860.75	1,095.00
Total Parts (\$\$)	5,632.25	3,335.00

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	TO DISMANTLE /RENEW THE ACCIDENT DAMAGED PORTION ,TO PANEL BEATING ,RESHAPE STRAIGHTEN ORIENTATE AND ALIGN REPAIR /REPLACEMENT PARTS	New	1,500.00	1,000.00
2	CARRY OUT SPRAY PAINTING ON ACCIDENT AFFECTED AREA (FRT BUMPR,RHF & RHR DOOR & FENDER ,REAR BUMPER)	New	1,400.00	1,200.00
3	TO DISCONNECT WIRE HARNESS OF ELECTRICAL COMPONENT TO FACILITATE REPAIRS ,RECONNECT AND CHECK ELECTRICAL FUNCTION AFTER REPAIR	New	80.00	30.00
4	TRANSFER OF INTERNAL MECHANISM FROM OLD DOOR PANEL TO NEW DOOR PANEL	New	200.00	160.00
5	TO REMOVE AND REFIX REAR WINDSCREEN	New	120.00	120.00
6	TO REMOVE AND REFIX REVERSE SENSOR AND CONDUCT TEST	New	80.00	50.00
Gross Labour Cost (S\$)			3,380.00	2,560.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >