

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way #07-16
Singapore 079120

Our File No: CS/AIG21001238/EVF3E2

Date: 24/02/2021

REFERENCE

Insured/Claimant:	KAMSANI BIN JANTAN	Policy No:	1900243381		
Date of Loss:	25/01/2021	Nature of Claim:	OD	Claim No:	4427242133SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SMQ3930C	Engine No:	G4FGKH748537
Make & Model:	KIA CERATO, 1.6 (A)	Chassis No:	KNAF5416MK5051851
Reg. Date:	14/11/2019 (Man. Year: 2019)	Odometer:	29039 km
Colour:	Black		
Engine Capacity:	1591 cc		
Market Value/New Car Price:	S\$77,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	225/45 R17	Rear Tyre Size:	225/45 R17
Front Left Side:	Nexen 4 mm	Rear Left Side:	Nexen 4 mm
Front Right Side:	Nexen 4 mm	Rear Right Side:	Nexen 4 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	5,146.80	3,378.40	1,768.40	34.36
Miscellaneous Items	0.00	0.00	0.00	
Labour	2,300.00	950.00	1,350.00	58.70
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	7,446.80	4,328.40	3,118.40	41.88
- Excess (S\$)	300.00	300.00	0.00	0.00
(S\$)	7,146.80	4,028.40	3,118.40	43.63
+ GST 7.00/7.00% (S\$)	500.28	281.99	218.29	43.63
Nett Amount (S\$)	7,647.08	4,310.39	3,336.69	43.63

INSPECTION

Date of Assignment:	26/01/2021	
Date Inspected:	26/01/2021 Inspected At:	Cycle & Carriage KIA Pte Ltd (Pandan Gardens) 209 Pandan Gardens Singapore 609339
Estimated Period of Repair:	3.0 days	

Adjuster: CHEN TSUE YEE

Manager: VERON CHEN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*SUNDRIES	Necessary	50.00 FS	*20.00 FS
2	1		*LAMP ASSY-HEAD, RH	Cut	2,210.00 FL	*2,210.00 FL
3	1		*CARRIER ASSY-FRONT END MODULE	Not Necessary	675.00 FL	*- FL
4	1		*BEAM COMPLETE-FR BUMPER	Not Necessary	497.00 FL	*- FL
5	1		*COVER-FR BUMPER	Broken	633.00 FL	*633.00 FL
6	1		*GRILLE-FRONT BUMPER	Cut	485.00 FL	*485.00 FL
7	1		*COVER-FR BUMPER FOG LAMP, RH	Not Necessary	15.00 FL	*- FL
8	1		*LAMP ASSY-FRONT FOG, RH	Not Necessary	303.00 FL	*- FL
9	1		*MOULDING-FRONT BUMPER, RH	Cut	216.00 FL	*216.00 FL
10	1		*LAMP ASSY-SIDE REPEATER, RH	Cut	143.00 FL	*143.00 FL
11	1		*AIR DUCT-FR BUMPER, RH	Not Necessary	14.00 FL	*- FL
12	1		*ABSORBER-FRONT BUMPER ENERGY	Broken	84.00 FL	*84.00 FL
13	1		*STIFFNER-FR BPR LWR	Not Necessary	114.00 FL	*- FL
14	1		*BRACKET-FR BUMPER UPR SIDE MTG	Not Necessary	22.00 FL	*- FL
15	1		*GRILLE ASSY-RADIATOR	Cut	328.00 FL	*328.00 FL
16	1		*GARNISH-RADIATOR GRILLE	Broken	38.00 FL	*38.00 FL
17	1		*WIRING ASSY-BUMPER EXTENSION	Not Necessary	207.00 FL	*- FL
18	1		*ULTRASONIC SENSOR ASSY-P.A.S	Not Necessary	163.00 FL	*- FL
19	1		*ULTRASONIC SENSOR ASSY-P.A.S	Not Necessary	163.00 FL	*- FL
20	1		*CAP,FRONT HOOK (Supplementary)	Missing	9.00 FL	*9.00 FL
21	10		*CLIP (Supplementary)	Necessary	20.00 FL	*20.00 FL
22	1		*ORNAMENET-KIA NO 115 (Supplementary)	Necessary	32.00 FL	*32.00 FL

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	6,421.00	4,218.00
- List Item Discount on L Items 20.00/20.00% (\$\$)	1,274.20	839.60
Total Parts (\$\$)	5,146.80	3,378.40

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	REPLACE FRONT BUMPER PANEL, SUPPORT PANEL & AFFECTED AREA	New	1,200.00	400.00
2	PAINT WORK ON FRT BUMPER PANEL	New	700.00	350.00
3	REMOVE & INSTALL RADIATOR, CONDENSER FOR FACILITATE REPAIR	New	120.00	0.00
4	TO TOP UP AIRCON GAS	New	80.00	0.00
5	CHECK WIRING & CHASSIS ELECTRICAL SYSTEM	New	30.00	30.00
6	TO CARRY OUT DIAGNOSTIC CHECK USING HI-SCAN PRO TEST USING HI-SCAN PRO TEST	New	120.00	120.00
7	TO SUPPLY FRONT NUMBER PLATE WITH FRAME	New	50.00	50.00
Gross Labour Cost (\$\$)			2,300.00	950.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >