

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC6/AIG21002534/UBA3Q2
Date: 14/06/2021**REFERENCE**

Handling Insurer:	AIG Asia Pacific Insurance Pte. Ltd.	Policy No:	
Claimant Vehicle No :	SLV9491Z	Insured Vehicle No :	SKS5058X
Date of Loss:	17/02/2021	Nature of Claim:	TP
		Claim No:	1730235228SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SLV9491Z	Engine No:	G4FGHH691107
Make & Model:	KIA CERATO K3, 1.6 (A)	Chassis No:	KNAFX411MJ5761155
Reg. Date:	24/01/2018 (Man. Year: 2017)	Odometer:	56711 km
Colour:	Grey		
Engine Capacity:	1591 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:		Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:	

CONDITION OF TYRES

Front Tyre Size:	245/55 R16	Rear Tyre Size:	245/55 R16
Front Left Side:	Nexen 6 mm	Rear Left Side:	Nexen 6 mm
Front Right Side:	Nexen 6 mm	Rear Right Side:	Nexen 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	4,691.73	2,936.11	1,755.62	37.42
Miscellaneous Items	0.00	0.00	0.00	
Labour	2,140.00	1,530.00	610.00	28.50
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	6,831.73	4,466.11	2,365.62	34.63
Approved Total (Overridden) (S\$)		3,100.00		

	(S\$)	6,831.73	3,100.00	3,731.73	54.62
+ GST 7.00/7.00% (S\$)		478.22	217.00	261.22	54.62
Nett Amount (S\$)		7,309.95	3,317.00	3,992.95	54.62
+ Car Rental (4.0 x S\$100.00/day) (S\$)			400.00		
+ Doc/Search Fee (S\$)			2.00		
Nett Liability (S\$)			3,719.00		

INSPECTION

Date of Assignment: 08/03/2021

Date Inspected: 08/03/2021

Estimated Period of Repair: 4.0 days

Inspected At:

Hock Wah Motor Workshop Pte Ltd (Bedok)
Blk 3011, Bedok Industrial Park E., #01-2008/2010/2012
Singapore 489977

Adjuster: MARCUS CHUA**Manager:** CHUA ZHEN LI

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*BOOTLID	Dented / Buckled	1,365.85 FL	*1,297.00 FL
2	1		*BOOTLID EMBLEM	Necessary	28.34 FL	*28.34 FL
3	1		*BOOTLID HINGE RH	Not Necessary	61.04 FL	*- FL
4	1		*BOOTLID HINGE LH	Not Necessary	61.04 FL	*- FL
5	1		*BOOTLID LOGO-CERATOR K3	Necessary	27.20 FL	*27.20 FL
6	1		*BOOTLID REFLECTOR LH	Serviceable	710.54 FL	*- FL
7	1		*BOOTLID INNER LOCK	Twisted	100.80 FL	*100.80 FL
8	1		*BOOTLID WEATHERSTRIP	Twisted	89.82 FL	*89.82 FL
9	1		*END PANEL	Dented	291.55 FL	*291.55 FL
10	1		*END PANEL TOP GARNISH	Twisted	51.88 FL	*51.88 FL
11	3		*END PANEL TOP GARNISH CLIP	Not Necessary	15.00 FL	*- FL
12	1		*REAR BUMPER	Distorted	620.41 FL	*620.41 FL
13	1		*REAR BUMPER RETAINER RH	Not Necessary	25.44 FL	*- FL
14	1		*REAR BUMPER RETAINER LH	Not Necessary	25.44 FL	*- FL
15	1		*REAR BUMPER REINFORCEMENT	Cracked	286.12 FL	*286.12 FL
16	1		*REAR BUMPER LOWER GARNISH	Distorted	312.89 FL	*241.00 FL
17	1		*REAR BUMPER REFLECTOR RH	Not Necessary	89.06 FL	*- FL
18	1		*REAR BUMPER REFLECTOR LH	Not Necessary	89.06 FL	*- FL
19	4		*REAR BUMPER CLIP	Necessary	6.00 FL	*6.00 FL
20	1		*BOOTLID REVERSE CAMERA	Serviceable	580.00 FS	*- FS
21	1		*REVERSE SENSOR	Shorted	280.00 FS	*200.00 FS
22	1		*REAR TYRE PANEL(NPA)	Repair	0.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$)	5,117.48	3,240.12
- List Item Discount on L Items 10.00/10.00% (\$)	425.75	304.01
Total Parts (\$)	4,691.73	2,936.11

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	LABOUR TO REMOVE & REFIT NECESSARY PARTS	New	900.00	600.00
2	SPRAY PAINT ON THE AFFECTED AREAS	New	900.00	800.00
3	ANTI-RUST COATING	New	150.00	60.00
4	WIRING	New	40.00	20.00
5	TO REMOVE & REFIT REVERSE SENSOR	New	150.00	50.00
			Gross Labour Cost (S\$)	2,140.00
				1,530.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >