

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC4/GRB21005312/UBA3Q2
Date: 15/06/2021**REFERENCE**

Handling Insurer:	India International Insurance Pte Ltd	Policy No:	D21MFL0000447
Claimant Vehicle No :	GBD7999C	Insured Vehicle No :	SLT4458P
Date of Loss:	27/04/2021	Nature of Claim:	TP
		Claim No:	MFL2021D0001921

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	GBD7999C	Engine No:	10JBFR0016807
Make & Model:	CITROEN BERLINGO, 1.6 (A)	Chassis No:	VF77F9HF8EJ852983
Reg. Date:	15/05/2015 (Man. Year: 2015)	Odometer:	170675 km
Colour:	White		
Engine Capacity:	1560 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:		Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:	

CONDITION OF TYRES

Front Tyre Size:	195/65 R15	Rear Tyre Size:	195/65 R15
Front Left Side:	Delium 6 mm	Rear Left Side:	Delium 6 mm
Front Right Side:	Delium 6 mm	Rear Right Side:	Delium 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	3,618.00	2,235.00	1,383.00	38.23
Miscellaneous Items	0.00	0.00	0.00	
Labour	9,890.00	4,790.00	5,100.00	51.57
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	13,508.00	7,025.00	6,483.00	47.99
Approved Total (Overridden) (S\$)		5,500.00		

Adjuster Report

	(S\$)	13,508.00	5,500.00	8,008.00	59.28
	+ GST 7.00/7.00% (S\$)	945.56	385.00	560.56	59.28
	Nett Amount (S\$)	14,453.56	5,885.00	8,568.56	59.28
	+ Loss of Use (5.0 x S\$80.00/day) (S\$)		400.00		
	+ Doc/Search Fee (S\$)		7.45		
	Nett Liability (S\$)		6,292.45		

INSPECTION

Date of Assignment: 29/04/2021

Date Inspected: 06/05/2021

Inspected At:

Cycle & Carriage Fulco Motor Dealer Pte Ltd (HQ)
330 Ubi Road 3
Singapore 408650

Estimated Period of Repair: 5.0 days

Adjuster: MARCUS CHUA**Manager:** CHUA ZHEN LI

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source: MRM-SG	Version: 1.0 (Last Synchronised: 02 Jun 2021)
Parts: M1-MPV	CITROEN BERLINGO 1.6 (A) (Catalogue:Merimen Singapore 1.0)
Labour: Repairer's	(Price-denominated Standard List)
Print Code: (Unsubmitted, no print-code for GBD7999C)	
Validity: These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info: Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*COMPANY STICKER	Necessary	50.00 FS	*50.00 FS
2	1		*COMPANY STICKER	Necessary	300.00 FS	*200.00 FS
3	1		*LHF FENDER	Dented / Bent	374.00 FS	*374.00 FS
4	1		*LHF WHEEL SPLASHSHIE	Not Necessary	154.00 FS	*- FS
5	10		*RIVET	Necessary	10.00 FS	*10.00 FS
6	1		*SIDE FLASH-UNIT	Broken	25.00 FS	*25.00 FS
7	1		*LHF DOOR PANEL ASSY	Dented / Bent	1,201.00 FS	*1,201.00 FS
8	1		*LHF DOOR BLACK TAPE	Necessary	32.00 FS	*32.00 FS
9	1		*LHF DOOR PROTECTOR	Missing	97.00 FS	*97.00 FS
10	1		*DOOR STOP	Not Necessary	98.00 FS	*- FS
11	1		*LHR SLIDING DOOR PRO	Grazed	96.00 FS	*96.00 FS
12	1		*LHS SIDE SILL	Repair	1,031.00 FS	*- FS
13	2		*WHEEL CAP	Cut	150.00 FS	*150.00 FS
Total Parts (S\$)					3,618.00	2,235.00

F=Franchise part. S=SpcNett.

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	DIAGNOSTIC /SCANNING	New	250.00	250.00
2	TO TRANSFER LHF DOOR COMPONENT & MECHANISM PARTS	New	640.00	320.00
3	TO REMOVE AND REINSTALL LHS TRIMMING AND CAPERTING TO GIVE WAY FACILITATE REPAIR ON LHS ACCIDENT AFFECTED AREAS	New	640.00	0.00
4	TO CONDUCT COMPUTERIZE WHEEL ALIGNMENT	New	280.00	0.00
5	WHEEL BALANCING	New	100.00	0.00
6	TO REPLACE LHF FENDER PNL & LHF DOOR PNL ,ETC -CUT & REWELD LHS SIDE SILL PANEL-TO REPAIR LHR SLIDING DOOR AND LHR OTQ QTR PNL STRAIGHTEN ,REFORM ,ALIGN ON LHS ACCIDENT AFFECTED AREAS	New	4,480.00	1,920.00
7	TO APPLY SEALANT KIT ON NEW PANEL	New	200.00	100.00
8	SPRAY PAINTING ON LHS ACCIDENT AFFECTED AREAS	New	3,300.00	2,200.00
			Gross Labour Cost (S\$)	9,890.00
				4,790.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >