

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CC3/AIG21010884/AVCN2**Date:** 20/01/2022**REFERENCE**

Insured/Claimant:	ENG KWANG CHIANG	Policy No:	7210023697	
Date of Loss:	07/05/2021	Nature of Claim:	OD	Claim No: 4846081464SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SMZ3280Y		
Make & Model:	AUDI A3, 999cc TFSI S TRONIC (LED) (A)	Engine No:	CHZC34586
Reg. Date:	08/03/2021 (Man. Year: 2019)	Chassis No:	WAUZZZ8V5LA007331
Colour:	Black	Odometer:	17548 km
Engine Capacity:	999 cc		
Market Value/New Car Price:	S\$160,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:		Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:	

CONDITION OF TYRES

Front Tyre Size:	205/55R16	Rear Tyre Size:	205/55R16
Front Left Side:	Bridgestone 6 mm	Rear Left Side:	Bridgestone 6 mm
Front Right Side:	Bridgestone 6 mm	Rear Right Side:	Bridgestone 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	11,943.00	7,155.68	4,787.32	40.08
Miscellaneous Items	0.00	0.00	0.00	
Labour	14,302.00	9,897.00	4,405.00	30.80
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	26,245.00	17,052.68	9,192.32	35.03
+ GST 7.00/7.00% (S\$)	1,837.15	1,193.69	643.46	35.02
Nett Amount (S\$)	28,082.15	18,246.37	9,835.78	35.03

INSPECTION

Date of Assignment:	25/10/2021		
Date Inspected:	22/10/2021	Inspected At:	Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699
Estimated Period of Repair:	12.0 days		

Adjuster: ADRIAN LING**Manager:** VERON CHEN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Deformed	1,944.00 FS	*1,555.20 FS
2	1		*REAR BUMPER FIXING PARTS	Not Necessary	193.00 FS	*- FS
3	2		*REAR BUMPER GUIDE SECTION-LH/RH	Not Necessary	32.00 FS	*- FS
4	1		*REAR BUMPER LOCKING MECHANISM	Not Necessary	30.00 FS	*- FS
5	1		*REAR WHEEL HOUSING LINER ADAPTER-LH	Not Necessary	38.00 FS	*- FS
6	1		*REAR BUMPER SPOILER	Not Necessary	237.00 FS	*- FS
7	1		*REAR BUMPER LIGHT REFFLECTOR-LH	Not Necessary	41.00 FS	*- FS
8	1		*LED TAIL LIGHT-LH	Not Necessary	877.00 FS	*- FS
9	1		*LED TAIL LIGHT TRIM-LH	Not Necessary	30.00 FS	*- FS
10	1		*REAR BUMPER GUIDE SECTION-LH	Damaged	67.00 FS	*52.96 FS
11	1		*REAR SIDE PANEL SECTIONAL PART-LH	Distorted	4,140.00 FS	*3,312.00 FS
12	1		*REAR WINDOW	Necessary	814.00 FS	*651.20 FS
13	1		*REAR SIDE WINDOW-LH	Necessary	570.00 FS	*455.60 FS
14	1		*REAR ALUMINIUM RIM-LH	Not Necessary	1,166.00 FS	*- FS
15	1		*REAR WHEEL HOUSING LINER-LH	Not Necessary	240.00 FS	*- FS
16	1		*REAR WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	89.00 FS	*- FS
17	1		*REAR WHEEL SPOILER-LH	Not Necessary	35.00 FS	*- FS
18	1		*1/4 GLASS SEALANT	Necessary	100.00 FS	*100.00 FS
19	1		*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
20	1		*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
21	1		*STONE CHIP	Necessary	180.00 FS	*180.00 FS
22	1		*METAL FILLER POWDER	Necessary	280.00 FS	*280.00 FS
23	1		*REAR WINDSCREEN SEALANT	Necessary	200.00 FS	*200.00 FS
24	1		*SUNDRIES	Necessary	300.00 FS	*32.96 FS
25	1		*REAR WINDOW PRIMER	Necessary	20.00 FS	*15.76 FS
					Total Parts (\$\$)	11,943.00
						7,155.68

F=Franchise part. S=SpcNett.

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE AND REINSTALL REAR PARKING AID.CHECK FUNCTION	New	280.00	280.00
2	TO RENEW REAR WINDSCREEN AND LHS 1/4 GLASS TO FACILITATE FENDER RENEWAL	New	600.00	600.00
3	TO INSTALL SOLAR FILM FOR REAR WINDSCREEN AND LHS 1/4 GLASS	New	400.00	400.00
4	TO DISLODGE AND REINSTALL REAR WIRE HARNESS FOR LIGHTS,BATTERY MANAGER,FUSE AND RELAY TRAYS,ELECTRICAL AND AUDIO EQUIPMENT.INSPECT FOR DAMAGE AND RENEW WHERE NECESSARY	New	1,400.00	1,400.00
5	TO CARRY OUT WATER SEEPAGE TEST FOR REAR WINDSCREEN AND 1/4 GLASS	New	200.00	150.00
6	TO REMOVE AND REINSTALL REAR SEAT,BACK REST,HAT TRAY,ABCD PILLAR TRIMS,LUGGAGE COMPARTMENT TRIMS.DISLODGE ROOF LINER AND DISENGAGE CURTAIN AIRBAG ETC	New	1,400.00	1,400.00
7	TO DISMANTLE AND RENEW REAR BUMPER.TO CUT OUT AND WELD LHS REAR FENDER.RE-ORGANIZE CRASH MANAGEMENT COMPONENTS.REINSTALL ALL PARTS REMOVED	New	4,900.00	3,000.00
8	TO RESPRAY REAR BUMPER,LHS REAR FENDER,LHS SILL PANEL,ROOF CHANNEL,DRAIN CHANNEL,DOOR ENTRANCE AND REAR END PANELLING	New	4,650.00	2,475.00
9	TO RENEW LHS REAR RIM.TO CARRY OUT WHEEL ALIGNMENT TEST	New	280.00	0.00
10	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
Gross Labour Cost (\$\$)			14,302.00	9,897.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >