

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way #07-16
Singapore 079120

Our File No: CS/AIG21012211/EVF3E2**Date:** 27/12/2021**REFERENCE**

Insured/Claimant:	TAN BOON SOO	Policy No:	1800145347	
Date of Loss:	30/11/2021	Nature of Claim:	OD	Claim No: 5834335228SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SFT7710L	Engine No:	G4FGJH712643
Make & Model:	KIA CERATO, 1.6 (A)	Chassis No:	KNAF3416MK5022966
Reg. Date:	07/12/2018 (Man. Year: 2018)	Odometer:	38387 km
Colour:	Blue		
Engine Capacity:	1591 cc		
Market Value/New Car Price:	S\$70,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	Yokohama 4 mm	Rear Left Side:	Yokohama 4 mm
Front Right Side:	Yokohama 4 mm	Rear Right Side:	Yokohama 4 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	1,784.80	1,575.20	209.60	11.74
Miscellaneous Items	0.00	0.00	0.00	
Labour	4,020.00	2,980.00	1,040.00	25.87
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	5,804.80	4,555.20	1,249.60	21.53
- Excess (S\$)	600.00	600.00	0.00	0.00
(S\$)	5,204.80	3,955.20	1,249.60	24.01
+ GST 7.00/7.00% (S\$)	364.34	276.86	87.48	24.01
Nett Amount (S\$)	5,569.14	4,232.06	1,337.08	24.01

INSPECTION

Date of Assignment:	01/12/2021	
Date Inspected:	02/12/2021	Inspected At: Cycle & Carriage KIA Pte Ltd (Pandan Gardens) 209 Pandan Gardens Singapore 609339
Estimated Period of Repair:	5.0 days	

Adjuster: CHEN TSUE YEE**Manager:** VERON CHEN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*SUNDRIES	Necessary	40.00 FS	*20.00 FS
2	1		*REAR SPORT RIM	Cut	380.00 FS	*380.00 FS
3	1		*PANEL ASSY-REAR DOOR, LH	Dented	1,377.00 FL	*1,377.00 FL
4	1		*MOULDING ASSY-RR DR FRAME, LH	Necessary	44.00 FL	*44.00 FL
5	1		*W/STRIP ASSY-RR DR BELT O/S LH	Not Necessary	60.00 FL	*- FL
6	1		*W/STRIP ASSY-RR DR SIDE LH	Not Necessary	102.00 FL	*- FL
7	1		*FILM-ANTI CHIPPG LH	Necessary	27.00 FL	*27.00 FL
8	1		*GUARD-REAR WHEEL, LH	Not Necessary	75.00 FL	*- FL
9	1		*BLACK TAPE-RR DR, LH (Supplementary)	Necessary	13.00 FL	*13.00 FL
10	1		*BLACK TAPE-RR DR FRAME RR OTR (Supplementary)	Necessary	8.00 FL	*8.00 FL
F=Franchise part. S=SpcNett. L=ListItemDisc.						
Sub Total (\$)					2,126.00	1,869.00
- List Item Discount on L Items 20.00/20.00% (\$)					341.20	293.80
Total Parts (\$)					1,784.80	1,575.20

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	REPLACE ON REAR LH DOOR & AFFECTED AREA. REPAIR ON REAR BUMPER, REAR LH FENDER & LH SIDE SILL	New	2,000.00	1,000.00
2	PAINT WORK ON REAR BUMPER, REAR LH FENDER, REAR LH DOOR & LH SIDE SILL	New	1,400.00	1,400.00
3	TO TRANSFER REAR LH DOOR ATTACHMENTS TO NEW PANEL	New	120.00	120.00
4	PERFORM RUST PREVENTION	New	80.00	40.00
5	TO APPLY SEALANT ON AFFECTED AREA	New	40.00	40.00
6	CHECK WIRING & CHASSIS ELECTRICAL SYSTEM	New	30.00	30.00
7	TO CARRY OUT DIAGNOSTIC CHECK ON ELECTRONIC CONTROL SYSTEM	New	120.00	120.00
8	TO TRANSFER REAR LH RIM INCLUDING BALANCING	New	30.00	30.00
9	TO CONDUCT COMPUTERIZE FULL WHEEL ALIGNMENT	New	120.00	120.00
10	REMOVE & INSTALL REAR PARKING ASSIST FOR FACILITATE REPAIR	New	80.00	80.00
Gross Labour Cost (\$\$)			4,020.00	2,980.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >