

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CS/AIG21012231/EQF3E2

Date: 08/02/2022

REFERENCE

Insured/Claimant:	PRADEEP TIWARI	Policy No:	7210001849		
Date of Loss:	22/11/2021	Nature of Claim:	OD	Claim No:	2098623434SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SMX3397E		
Make & Model:	KIA NIRO, 1.6 HYBRID GDI DCT SUNROOF (A)	Engine No:	G4LEKS600320
Reg. Date:	07/01/2021 (Man. Year: 2019)	Chassis No:	KNACC81CVL5361363
Colour:	Grey	Odometer:	17570 km
Engine Capacity:	1580 cc		
Market Value/New Car Price:	S\$110,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	205/60 R16	Rear Tyre Size:	205/60 R16
Front Left Side:	Michelin 5 mm	Rear Left Side:	Michelin 5 mm
Front Right Side:	Michelin 5 mm	Rear Right Side:	Michelin 5 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	2,860.80	2,656.80	204.00	7.13
Miscellaneous Items	0.00	0.00	0.00	
Labour	4,560.00	3,350.00	1,210.00	26.54
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	7,420.80	6,006.80	1,414.00	19.05
- Excess (S\$)	600.00	600.00	0.00	0.00
(S\$)	6,820.80	5,406.80	1,414.00	20.73
+ GST 7.00/7.00% (S\$)	477.46	378.48	98.98	20.73
Nett Amount (S\$)	7,298.26	5,785.28	1,512.98	20.73

INSPECTION

Date of Assignment:	02/12/2021	
Date Inspected:	03/12/2021	Inspected At: Cycle & Carriage KIA Pte Ltd (Pandan Gardens) 209 Pandan Gardens Singapore 609339
Estimated Period of Repair:	6.0 days	

Adjuster: CHEN TSUE YEE

Manager: SHIAU CHAN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*SUNDRIES	Necessary	20.00 FS	*20.00 FS
2	1		*PANEL ASSY-REAR DOOR, LH	Dented	1,542.00 FL	*1,542.00 FL
3	1		*HINGE ASSY-DOOR UPR, LHR	Not Necessary	33.00 FL	*- FL
4	1		*HINGE ASSY-DOOR LWR, LHR	Not Necessary	26.00 FL	*- FL
5	1		*MOULDING ASSY-RR DR FRAME, LH	Not Necessary	33.00 FL	*- FL
6	1		*W/STRIP ASSY-RR DR BELT O/S LH	Not Necessary	50.00 FL	*- FL
7	1		*TAPE-RR DR BLACK FRAME FR, LH	Necessary	11.00 FL	*11.00 FL
8	1		*TAPE-RR DR BLACK RR, LH	Necessary	9.00 FL	*9.00 FL
9	1		*FILM-ANTI CHIPPG LH	Necessary	15.00 FL	*15.00 FL
10	1		*MOULDING ASSY-RR DR W/LINE, LH	Not Necessary	113.00 FL	*- FL
11	1		*GARNISH ASSY- QTR SIDE, LH	Cut	144.00 FL	*144.00 FL
12	1		*PANEL ASSY-QUARTER OUTER, LH	Dented	1,207.00 FL	*1,207.00 FL
13	1		*GLASS & MOULDING ASSY-QUARTER	Necessary	368.00 FL	*368.00 FL

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	3,571.00	3,316.00
- List Item Discount on L Items 20.00/20.00% (\$\$)	710.20	659.20
Total Parts (\$\$)	2,860.80	2,656.80

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	RENEW LHR DOOR & LHR FENDER REPAIR LH ROCKER PNL	New	2,400.00	1,600.00
2	RESPRAY LHR DOOR, LHF FENDER & LH ROCKER PNL	New	1,050.00	700.00
3	REMOVE & REFIT LHR DOOR COMPONENT	New	120.00	120.00
4	REMOVE & REFIT FUEL TANK ASSY	New	200.00	200.00
5	REMOVE & REFIT RR FLR BOARD TRIM, CARPET & RR SEAT	New	120.00	120.00
6	CHECK WIRING ELECTRICAL SYSTEM	New	30.00	30.00
7	TO CARRY OUT DIAGNOSTIC CHECK ON ELECTRONIC CONTROL SYSTEM	New	120.00	120.00
8	REMOVE & REFIT LHR QTR GLASS	New	120.00	120.00
9	SUPPLY GLASS SEALANT	New	80.00	80.00
10	INSTALL LHR QTR GLASS SOLAR FILM	New	100.00	100.00
11	REMOVE & REFIT REVERSE SENSOR	New	80.00	80.00
12	APPLY ANTI CORROSION ON AFFECTED AREAS	New	80.00	40.00
13	SUPPLY BODY PNL SEALANT	New	60.00	40.00
Gross Labour Cost (\$\$)			4,560.00	3,350.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >