

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC4/AIG21012892/R1EA3Q2**Date:** 06/04/2022**REFERENCE**

Handling Insurer: AIG Asia Pacific Insurance Pte. Ltd.

Policy No:

Claimant Vehicle No : GBE7179Y**Insured Vehicle No :** SBW85K

Date of Loss: 14/12/2021

Nature of Claim: TP Claim No: 4093985518SG

DESCRIPTION & IDENTIFICATION OF VEHICLEReg No: **GBE7179Y**Make & Model: TOYOTA HIACE, 3.0 D DX DIESEL TURBO MT 2WD
LGV (M)

Engine No: 1KD2581326

Reg. Date: 14/03/2016 (Man. Year: 2015)

Chassis No: KDH2010187357

Colour: Grey

Odometer: 163778 km

Engine Capacity: 2982 cc

Market Value/New Car Price: N/A

Sum Insured (S\$): **Market Value/New Car Price****CONDITION OF VEHICLE AT THE TIME OF SURVEY**

General Condition: Steering (Serviceable):

Yes

Footbrake (Serviceable):

Yes

Handbrake (Serviceable): Yes Engine Modification:

No

Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 195 R15

Rear Tyre Size: 195 R15

Front Left Side: OHTSU 6 mm

Rear Left Side: OHTSU 6 mm

Front Right Side: OHTSU 6 mm

Rear Right Side: OHTSU 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	7,421.10	5,297.24	2,123.86	28.62
Miscellaneous Items	0.00	0.00	0.00	
Labour	1,700.00	1,630.00	70.00	4.12
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	9,121.10	6,927.24	2,193.86	24.05
Approved Total (Overridden) (S\$)		5,550.00		
(S\$)	9,121.10	5,550.00	3,571.10	39.15
+ GST 7.00/7.00% (S\$)	638.48	388.50	249.98	39.15
Nett Amount (S\$)	9,759.58	5,938.50	3,821.08	39.15
+ Loss of Use (8.0 x S\$100.00/day) (S\$)		800.00		
+ Doc/Search Fee (S\$)		2.00		
Nett Liability (S\$)		6,740.50		
Global Sum Settlement (S\$)		6,740.00		

INSPECTION

Date of Assignment: 20/12/2021

Date Inspected: 20/12/2021 Inspected At:

Toh Ah Swee Spray Painting Co. (HQ)
60 Jalan Lam Huat, #07-33/34 Carros Centre
Singapore 737869

Estimated Period of Repair: 8.0 days

Adjuster: MOHD RASUL**Manager:** Asher Sng Rong Yi

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BONNET	Damaged	1,020.90 FL	*727.00 FL
2	1		*FRONT BONNET EMBLEM	Necessary	61.90 FL	*61.90 FL
3	1		*BUMPER TOW COVER L AND R	Necessary	61.30 FL	*30.65 FL
4	1		*FRONT BUMPER	Cracked	541.20 FL	*495.00 FL
5	1		*FRONT BUMPER SIDE BRACKET	Cracked	230.10 FL	*112.00 FL
6	1		*RH HEADLAMP	Damaged	1,217.90 FL	*725.00 FL
7	1		*AIR FILTER ASSY	Necessary	1,000.10 FL	*300.00 FL
8	1		*SUPPORT PANEL	Damaged	579.10 FL	*579.10 FL
9	1		*FRONT REINFORCEMENT BAR	Bent	379.10 FL	*272.00 FL
10	1		*RADIATOR	Damaged	1,712.90 FL	*1,712.90 FL
11	1		*AIRCON CONDENSER	Damaged	978.10 FL	*978.10 FL
12	1		*COOLANT	Necessary	90.00 FS	*40.00 FS
13	1		*AIRCON GAS AND COMPRESSOR OIL	Necessary	120.00 FL	*120.00 FL
14	1		*GRILLE	Cracked	890.10 FL	*428.00 FL
15	1		*FAN COWLING	Cracked	982.10 FL	*468.00 FL

F=Franchise part. S=SpcNett. L=ListItemDisc.

	Sub Total (\$\$)	9,864.80	7,049.65
- List Item Discount on L Items 25.00/25.00% (\$\$)		2,443.70	1,752.41
	Total Parts (\$\$)	7,421.10	5,297.24

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE DAMAGED PARTS ,TO KNOCK OUT DENTS ,TO STRAIGHTEN ADJUST CHECK RESHAPE INCLUDING CUTTING AND WELDING WHERE NECESSARY TO REMOVE AND REINSTALL NECESSARY FITTINGS TO FACILITATE REPAIRS TO REPLACE AND ALIGN THE ABOVE PARTS	New	700.00	700.00
2	PUTTY AND SPRAY PAINTING ON RHS BODY AND ABOVE NEW AND REPAIRED PARTS INCLUDING SUPPLY OF PAINT MATERIALS	New	700.00	700.00
3	TO REMOVE AND REFIX THE AIRCON PARTS	New	80.00	80.00
4	TO TOP UP AIRCON GAS	New	100.00	100.00
5	TOW FEE	New	120.00	50.00
Gross Labour Cost (\$\$)			1,700.00	1,630.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >