

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC6/AIG22003063/UPA3Q2**Date:** 09/06/2022REFERENCE

Handling Insurer:	AIG Asia Pacific Insurance Pte. Ltd.	Policy No:	2070172467-01
Claimant Vehicle No :	SJN9967J	Insured Vehicle No :	SMX2267D
Date of Loss:	01/04/2022	Nature of Claim:	TP
		Claim No:	7090303986SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SJN9967J	Engine No:	3ZZ4861945
Make & Model:	TOYOTA COROLLA ALTIS, 1.6 (A)	Chassis No:	MR053ZEE106138354
Reg. Date:	09/03/2009 (Man. Year: 2008)	Odometer:	104031 km
Colour:	Blue		
Engine Capacity:	1598 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	Pirelli 6 mm	Rear Left Side:	Pirelli 6 mm
Front Right Side:	Pirelli 6 mm	Rear Right Side:	Pirelli 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	3,327.75	1,485.05	1,842.70	55.37
Miscellaneous Items	0.00	0.00	0.00	
Labour	2,060.00	1,480.00	580.00	28.16
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	5,387.75	2,965.05	2,422.70	44.97
Approved Total (Overridden) (S\$)		2,350.00		
(S\$)	5,387.75	2,350.00	3,037.75	56.38
+ GST 7.00/7.00% (S\$)	377.14	164.50	212.64	56.38
Nett Amount (S\$)	5,764.89	2,514.50	3,250.39	56.38
+ Car Rental (4.0 x S\$100.00/day + 7.00% GST) (S\$)		428.00		
+ Doc/Search Fee (S\$)		2.00		
+ Other Costs (S\$)		50.00		
Nett Liability (S\$)		2,994.50		

INSPECTION

Date of Assignment:	04/04/2022	
Date Inspected:	04/04/2022	Inspected At: Tan Lim Motor Pte Ltd (Defu) 1 Defu Lane 6 Singapore 539365
Estimated Period of Repair:	4.0 days	

Adjuster: MARCUS CHUA**Manager:** CHEW HSIAO TONG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Distorted	586.50 FL	*525.10 FL
2	2		*REAR BUMPER SIDE RETAINER -FRONT	Not Necessary	208.00 FL	*- FL
3	2		*REAR BUMPER SIDE RETAINER -REAR	Not Necessary	208.00 FL	*- FL
4	1		*SET REAR BUMPER CLIPS	Necessary	50.00 FL	*50.00 FL
5	1		*REAR BUMPER SPONGE	Torn	112.00 FL	*112.00 FL
6	1		*REAR BUMPER END PANEL BRACKET (N/S)	Dented	85.00 FL	*85.00 FL
7	1		*REAR END PANEL	Dented	581.20 FL	*581.20 FL
8	1		*REAR END PANEL TOP GARNISH	Serviceable	229.60 FL	*- FL
9	1		*BOOTLID	Repair	755.50 FL	*- FL
10	1		*BOOT LID WEATHERSTRIP	Not Necessary	166.40 FL	*- FL
11	1		*N/S REAR BOOT LID LAMP	Not Necessary	331.80 FL	*- FL
12	1		*N/S REAR TAILLAMP	Cracked	568.00 FL	*360.10 FL
13	1		*BOOTLID EMBLEM BADGE	Serviceable	43.20 FL	*- FL
14	1		*BOOTLID EMBLEM 1.6 BADGE	Serviceable	55.00 FL	*- FL
15	1		*BOOTLID EMBLEM COROLLA ALTIS BADGE	Serviceable	56.80 FL	*- FL
16	1		*SET REAR BUMPER PARKING SENSOR	Shorted	300.00 FS	*200.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (S\$)	4,337.00	1,913.40
- List Item Discount on L Items 25.00/25.00% (S\$)	1,009.25	428.35
Total Parts (S\$)	3,327.75	1,485.05

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO TRANSFER OF BOOTLID FITTINGS ,ATTACHMENTS AND PERFORM WATER SEEPAGET TEST	New	120.00	0.00
2	TO REINSTALL OF REAR BUMPER PARKING SENSOR	New	80.00	50.00
3	TO RUST-PROOFING OF THE AFFECTED AREAS	New	200.00	30.00
4	TO CHECK ELECTRICAL LIGHTING CONCERNED	New	60.00	20.00
5	PANEL BEATING ,KNOCKING AND STRAIGHTEN THE NECESSARY PORTION ,REMOVE AND RENEWAL OF PARTS ,ADJUST AND REALIGN THE SAME	New	800.00	680.00
6	PUTTY AND SPRAY PAINTING OF THE AFFECTED PORTION	New	800.00	700.00
Gross Labour Cost (\$\$)			2,060.00	1,480.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >