

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CS/CTI22003191/KVY3M4**Date:** 14/07/2022**REFERENCE**Handling Insurer: China Taiping Insurance
(Singapore) Pte. Ltd.

Policy No: DMCVSNW00087842100

**Claimant Vehicle
No :** SMH678Z**Insured Vehicle
No :** GBL2317L

Date of Loss: 04/04/2022

Nature of Claim: TP

Claim
No: SNM22D202342/C02/TANKL**DESCRIPTION & IDENTIFICATION OF VEHICLE**Reg No: **SMH678Z**

Make & Model: MERCEDES-BENZ E200 AVG, 2.0 (R18 LED) (A)

Engine No: 27492030779870

Reg. Date: 21/11/2016 (Man. Year: 2016)

Chassis No: WDD2130422A078932

Colour: Metallic Grey

Odometer: 64851 km

Engine Capacity: 1991 cc

Market Value/New Car Price: N/A

Sum Insured (S\$): **Market Value/New Car Price****CONDITION OF VEHICLE AT THE TIME OF SURVEY**

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	245/45 R18	Rear Tyre Size:	245/45 R18
Front Left Side:	Pirelli 7 mm	Rear Left Side:	Pirelli 7 mm
Front Right Side:	Pirelli 7 mm	Rear Right Side:	Pirelli 7 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	3,553.00	2,737.00	816.00	22.97
Miscellaneous Items	0.00	0.00	0.00	
Labour	1,190.00	960.00	230.00	19.33
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	4,743.00	3,697.00	1,046.00	22.05
+ GST 7.00/7.00% (S\$)	332.01	258.79	73.22	22.05
Nett Amount (S\$)	5,075.01	3,955.79	1,119.22	22.05

INSPECTION

Date of Assignment:	06/04/2022 Present Location:	Cheng Hoe Motor Pte Ltd (Yishun)
		REPAIRER: CHENG HOE MOTOR SERVICE
		10 ANG MO KIO IND PARK 2A
Date Inspected:	21/04/2022 Inspected At:	#01-04 ANG MO KIO AUTOPOINT, SINGAPORE
		568047
Estimated Period of Repair:	4.0 days	

Adjuster: KENNETH KONG**Manager:** VERON CHEN*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS

Reference

Part Source: MRM-SG Version: 1.0 (Last Synchronised: 14 Jul 2022)

Parts: 143 MERCEDES-BENZ E200 AVG 2.0 (R18 LED) (A) (Catalogue:Merimen Singapore 1.0)

Labour: Repairer's (Price-denominated Standard List)

Print Code: (Unsubmitted, no print-code for SMH678Z)

Validity: These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page

Further Info: Items/values not in reference catalogue are prefixed with an asterisk *.

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*1 pc front bumper	Mtg Cracked	760.00 F	*760.00 F
2	1		*1 pc front bumper LH side garnish	Cracked	55.00 F	*55.00 F
3	1		*2 pcs front bumper LH outer parking sensors @ \$110/pc	Serviceable	220.00 F	*- F
4	1		*1 pc front bumper LH side retainer	Distorted	18.00 F	*12.00 F
5	1		*1 pc front bumper LH inner frame	Cracked	50.00 F	*50.00 F
6	1		*12 pcs front bumper rivets @ \$5/pc	Necessary	60.00 F	*60.00 F
7	1		*1 pc front LH fender	Repair	590.00 F	*- F
8	1		*1 pc LH headlamp	Mtg Cracked	1,800.00 F	*1,800.00 F

F=Franchise part.

Total Parts (\$\$) **3,553.00** **2,737.00**

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	Remove & refix front bumper & attachments,grille,headlamp,frt LH fender & realign the same	New	500.00	400.00
2	Putty & respray frt bumper & parking sensors,frt LH fender & all affected areas	New	500.00	440.00
3	Remove & refix frt LH rim,respray & realign the same	New	100.00	60.00
4	To conduct computerised wheel alignment	New	60.00	60.00
5	Rustproofing	New	30.00	0.00
Gross Labour Cost (\$)			1,190.00	960.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >