

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CS/HLA22004711/RNY3E2

Date: 19/09/2022

REFERENCE

Handling Insurer: HL Assurance Pte Ltd Policy No: MP317654
Claimant Vehicle No : SJA7153Y Insured Vehicle No : SFZ35S
Date of Loss: 12/05/2022 Nature of Claim: TP Claim No: MPC03402/JG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SJA7153Y**
Make & Model: HONDA CIVIC, VTI-L 1.6 (A) Engine No: R16A13001349
Reg. Date: 18/12/2007 (Man. Year: 2007) Chassis No: JHMFD46208S200386
Colour: Gold Odometer: 303411 km
Engine Capacity: 1595 cc
Market Value/New Car Price: N/A
Sum Insured (\$\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes
Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 225/40Z R18 Rear Tyre Size: 225/40Z R18
Front Left Side: Falken 6 mm Rear Left Side: Falken 6 mm
Front Right Side: Falken 6 mm Rear Right Side: Falken 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	8,891.24	2,463.04	6,428.20	72.30
Miscellaneous Items	0.00	0.00	0.00	
Labour	3,700.00	1,740.00	1,960.00	52.97
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (\$\$)	12,591.24	4,203.04	8,388.20	66.62
Approved Total (Overridden) (\$\$)		3,350.00		
(\$\$)	12,591.24	3,350.00	9,241.24	73.39
+ GST 7.00/7.00% (\$\$)	881.39	234.50	646.89	73.39
Nett Amount (\$\$)	13,472.63	3,584.50	9,888.13	73.39

INSPECTION

Date of Assignment: 19/05/2022
Date Inspected: 19/05/2022 Inspected At: My Car Consultant Pte Ltd (Jalan Lam Huat)
(HQ)
60 Jalan Lam Huat, Carros Centre #05-21
Singapore 737869
Estimated Period of Repair: 6.0 days

Adjuster: MOHD RASUL

Manager: HUEY YON

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 19 Sep 2022)
Parts:	143	HONDA CIVIC VTI-L 1.6 (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SJA7153Y)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*BOOTLID	Bent	1,025.00 FL	*610.70 FL
2	1		*BOOTLID EMBLEM CIVIC	Necessary	57.00 FL	*45.00 FL
3	1		*BOOTLID EMBLEM 1.6	Necessary	58.00 FL	*20.90 FL
4	1		*BOOTLID EMBLEM V TECH	Necessary	68.00 FL	*31.00 FL
5	2		*BOOTLID LAMP	Cracked	824.00 FL	*374.20 FL
6	1		*BOOTLID LOWER GARNISH	Cut	212.00 FL	*119.00 FL
7	2		*BOOTLID NUMBER PLATE LAMP	Serviceable	76.00 FL	*- FL
8	2		*REAR FENDER COWLING	Not Necessary	150.00 FL	*- FL
9	1		*REAR FENDER INNER TRIM RH	Not Necessary	587.00 FL	*- FL
10	1		*REAR FENDER AIR VANT RH	Not Necessary	159.00 FL	*- FL
11	1		*REAR BUMPER	Deformed	796.00 FL	*638.00 FL
12	2		*REAR BUMPER SIDE RETAINER	Not Necessary	82.00 FL	*- FL
13	2		*REAR BUMPER BRACKET	Not Necessary	178.80 FL	*- FL
14	1		*TAILLAMP RH	Scratched	598.00 FL	*265.50 FL
15	2		*TAILLAMP PANEL	Not Necessary	796.00 FL	*- FL
16	1		*REAR END PANEL	Bent	961.00 FL	*401.00 FL
17	1		*REAR END PANEL TOP GARNISH	Deformed	312.00 FL	*186.00 FL
18	1		*REAR FLOOR PANEL TOP BOARD	Not Necessary	617.00 FL	*- FL
19	1		*REAR FLOOR PANEL UNDER COVER GARNISH	Not Necessary	311.00 FL	*- FL
20	1		*REAR TOOL BOX SPONGE	Not Necessary	525.00 FL	*- FL
21	1		*REAR EXHAUST PIPE	Not Necessary	1,259.00 FL	*- FL
22	1		*REAR EXHAUST GARNISH	Not Necessary	68.00 FL	*- FL
23	2		*REAR EXHAUST MOUNTING	Not Necessary	70.00 FL	*- FL
24	1		*REAR EXHAUST INSULATOR	Not Necessary	198.00 FL	*- FL
25	1		*REAR NUMBER PLATE	Not Necessary	50.00 FS	*- FS
26	10		*REAR BUMPER CLIP	Necessary	65.00 FS	*30.00 FS
27	4		*TAIL LAMP CLIP	Not Necessary	32.00 FS	*- FS
28	18		*REAR FENDER COWLING CLIP	Not Necessary	117.00 FS	*- FS
29	18		*REAR FENDER INNER TRIM CLIPS	Not Necessary	117.00 FS	*- FS
30	4		*TAILLAMP CLIP	Not Necessary	32.00 FS	*- FS
31	4		*REAR END PANEL TOP GARNISH CLIPS	Necessary	40.00 FS	*20.00 FS
32	1		*REAR END PANEL INSULATION SEAL	Necessary	150.00 FS	*40.00 FS
33	12		*REAR FLOOR PANEL UNDER COVER GARNISH CLIP	Not Necessary	78.00 FS	*- FS
34	1		*REVERSE SENSOR	Cut	220.00 FS	*220.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (S\$)	10,888.80	3,001.30
- List Item Discount on L Items 20.00/20.00% (S\$)	1,997.56	538.26
Total Parts (S\$)	8,891.24	2,463.04

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	PANEL BEATING, REMOVING AND REPLACING PARTS	New	1,400.00	700.00
2	SPRAY PAINTING TO AFFECTED AREA	New	1,200.00	800.00
3	TUFF COAT	New	150.00	60.00
4	WIRING CHECK	New	100.00	30.00
5	REMOVE & REFIX CUSHION SEAT / UPHOLSTERY & ROOF LINING TO FACILITATE REPAIR	New	350.00	60.00
6	TRANSFER BOOT LID MECHANISM	New	120.00	60.00
7	CONDUCT WATER LEAKAGE TEST	New	80.00	30.00
8	REMOVE AND REFIX REAR EXHAUST PIPE	New	300.00	0.00
Gross Labour Cost (\$\$)			3,700.00	1,740.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >