11/23/22, 11:32 AM Adjuster Report

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd. AIG Building, 78 Shenton Way, #09-16

Our File No:

CC3/AIG22004745/AQCE2

Singapore 079120

Date:

23/11/2022

REFERENCE

Date of Loss:

Insured/Claimant:

RAJIV VIJ 30/04/2022 Policy No: Nature of Claim: 2100399139-07

OD

Claim No:

5445394425SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:

SKL8061C

Make & Model:

AUDI A6, 2.0 TFSI MU (A)

26/12/2013 (Man. Year: 2013)

Engine No: Chassis No: Odometer: CDN378083 WAUZZZ4G9EN057247

91954 km

Reg. Date: Colour:

Black

Engine Capacity:
Market Value/New Car Price:

1984 cc S\$50,000.00

Sum Insured (S\$):

Market Value/New Car Price

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:

Steering (Serviceable):

Yes

Footbrake (Serviceable):

Yes

Handbrake (Serviceable):

Yes Engine Modification:

No F

Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:
Front Left Side:
Front Right Side:

225/55 R17 Michelin 6 mm Michelin 6 mm Rear Tyre Size: Rear Left Side: Rear Right Side: 225/55 R17 Michelin 6 mm

Michelin 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	15,008.00	6,543.36	8,464.64	56.40
Miscellaneous Items	0.00	0.00	0.00	
Labour	20,052.00	8,667.00	11,385.00	56.78
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	35,060.00	15,210.36	19,849.64	56.62
Approved Total (Overridden) (S\$)		14,000.00		
- Excess (S\$)	800.00	800.00	0.00	0.00
(S\$)	34,260.00	13,200.00	21,060.00	61.47
+ GST 7.00/7.00% (S\$)	2,398.20	924.00	1,474.20	61.47
Nett Amount (S\$)	36,658.20	14,124.00	22,534.20	61.47

INSPECTION

Date Inspected:

Adjuster:

Date of Assignment:

20/05/2022 19/05/2022

Inspected At:

Premium Automobiles Pte Ltd (UBI)

55 Ubi Road 1

Singapore 408699

Estimated Period of Repair:

13.0 days

ADRIAN LING

Manager:

SHIAU CHAN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but

any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty Part No	. Particulars	Condition	Repairer's	Amount
1	1	*REAR FENDER - LH	Distorted	4,870.00 FS	*3,896.00 FS
2	1	*REAR WINDSCREEN	Necessary	1,307.00 FS	*1,045.60 FS
3	2	*PRIMER	Necessary	44.00 FS	*34.72 FS
4	1	*QUARTER WINDOW - LH	Necessary	348.00 FS	*278.00 FS
5	1	*REAR SILL TRIM STRIP - LH	Necessary	133.00 FS	*106.00 FS
6	1	*REAR BUMPER STONE GUARD FILM - LH	Not Necessary	133.00 FS	*- FS
7	1	*REAR SILL PANEL TRIM CLIP ATTACHMENT PARTS	Necessary	111.00 FS	*88.80 FS
8	1	*REAR SILL PANEL TRIM ADHESIVE TAPES	Necessary	18.00 FS	*14.24 FS
9	1	*REAR DOOR - LH	Repair	4,760.00 FS	*- FS
10	1	*REAR DOOR ATTACHMENT PARTS	Not Necessary	129.00 FS	*- FS
11	1	*REAR DOOR OUTER SEAL	Not Necessary	256.00 FS	*- FS
12	1	*BONDING AGENT	Not Necessary	51.00 FS	*- FS
13	1	*CLEANING SOLUTION	Not Necessary	74.00 FS	*- FS
14	1	*APPLICATOR	Not Necessary	8.00 FS	*- FS
15	1	*REAR DOOR SEAL OUTER	Not Necessary	332.00 FS	*- FS
16	1	*REAR DOOR CATCH - LH (NPA)	Not Necessary	0.00 FS	*- FS
17	1	*REAR DOOR HANDLE EXTERIOR TRIM PLATE - LH	Repair	548.00 FS	*- FS
18	1	*REAR DOOR HANDLE EXTERIOR CAP UPPER PART - LH	Not Necessary	97.00 FS	*- FS
19	1	*REAR BUMPER GUIDE SECTION - LH LOWER	Not Necessary	60.00 FS	*- FS
20	1	*REAR WHEEL HOUSING LINER - LH	Not Necessary	299.00 FS	*- FS
21	1	*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
22	1	*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
23	1	*STONE CHIP	Necessary	180.00 FS	*180.00 FS
24	1	*METAL FILLER POWDER	Necessary	280.00 FS	*280.00 FS
25	1	*REAR WINDSCREEN SEALANT	Necessary	200.00 FS	*200.00 FS
26	1	*1/4 GLASS SEALANT	Necessary	100.00 FS	*100.00 FS
27	1	*SUNDRIES	Not Necessary	350.00 FS	*-FS
⊢=⊦ra	anchise part. S=Sp	CINETI.	Total Parts (S\$)	15,008.00	6,543.36

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labo	our Items			
1	TO REMOVE AND REINSTALL REAR PARKING AID AND REAR LID KICK SENSOR	New	360.00	0.00
2	TO RENEW REAR WINDSCREEN AND LHS 1/4 GLASS TO FACILITATE RENEWAL OF BOTH REAR FENDERS	New	600.00	600.00
3	TO CARRY OUT WATER SEEPAGE FOR REAR WINDSCREEN	New	200.00	150.00
4	TO INSTALL SOLAR FILM FOR REAR WINDSCREEN AND LHS 1/4 GLASS	New	400.00	0.00
5	TO DISLODGE AND REINSTALL REAR WIRE HARNESS FOR LIGHTS, BATTERY MANAGER, FUSE AND RELAY TRAYS, ELECTRICAL AND AUDIO EQUIPMENT. INSPECT FOR DAMAGE AND RENEW WHERE NECESSARY	New	1,600.00	1,600.00
6	TO REMOVE AND REINSTALL REAR SEAT, BACK REST, HAT TRAY, ABCD PILLAR TRIMS, LUGGAGE COMPARTMENT TRIMS, DISLODGE ROOF LINER AND DISENGAGE CURTAIN AIRBAG ETC) New	1,600.00	1,600.00
7	TO REMOVE AND TRANSFER LHS REAR DOORS MULTI-LOCK SYSTEM AND POWER WINDOW DEVICES. INSPECT FOR DAMAGES	New	400.00	0.00
8	TO DISMANTLE AND REINSTALL REAR BUMPER AND LHS SILL PANEL TRIM. TO RENEW LHS REAR DOOR. TO CUT OUT AND WELD LHS REAR FENDER. RE-ORGANIZE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	7,200.00	3,000.00
9	TO RESPRAY REAR BUMPER, LHS REAR FENDER, LHS REAR DOOR, DOOR HANDLE, LHS SILL PANEL TRIM. LHS SILL PANEL, ROOF CHANNEL, DRAIN CHANNEL, DOOR ENTRANCE AND REAR END PANELLING	New	7,500.00	1,525.00
10	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
	Gross Labour	Cost (S\$)	20,052.00	8,667.00
	Report was unsubmitted during this pri	int-out.		

< END OF ESTIMATES >