

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CS/CTI22005300/UTY3N2**Date:** 14/06/2022**REFERENCE**

Handling Insurer:	China Taiping Insurance (Singapore) Pte. Ltd.	Policy No:	DMCVSNW00108612103		
Claimant Vehicle No :	SMG1154S	Insured Vehicle No :	GBH8202R		
Date of Loss:	01/06/2022	Nature of Claim:	TP	Claim No:	SNM22D203873/C02/KAHLEONG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SMG1154S		
Make & Model:	TOYOTA VIOS, 1.5 (A)	Engine No:	2NR5289561
Reg. Date:	03/12/2018 (Man. Year: 2018)	Chassis No:	MR2B23F3201154802
Colour:	Silver	Odometer:	48809 km
Engine Capacity:	1496 cc		
Market Value/New Car Price:	N/A		
Sum Insured (\$\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	185/65R15	Rear Tyre Size:	185/65R15
Front Left Side:	Yokohama 7 mm	Rear Left Side:	Yokohama 7 mm
Front Right Side:	Yokohama 7 mm	Rear Right Side:	Yokohama 7 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	4,189.65	2,395.20	1,794.45	42.83
Miscellaneous Items	0.00	0.00	0.00	
Labour	1,680.00	870.00	810.00	48.21
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (\$\$)	5,869.65	3,265.20	2,604.45	44.37
Approved Total (Overridden) (\$\$)		2,600.00		
(\$\$)	5,869.65	2,600.00	3,269.65	55.70
+ GST 7.00/7.00% (\$\$)	410.88	182.00	228.88	55.70
Nett Amount (\$\$)	6,280.53	2,782.00	3,498.53	55.70

INSPECTION

Date of Assignment:	02/06/2022		
Date Inspected:	06/06/2022	Inspected At:	Tan Lim Motor Pte Ltd (Defu) 1 Defu Lane 6 Singapore 539365
Estimated Period of Repair:	3.0 days		

Adjuster: MARCUS CHUA**Manager:** DENISE TAY KWEE CHENG*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS

Reference

Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 14 Jun 2022)
Parts:	143	TOYOTA VIOS 1.5 (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SMG1154S)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Distorted	486.00 FL	*486.00 FL
2	1		*SET FRONT BUMPER CLIPS	Necessary	40.00 FL	*40.00 FL
3	1		*FRONT BUMPER SIDE RETAINER O/S	Cracked	100.40 FL	*100.40 FL
4	1		*FRONT BUMPER REINFORCEMENT	Not Necessary	399.50 FL	*- FL
5	1		*FRONT BUMPER FOG LAMP GARNISH O/S	Grazed	83.70 FL	*83.70 FL
6	1		*FRONT BUMPER FOG LAMP GARNISH BRACKET O/S	Not Necessary	85.00 FL	*- FL
7	1		*FRONT BUMPER FOG LAMP O/S	Not Necessary	285.00 FL	*- FL
8	1		*HEADLAMP O/S	Cracked	1,144.90 FL	*1,144.90 FL
9	1		*O/S FRONT FENDER	Dented	765.30 FL	*765.30 FL
10	1		*O/S FRONT FENDER INNER COWLING	Deformed/Torn	222.80 FL	*222.80 FL
11	8		*O/S FRONT FENDER INNER COWLING CLIPS	Necessary	40.00 FL	*40.00 FL
12	1		*O/S FRONT WHEEL RIM	Not Necessary	1,623.10 FL	*- FL
13	1		*FRONT GRILLE	Cracked	310.50 FL	*310.50 FL

F=Franchise part. L=ListItemDisc.

Sub Total (\$\$)	5,586.20	3,193.60
- List Item Discount on L Items 25.00/25.00% (\$\$)	1,396.55	798.40
Total Parts (\$\$)	4,189.65	2,395.20

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO CHECK ELECTRICAL LIGHTING CONCERNED	New	80.00	20.00
2	TO RUST-PROOFING OF THE AFFECTED AREAS	New	100.00	30.00
3	PANEL BEATING,KNOCKING AND STRAIGHTEN THE NECESSARY PORTION,REMOVE AND RENEWAL OF PARTS,ADJUST AND REALIGN THE SAME	New	700.00	300.00
4	PUTTY AND SPRAY PAINTING OF THE AFFECTED PORTION	New	800.00	520.00
Gross Labour Cost (S\$)			1,680.00	870.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >