

**LKK Auto Consultants Pte Ltd** (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

**VEHICLE DAMAGE INSPECTION REPORT****Our File No:** CC4/III22005801/EPA3Q2**Date:** 18/10/2022REFERENCE

Handling Insurer: India International Insurance Pte Ltd Policy No: D20MFL0004151\_01

**Claimant Vehicle No :** SLQ1868A **Insured Vehicle No :** XE1065X

Date of Loss: 21/05/2022 Nature of Claim: TP Claim No: MFL2022D0002712

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SLQ1868A**

Make & Model: KIA FORTE K3, 1.6 (A) Engine No: G4FGGH637550

Reg. Date: 29/06/2017 (Man. Year: 2017) Chassis No: KNAFJ411MH5721371

Colour: Grey Odometer: 79494 km

Engine Capacity: 1591 cc

Market Value/New Car Price: N/A

Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 205/55 R16 Rear Tyre Size: 205/55 R16

Front Left Side: Yokohama 4 mm Rear Left Side: Yokohama 4 mm

Front Right Side: Yokohama 4 mm Rear Right Side: Yokohama 4 mm

*The above values represent the remaining tyre treads depth*

<b>COST OF CLAIMS</b>	<b>Repairer's</b>	<b>Adjuster's</b>	<b>Difference</b>	<b>Diff %</b>
Parts	3,106.00	2,854.00	252.00	8.11
Miscellaneous Items	0.00	0.00	0.00	
Labour	5,880.00	4,650.00	1,230.00	20.92
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
<b>Gross Total (S\$)</b>	<b>8,986.00</b>	<b>7,504.00</b>	<b>1,482.00</b>	<b>16.49</b>
<b>+ GST 7.00/7.00% (S\$)</b>	629.02	525.28	103.74	16.49
<b>Nett Amount (S\$)</b>	<b>9,615.02</b>	<b>8,029.28</b>	<b>1,585.74</b>	<b>16.49</b>
<b>+ Car Rental (10.0 x S\$100.00/day + 7.00% GST) (S\$)</b>		1,070.00		
<b>+ Doc/Search Fee (S\$)</b>		7.45		
<b>Nett Liability (S\$)</b>		<b>9,106.73</b>		

INSPECTION

Date of Assignment: 17/06/2022

Date Inspected: 21/06/2022 Inspected At:

Cycle & Carriage KIA Pte Ltd (Pandan Gardens)  
209 Pandan Gardens  
Singapore 609339

Estimated Period of Repair: 8.0 days

**Adjuster:** CHEN TSUE YEE**Manager:** CHEW HSIAO TONG*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

## REPAIR DETAILS

### Reference

<b>Part Source:</b>	MRM-SG	Version: 1.0 (Last Synchronised: 08 Sep 2022)
<b>Parts:</b>	143	KIA FORTE K3 1.6 (A) (Catalogue:Merimen Singapore 1.0)
<b>Labour:</b>	Repairer's	(Price-denominated Standard List)
<b>Print Code:</b>	(Unsubmitted, no print-code for SLQ1868A)	
<b>Validity:</b>	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
<b>Further Info:</b>	Items/values not in reference catalogue are prefixed with an asterisk *.	

### Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*SUNDRY	Necessary	20.00 FS	*20.00 FS
2	1		*COVER -RR BUMPER	Broken	688.00 FS	*688.00 FS
3	1		*GUARD -BUMPER REAR RH	Not Necessary	23.00 FS	*- FS
4	1		*BRACKET -RR BUMPER SIDE MTG RH	Broken	39.00 FS	*39.00 FS
5	1		*PANEL ASSY -QUARTER OUTER ,RH	Dented	1,673.00 FS	*1,673.00 FS
6	1		*PANEL ASSY -RR COMB LAMP HSG RH	Not Necessary	229.00 FS	*- FS
7	1		*LAMP ASSY -REAR COMBINATION RH	Broken	368.00 FS	*368.00 FS
8	1		*MOULDING REAR WINDOW GLASS	Necessary	32.00 FS	*32.00 FS
9	1		*MOUNTING CLIPS	Necessary	5.00 FS	*5.00 FS
10	1		*FILM -ANTI CHIPPG RH	Necessary	29.00 FS	*29.00 FS

F=Franchise part. S=SpcNett.

**Total Parts (\$\$)**      **3,106.00**      **2,854.00**

Report was unsubmitted during this print-out.

## Recommended Miscellaneous Items

There are no new miscellaneous items selected.

## Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<b>Labour Items</b>				
1	RENEW REAR BUMPER ,REAR FENDER RH ,REPAIR REAR LAMP HOUSING RH	New	3,200.00	2,560.00
2	REMOVE & INSTALL REAR WINDSCREEN	New	300.00	300.00
3	SEALANT FOR WINDSCREEN	New	80.00	80.00
4	SPRAY PAINT FOR REAR BUMPER ,REAR FENDER RH ,REAR LAMP HOUSING RH	New	1,650.00	1,100.00
5	CHECK WIRING & ELECTRICAL SYSTEM	New	30.00	30.00
6	TO CARRY OUT DIAGNOSTIC CHECK ON ELECTRICAL SYSTEM	New	280.00	280.00
7	APPLY SEALANT FOR ACCIDENT PORTION	New	40.00	40.00
8	REMOVE & INSTALL REAR COMPARTMENT TRIMS AND REAR FENDER TRIMS	New	300.00	260.00
<b>Gross Labour Cost (\$)</b>			<b>5,880.00</b>	<b>4,650.00</b>

Report was unsubmitted during this print-out.

< END OF ESTIMATES >