

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC3/AIG22006247/KPA3Q2**Date:** 04/11/2022REFERENCE

Handling Insurer:	AIG Asia Pacific Insurance Pte. Ltd.	Policy No:	7220007412
Claimant Vehicle No :	SHD5309L	Insured Vehicle No :	SND8126G
Date of Loss:	28/06/2022	Nature of Claim:	TP
		Claim No:	2215270187SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SHD5309L		
Make & Model:	TOYOTA PRIUS, 1.8 5DR HATCHBACK (A)	Engine No:	2ZR2B74100
Reg. Date:	15/11/2018 (Man. Year: 2018)	Chassis No:	JTDKB3FU903076748
Colour:	Metallic Pearl White/Red	Odometer:	429418 km
Engine Capacity:	1798 cc		
Market Value/New Car Price:	N/A		
Sum Insured (\$\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	195/65 R15	Rear Tyre Size:	195/65 R15
Front Left Side:	Sailun 8 mm	Rear Left Side:	Sailun 8 mm
Front Right Side:	Sailun 8 mm	Rear Right Side:	Sailun 8 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	2,675.75	1,344.82	1,330.93	49.74
Miscellaneous Items	0.00	0.00	0.00	
Labour	3,590.00	465.00	3,125.00	87.05
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (\$\$)	6,265.75	1,809.82	4,455.93	71.12
Approved Total (Overridden) (\$\$)		1,450.00		
(\$\$)	6,265.75	1,450.00	4,815.75	76.86
+ GST 7.00/7.00% (\$\$)	438.60	101.50	337.10	76.86
Nett Amount (\$\$)	6,704.35	1,551.50	5,152.85	76.86
Global Sum Settlement (\$\$)		0.00		

INSPECTION

Date of Assignment:	29/06/2022		
Date Inspected:	29/06/2022	Inspected At:	Trans-cab Auto Services Pte Ltd (HQ) No. 42 Sungei Kadut St 1 Singapore 729346
Estimated Period of Repair:	2.0 days		

Adjuster: KENNETH KONG**Manager:** CHEW HSIAO TONG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*PANEL SUB-ASSY ,REAR DOOR ,LH	Bent	1,294.90 FL	*1,294.90 FL
2	1		*FRAME SUB-ASSY ,REAR DOOR OUTSIDE HANDLE ,LH	Serviceable	193.50 FL	*- FL
3	1		*COVER ,REAR DOOR OUTSIDE HANDLE ,LH	Serviceable	17.90 FL	*- FL
4	1		*HINGE ASSY ,REAR DOOR LOWER LH	Bent	87.10 FL	*87.10 FL
5	1		*HINGE ASSY ,REAR DOOR UPPER LH	Bent	98.90 FL	*98.90 FL
6	1		*TAPE ,BLACK OUT ,NO.1 REAR LH	Necessary	21.90 FL	*21.90 FL
7	1		*TAPE ,BLACK OUT ,NO.2 REAR LH	Necessary	34.90 FL	*34.90 FL
8	1		*TAPE ,BLACK OUT ,NO.3 REAR LH	Necessary	15.40 FL	*15.40 FL
9	1		*MOTOR ASSY ,POWER WINDOW REGULATOR ,REAR LH	Serviceable	926.00 FL	*- FL
10	1		*REGULATOR SUB-ASSY ,REAR DOOR WINDOW ,LH	Serviceable	206.70 FL	*- FL
11	1		*CHECK ASSY ,REAR DOOR ,LH	Serviceable	183.80 FL	*- FL
12	1		*SET DOOR WEATHERSTRIP CLIP	Not Necessary	65.00 FS	*- FS
13	1		*REAR DOOR ADVERTISEMENT	Necessary	200.00 FS	*120.00 FS
14	1		*REAR DOOR STICKER TEL NO	Necessary	100.00 FS	*60.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$)	3,446.00	1,733.10
- List Item Discount on L Items 25.00/25.00% (\$)	770.25	388.28
Total Parts (\$)	2,675.75	1,344.82

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE AND REFIT INTERIOR FITTINGS,TRIMINGS,GARNISH,FITTINGS AND OTHER ,TO ENABLE REPAIR	New	380.00	0.00
2	PANEL BEATING ,KNOCKING AND STRAIGHTENING THE NECESSARY PORTION,REMOVE AND RENEWAL OF PARTS ,ADJUST AND REALIGN THE SAME.	New	1,400.00	200.00
3	PUTTY AND SPRAY PAINTING OF THE AFFECTED PORTION	New	1,400.00	220.00
4	TO RUST PROOFING AND APPLY UNDERCOAT OF THE AFFECTED AREAS	New	240.00	30.00
5	TO CHECK ELECTRICAL LIGHTING CONCERNED	New	170.00	15.00
Gross Labour Cost (\$\$)			3,590.00	465.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >