

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CS/CTI22006624/UQY3Q2**Date:** 14/10/2022**REFERENCE**

Handling Insurer: China Taiping Insurance (Singapore) Pte. Ltd. Policy No: DMCVSNW00038742201

Claimant Vehicle No : SLX9066H **Insured Vehicle No :** GBL1899E

Date of Loss: 08/07/2022 Nature of Claim: TP Claim No: SNM22D204821/C02/IRENE

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SLX9066H**

Make & Model: HONDA VEZEL, 1.5 (A) Engine No: L15B4432951

Reg. Date: 16/04/2018 (Man. Year: 2018) Chassis No: RU11232948

Colour: White Odometer: 83361 km

Engine Capacity: 1496 cc

Market Value/New Car Price: N/A

Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 215/60 R16 Rear Tyre Size: 215/60 R16

Front Left Side: Dunlop 6 mm Rear Left Side: Dunlop 6 mm

Front Right Side: Dunlop 6 mm Rear Right Side: Dunlop 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	3,411.76	1,238.24	2,173.52	63.71
Miscellaneous Items	0.00	0.00	0.00	
Labour	1,740.00	770.00	970.00	55.75
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	5,151.76	2,008.24	3,143.52	61.02
Approved Total (Overridden) (S\$)		1,600.00		
(S\$)	5,151.76	1,600.00	3,551.76	68.94
+ GST 7.00/7.00% (S\$)	360.62	112.00	248.62	68.94
Nett Amount (S\$)	5,512.38	1,712.00	3,800.38	68.94

INSPECTION

Date of Assignment: 03/10/2022

Date Inspected: 30/09/2022 Inspected At: BLK 8 KAKI BUKIT AVENUE 4
PREMIER @ KAKI BUKIT (GATE 1)
#02-54/55 SINGAPORE 415875
Repairer: Hock Wah Motor Workshop Pte Ltd (Bedok)

Estimated Period of Repair: 3.0 days

Adjuster: MARCUS CHUA**Manager:** SHIAU CHAN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 14 Oct 2022)
Parts:	M1-SUV	HONDA VEZEL 1.5 (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SLX9066H)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT FENDER RH	Bent	538.60 FL	*538.60 FL
2	1		*FRONT FENDER PROTECTOR LH	Distorted	153.00 FL	*153.00 FL
3	1		*HEADLAMP LH	Serviceable	1,997.60 FL	*- FL
4	1		*HEADLAMP LOWER BRACKET LH	Not Necessary	35.00 FL	*- FL
5	1		*FRONT BUMPER	Distorted	801.70 FL	*801.70 FL
6	1		*FRONT BUMPER RETAINER LH	Bent	14.00 FL	*14.00 FL
7	1		*FRONT BUMPER BRACKET LH	Not Necessary	35.00 FL	*- FL
8	1		*FRONT BUMPER REINFORCEMENT	Not Necessary	321.60 FL	*- FL
9	1		*FRONT BUMPER FOGLAMP LH	Serviceable	327.70 FL	*- FL
10	1		*FRONT BUMPER FOGLAMP GARNISH LH	Twisted	40.50 FL	*40.50 FL
11	1		*SUPPORT PANEL (NPA)	Not Necessary	0.00 FS	*- FS
12	1		*FRONT DOOR LH (NPA)	Not Necessary	0.00 FS	*- FS
13	1		*FRONT BUMPER LOWER SPOILER (NPA)	Repair	0.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$)	4,264.70	1,547.80
- List Item Discount on L Items 20.00/20.00% (\$)	852.94	309.56
Total Parts (\$)	3,411.76	1,238.24

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	LABOUR TO REMOVE & REFIT NECESSARY PARTS	New	800.00	320.00
2	SPRAY PAINT ON THE AFFECTED AREAS	New	800.00	400.00
3	ANTI-RUST COATING	New	100.00	30.00
4	WIRING	New	40.00	20.00
Gross Labour Cost (\$\$)			1,740.00	770.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >