

Vehicle Damage Assessment Report for [SNC7652R]

Estimate Created: 22/08/2022 09:22 by LKK_assignments
(LKK_Auto_Consultants_Pte_Ltd)

Owned: 15/03/2023 09:12 by Insurlogic 5 (Insurlogic_Pte_Ltd)

General Information

Insurance Company	India International Insurance	Claim Number	MFL2022D0004130
Claim Type	OD		
Workshop	LKK_Auto_Consultants_Pte_Ltd	Reference Number	

Vehicle Information

Brand	Toyota	Model	Noah
Engine Type			
License Plate Number	SNC7652R	VIN (or Chassis #)	

Vehicle Condition

Damaged Diagram	Odometer	0.00 Km
	Tyres Condition	
	Front Left	mm
	Front Right	mm
	Rear Left	mm
	Rear Right	mm

Comments

- FINAL REVIEW BASE ON INFORMATION PROVIDED BY LKK:
CONCLUDED THE COST OF REPAIR AT \$15,408.23 WITH 8 WORKING DAYS

Insurlogic 5 (15/03/2023 09:12)

- Pre Review done base on survey information provided
Take note that this review is done before finalization, a final review on repair cost to be concluded after repair.

Insurlogic 1 (23/08/2022 02:45)

Pre Review By : Insurlogic
Amount : \$13,025.40
Check: \$4927.85
Repair Duration: 8 days

Parts

Description	Number/Type	Qty	Cost	Markup/Disc.%	Sum
FRONT BUMPER LH RETAINER		1	105.60	-25.00 %	79.20
LH HEADLAMP		1	3606.60	-25.00 %	2,704.95
FRT LH FENDER		1	911.20	-25.00 %	683.40
FRT LH FENDER INNER SHIELD		1	182.60	-25.00 %	136.95
FRT LH FENDER INNER SHIELD CLIPS		1	50.00	-25.00 %	37.50
FRT LH DOOR		1	1672.30	-25.00 %	1,254.23
FRT LH DOOR HINGE LOWER		1	95.40	-25.00 %	71.55
FRT LH DOOR OUTER MOULDING		1	148.70	-25.00 %	111.53
FRT LH DOOR STICKER (BLACK)		1	240.50	-25.00 %	180.38
FRT LH DOOR WEATHERSTRIP		1	380.40	-25.00 %	285.30
FRT LH DOOR LOCK MECHANISM		1	410.70	-25.00 %	308.03
FRT LH DOOR LOWER INNER RUBBER SEAL		1	105.60	-25.00 %	79.20
FRT LH DOOR OUTER HANDLE		1	385.40	-25.00 %	289.05
FRT LH DOOR HANDLE SEAL 1		1	21.50	-25.00 %	16.13
FRT LH DOOR HANDLE SEAL 2		1	20.40	-25.00 %	15.30
LH CEBTER PILLAR OUTER		1	580.30	-25.00 %	435.23
REAR LH SLINDING DOOR		1	1594.00	-25.00 %	1,195.50
REAR LH SLIDING DOOR RUBBER		1	1160.00	-25.00 %	870.00
REAR LH SLIDING DOOR STICKER (BLACK)		1	158.50	-25.00 %	118.88
LH ROCKER PANEL GARNISH		1	480.50	-25.00 %	360.38
FRT LH WHEEL HUB		1	215.60	-25.00 %	161.70
FRT LH WHEEL HUB BEARING		1	140.30	-25.00 %	105.23
FRT LH KNUCKLE		1	329.70	-25.00 %	247.28
FRT LH LOWER ARM		1	566.60	-25.00 %	424.95
FRT LH ABSORBER		1	380.30	-25.00 %	285.23
STEERING LH TIE ROD		1	98.70	-25.00 %	74.03
STEERING RACK		1	2074.90	-25.00 %	1,556.18

Parts Subtotal 12,087.29

Materials

Description	Number/Type	Qty	Cost	Markup/Disc. %	Sum
FRT LH RIM 15'		1.0	850.00	0.00 %	850.00
OD/TP CASE (INSURER)		1.0	11.00	0.00 %	11.00

Materials Subtotal 861.00

Labor

Replace/RnR

Description	Type	Cost	Markup/Disc %	Price
TO KNOCK & STRAIGHTEN ON ACCIDENT AREA, TO REMOVE & REFIT LH SIDE DAMAGE PARTS	RnR	1000.00	0.00 %	1,000.00
TO CHECK WIRING, FOCUS HEADLAMP	RnR	20.00	0.00 %	20.00
TO REMOVE & REFIT UNDERCARRIAGE TO ASSIST WORK LOAD	RnR	200.00	0.00 %	200.00
TO DO WHEEL ALIGNMENT	RnR	80.00	0.00 %	80.00
TO REMOVE & REFIT DOOR TRIM, DOOR GLASS, WINDOW REGULATOR, DOOR LOCK TO ASSIST WORKLOAD	RnR	160.00	0.00 %	160.00

Repair

Description	Severity	Cost	Markup/Disc %	Price
FRONT BUMPER	Medium	0.00	0.00 %	0.00

Paint

Description	Paint Type	Cost	Markup/Disc %	Price
TO PUTTY & RESPRAY ON LEFT SIDE AFFECTED AREA	Full spray	1000.00	0.00 %	1,000.00

Labor Rate S\$ 50 / Hour

General Labor Subtotal 1,460.00

Paint Labor Subtotal 1,000.00

Labor Subtotal 2,460.00

Summary

Repair Cost 15,408.29

Discount(0 %) (0.00)

15,408.29

Excess (0.00)

GST(0.00 %) 0.00

Grand Subtotal 15,408.29