

**LKK Auto Consultants Pte Ltd** (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

**VEHICLE DAMAGE INSPECTION REPORT**

AIG Asia Pacific Insurance Pte. Ltd.  
AIG Building, 78 Shenton Way, #09-16  
Singapore 079120

**Our File No:** CC3/AIG22008108/AVCE2**Date:** 25/11/2022REFERENCE

Insured/Claimant:	ONG KIAN HONG	Policy No:	2100233873	
Date of Loss:	18/08/2022	Nature of Claim:	OD	Claim No: 6455185490SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	<b>SJZ348S</b>	Engine No:	CDH092423
Make & Model:	AUDI A4, 1.8 TFSI MU (A)	Chassis No:	WAUZZZ8K0AA163313
Reg. Date:	22/10/2010 (Man. Year: 2010)	Odometer:	213158 km
Colour:	Brown		
Engine Capacity:	1798 cc		
Market Value/New Car Price:	S\$77,000.00		
Sum Insured (S\$):	<b>Market Value/New Car Price</b>		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	225/50 R17	Rear Tyre Size:	225/50 R17
Front Left Side:	Michelin 6 mm	Rear Left Side:	Michelin 6 mm
Front Right Side:	Michelin 6 mm	Rear Right Side:	Michelin 6 mm

*The above values represent the remaining tyre treads depth*

<b>COST OF CLAIMS</b>	<b>Repairer's</b>	<b>Adjuster's</b>	<b>Difference</b>	<b>Diff %</b>
Parts	10,778.00	5,234.56	5,543.44	51.43
Miscellaneous Items	0.00	0.00	0.00	
Labour	7,252.00	2,942.00	4,310.00	59.43
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
<b>Calculated Gross Total (S\$)</b>	<b>18,030.00</b>	<b>8,176.56</b>	<b>9,853.44</b>	<b>54.65</b>
<b>- Excess (S\$)</b>	800.00	800.00	0.00	0.00
<b>(S\$)</b>	17,230.00	7,376.56	9,853.44	57.19
<b>+ GST 7.00/7.00% (S\$)</b>	1,206.10	516.36	689.74	57.19
<b>Nett Amount (S\$)</b>	<b>18,436.10</b>	<b>7,892.92</b>	<b>10,543.18</b>	<b>57.19</b>

INSPECTION

Date of Assignment:	24/08/2022	
Date Inspected:	23/08/2022	Inspected At: Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699
Estimated Period of Repair:	4.0 days	

**Adjuster:** ADRIAN LING**Manager:** VERON CHEN

*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*



## REPAIR DETAILS

### Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT FENDER - RH	Repair	1,111.00 FS	*- FS
2	1		*REAR FENDER BRACKET - RH	Not Necessary	55.00 FS	*- FS
3	1		*FRONT WHEEL HOUSING LINER	Not Necessary	260.00 FS	*- FS
4	1		*FRONT DOOR - RH	Dented	4,175.00 FS	*3,340.00 FS
5	1		*FRONT OUTER DOOR SEAL	Necessary	229.00 FS	*182.80 FS
6	1		*BONDING AGENT	Not Necessary	51.00 FS	*- FS
7	1		*CLEANING SOLUTION	Not Necessary	74.00 FS	*- FS
8	1		*APPLICATOR	Not Necessary	9.00 FS	*- FS
9	1		*FRONT DOOR CATCH	Not Necessary	134.00 FS	*- FS
10	2		*SHOULDERED BOLT	Not Necessary	73.00 FS	*- FS
11	1		*FRONT WING MIRROR MOUNTING - RH	Cut	1,479.00 FS	*1,183.20 FS
12	1		*FRONT WING MIRROR CAP - RH	Cracked	627.00 FS	*501.60 FS
13	1		*FRONT WING MIRROR GLASS - RH	Not Necessary	1,776.00 FS	*- FS
14	1		*FRONT TURN SIGNAL INDICATOR	Not Necessary	111.00 FS	*- FS
15	1		*FRONT TYRE PRESSURE DATA PLATE	Not Necessary	34.00 FS	*- FS
16	1		*STONE CHIP	Not Necessary	180.00 FS	*- FS
17	1		*SUNDRIES	Necessary	400.00 FS	*26.96 FS
					<b>Total Parts (S\$)</b>	<b>10,778.00</b>
						<b>5,234.56</b>

F=Franchise part. S=SpcNett.

Report was unsubmitted during this print-out.

## Recommended Miscellaneous Items

There are no new miscellaneous items selected.

## Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<b>Labour Items</b>				
1	TO REMOVE, CHECK AND TRANSFER FRONT WIRE HARNESS FOR HEADLIGHTS, HORNS, OUTSIDE TEMPERATURE SENSOR AND HEADLIGHT WASHER ASSY	New	360.00	0.00
2	TO REMOVE AND TRANSFER RHS FRONT DOORS MULTI-LOCK SYSTEM AND POWER WINDOW DEVICES. INSPECT FOR DAMAGES	New	400.00	280.00
3	TO DISMANTLE AND REINSTALL FRONT BUMPER. TO RENEW RHS FRONT FENDER AND RHS FRONT DOOR. TO REPAIR RHS SILL PANEL. RE-ORGANIZE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	2,800.00	750.00
4	TO RESPRAY RHS FRONT FENDER, RHS FRONT DOOR, RHS SILL PANEL AND RHS WING MIRROR COVER	New	3,500.00	1,720.00
5	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
<b>Gross Labour Cost (\$\$)</b>			<b>7,252.00</b>	<b>2,942.00</b>

Report was unsubmitted during this print-out.

< END OF ESTIMATES >