

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com;cs-a@lkkauto.com;admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORTAIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120**Our File No:** CC3/AIG22009856/EQCE2**Date:** 04/05/2023**REFERENCE**

Insured/Claimant:	CHUA HUI LEE	Policy No:	2070173151		
Date of Loss:	02/10/2022	Nature of Claim:	OD	Claim No:	2607208956SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SMG377Y		
Make & Model:	AUDI Q3 SPORTBACK, 1.4 TFSI S TRONIC (17) (A)	Engine No:	CZDC20424
Reg. Date:	16/12/2020 (Man. Year: 2020)	Chassis No:	WAUZZZF32M1046753
Colour:	Grey	Odometer:	26507 km
Engine Capacity:	1395 cc		
Market Value/New Car Price:	S\$163,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:		Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:	

CONDITION OF TYRES

Front Tyre Size:	255/40Z R20	Rear Tyre Size:	255/40Z R20
Front Left Side:	Continental 4 mm	Rear Left Side:	Continental 4 mm
Front Right Side:	Continental 4 mm	Rear Right Side:	Continental 4 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	34,130.00	10,540.08	23,589.92	69.12
Miscellaneous Items	0.00	0.00	0.00	
Labour	12,154.00	7,284.00	4,870.00	40.07
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	46,284.00	17,824.08	28,459.92	61.49
+ GST 8.00/8.00% (S\$)	3,702.72	1,425.93	2,276.79	61.49
Nett Amount (S\$)	49,986.72	19,250.01	30,736.71	61.49

INSPECTION

Date of Assignment:	06/10/2022		
Date Inspected:	05/10/2022	Inspected At:	Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699
Estimated Period of Repair:	8.0 days		

Adjuster: CHEN TSUE YEE**Manager:** SHIAU CHAN*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Repair	1,585.00 FS	*- FS
2	1		*FRONT BUMPER CLOSING ELEMENT - LH	Not Necessary	66.00 FS	*- FS
3	1		*FRONT BUMPER CLOSING ELEMENT	Not Necessary	212.00 FS	*- FS
4	1		*FRONT BUMPER SPOILER	Cut	850.00 FS	*679.60 FS
5	1		*FRONT BUMPER AIR GUIDE GRILLE - LH	Not Necessary	171.00 FS	*- FS
6	1		*FRONT BUMPER TRIM - LH	Not Necessary	182.00 FS	*- FS
7	1		*FRONT PARKING AID SENSOR SUPPORT - LH	Not Necessary	29.00 FS	*- FS
8	1		*FRONT BUMPER GUIDE SECTION - LH	Not Necessary	43.00 FS	*- FS
9	1		*FRONT FENDER - LH	Dented	1,445.00 FS	*1,156.00 FS
10	1		*FRONT FENDER ATTACHMENT PARTS	Not Necessary	66.00 FS	*- FS
11	1		*FRONT FENDER BRACE - LH	Not Necessary	98.00 FS	*- FS
12	1		*FRONT FENDER BRACKET - LH	Not Necessary	39.00 FS	*- FS
13	1		*HEADLIGHT MOUNTING - LH	Not Necessary	132.00 FS	*- FS
14	1		*HEADLIGHT - LH	Not Necessary	5,952.00 FS	*- FS
15	1		*LIFT CYLINDER - LH	Not Necessary	231.00 FS	*- FS
16	1		*LIFT CYLINDER HOSE	Not Necessary	92.00 FS	*- FS
17	2		*FRONT WHEEL ARCH COVER - LH / RH	Broken	1,132.00 FS	*904.80 FS
18	1		*FRONT WHEEL HOUSING LINER - LH	Torn	260.00 FS	*208.00 FS
19	1		*FRONT WHEEL HOUSING LINER COVER - LH	Not Necessary	18.00 FS	*- FS
20	1		*FRONT ASSEMBLY CARRIER	Not Necessary	753.00 FS	*- FS
21	1		*BONDED RUBBER BUSHES - UPPER / LOWER	Not Necessary	179.00 FS	*- FS
22	1		*LOWER ARM CONTROL - LH	Not Necessary	512.00 FS	*- FS
23	1		*FRONT WHEEL BEARING HOUSING - LH	Bent	753.00 FS	*602.40 FS
24	1		*FRONT WHEELHUB BEARING - LH	Necessary	550.00 FS	*440.00 FS
25	1		*GUIDE JOINT - LH LOWER	Not Necessary	145.00 FS	*- FS
26	1		*COUPLING ROD	Not Necessary	105.00 FS	*- FS
27	1		*GAS SHOCK ABSORBER	Not Necessary	338.00 FS	*- FS
28	1		*FRONT DRIVE SHAFT - LH	Not Necessary	1,521.00 FS	*- FS
29	1		*STEERING RACK	Not Necessary	6,118.00 FS	*- FS
30	1		*STEERING TRACK ROD - LH	Bent	99.00 FS	*78.56 FS
31	1		*FRONT STEERING TIE ROD END - LH	Bent	126.00 FS	*100.40 FS
32	1		*LHS FRONT RIM }	Cut	2,000.00 FS	*5,000.00 FS
33	1		*RHS FRONT RIM }	Cut	2,000.00 FS	*- FS
34	1		*LHS REAR RIM	Not Necessary	2,000.00 FS	*- FS
35	1		*RHS REAR RIM }	Cut	2,000.00 FS	*- FS
36	1		*FRONT BUMPER COVER SPOILER (NPA)	Not Necessary	0.00 FS	*- FS
37	1		*SUNDRIES	Necessary	800.00 FS	*148.96 FS
38	1		*FRONT WHEEL BEARING HOUSING - RH (Supplementary)	Bent	753.00 FS	*602.40 FS
39	1		*WHEEL BEARING WITH HUB - RH (Supplementary)	Necessary	550.00 FS	*440.00 FS
40	1		*TIE ROD END - RH (Supplementary)	Bent	126.00 FS	*100.40 FS
41	1		*TRACK ROD - RH (Supplementary)	Bent	99.00 FS	*78.56 FS

F=Franchise part. S=SpcNett.

Total Parts (\$\$)	34,130.00	10,540.08
---------------------------	------------------	------------------

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE, CHECK AND TRANSFER FRONT WIRE HARNESS FOR HEADLIGHTS, HORNS, OUTSIDE TEMPERATURE SENSOR, HEADLIGHT WASHER ASSY AND FRONT PARKING AID	New	480.00	480.00
2	TO REMOVE AND TRANSFER LHS HEADLIGHTS CONTROL UNIT AND POWER MODULE	New	400.00	0.00
3	TO DISMANTLE AND RENEW FRONT BUMPER, LHS FRONT FENDER AND LHS HEADLIGHT. RE-ORGANIZE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	2,400.00	1,000.00
4	TO RESPRAY FRONT BUMPER, LHS FRONT FENDER AND FRONT WHEEL ARCH TRIMS	New	3,000.00	1,650.00
5	TO REMOVE AND RENEW LHS FRONT WHEEL SUSPSNEIOSN WITH SUBFRAME	New	2,400.00	2,400.00
6	TO RENEW ALL FOUR RIM. TO CARRY OUT PRE/POST WHEEL ALIGNMENT	New	640.00	640.00
7	TO REMOVE AND REINSTALL BODYKIT FOR THE AFFECTED PANELS	New	780.00	250.00
8	TO CARRY OUT PRE/POST DIAGNOSTIC CHECK	New	384.00	384.00
9	TO SUPPLY AND INSTALL FRONT BUMPER SPOILER (Supplementary)	New	480.00	480.00
10	TO CARRY OUT CERAMIC COATING ON AFFECTED AREA (Supplementary) }	New	1,190.00	0.00
Gross Labour Cost (\$)			12,154.00	7,284.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >