

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com; cs-a@lkkauto.com; admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CS/CTI23001022/AWP3Q2**Date:** 02/05/2023REFERENCE

Handling Insurer: China Taiping Insurance (Singapore) Pte. Ltd. Policy No: DMPCSNA00105402201

Claimant Vehicle No : SMJ7843G **Insured Vehicle No :** SML5974P

Date of Loss: 16/01/2023 Nature of Claim: TP Claim No: SNM23D200444/C02/IRENE

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SMJ7843G**

Make & Model: AUDI A3, 1.4 TFSI (A) Engine No: CHZC27715

Reg. Date: 20/03/2019 (Man. Year: 2019) Chassis No: WAUZZZ8V0KA059576

Colour: Grey Odometer: 14911 km

Engine Capacity: 999 cc

Market Value/New Car Price: N/A

Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition: Yes

CONDITION OF TYRES

Front Tyre Size: 205/55 R16 Rear Tyre Size: 205/55 R16

Front Left Side: Bridgestone 6 mm Rear Left Side: Bridgestone 6 mm

Front Right Side: Bridgestone 6 mm Rear Right Side: Bridgestone 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	4,717.00	2,328.00	2,389.00	50.65
Miscellaneous Items	0.00	0.00	0.00	
Labour	3,872.00	1,872.00	2,000.00	51.65
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	8,589.00	4,200.00	4,389.00	51.10
+ GST 8.00/8.00% (S\$)	687.12	336.00	351.12	51.10
Nett Amount (S\$)	9,276.12	4,536.00	4,740.12	51.10

INSPECTION

Date of Assignment: 31/01/2023

Date Inspected: 01/02/2023 Inspected At: 55 UBI ROAD 1
SINGAPORE 408699
Repairer: Premium Automobiles Pte Ltd - Alexandra (HQ)

Estimated Period of Repair: 3.0 days

Adjuster: ADRIAN LING**Manager:** XinYu*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS

Reference

Part Source: MRM-SG	Version: 1.0 (Last Synchronised: 01 May 2023)
Parts: 143	AUDI A3 1.4 TFSI (A) (Catalogue:Merimen Singapore 1.0)
Labour: Repairer's	(Price-denominated Standard List)
Print Code: (Unsubmitted, no print-code for SMJ7843G)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount	
1	1		*REAR BUMPER	Deformed	2,328.00 FS	*2,328.00 FS	
2	1		*REAR BUMPER FIXING PARTS	Not Necessary	213.00 FS	*- FS	
3	2		*REAR BUMPER LOCKING MECHANISM -LH/RH	Not Necessary	34.00 FS	*- FS	
4	2		*REAR WHEEL HOUSING LINER ADAPTER -LH/RH	Not Necessary	90.00 FS	*- FS	
5	1		*REAR BUMPER SPOILER	Not Necessary	279.00 FS	*- FS	
6	2		*REAR BUMPER REFLECTOR -LH/RH	Not Necessary	72.00 FS	*- FS	
7	1		*REAR BUMPER REINFORCEMENT BEAM	Not Necessary	680.00 FS	*- FS	
8	2		*REAR BUMPER BRACKET -LH/RH	Not Necessary	67.00 FS	*- FS	
9	2		*REAR PARKING AID SENSOR-INNER /OUTER	Not Necessary	543.00 FS	*- FS	
10	4		*REAR PARKING AID SEAL RING	Not Necessary	11.00 FS	*- FS	
11	1		*SUNDRIES	Not Necessary	400.00 FS	*- FS	
					Total Parts (\$)	4,717.00	2,328.00

F=Franchise part. S=SpcNett.

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE AND TRANSFER REAR PARKING AID	New	280.00	280.00
2	TO DISMANTLE AND RENEW REAR BUMPER TO REPAIR REAR END PANELLING .RE-ORGANIZE CRASH MANAGEMENT COMPONENTS	New	1,400.00	700.00
3	TO RESPRAY REAR BUMPER AND REAR END PANELLING	New	2,000.00	700.00
4	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
			Gross Labour Cost (\$\$)	3,872.00
				1,872.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >