

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com;cs-a@lkkauto.com;admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORTAIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120**Our File No:** CC3/AIG23001210/ANP3E2**Date:** 05/06/2023REFERENCE

Insured/Claimant:	LIU NA	Policy No:	7210041208		
Date of Loss:	28/01/2023	Nature of Claim:	OD	Claim No:	4920876717SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SLN4822C	Engine No:	DEM024185
Make & Model:	AUDI A4, 2.0 TFSI S-TRONIC (A)	Chassis No:	WAUZZZF44LN013737
Reg. Date:	24/04/2021 (Man. Year: 2020)	Odometer:	60870 km
Colour:	Black		
Engine Capacity:	1984 cc		
Market Value/New Car Price:	S\$160,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	225/50 R17	Rear Tyre Size:	225/50 R17
Front Left Side:	Hankook 6 mm	Rear Left Side:	Hankook 6 mm
Front Right Side:	Hankook 6 mm	Rear Right Side:	Hankook 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	19,550.00	5,747.28	13,802.72	70.60
Miscellaneous Items	0.00	0.00	0.00	
Labour	16,152.00	2,402.00	13,750.00	85.13
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	35,702.00	8,149.28	27,552.72	77.17
- Excess (S\$)	1,100.00	1,100.00	0.00	0.00
(S\$)	34,602.00	7,049.28	27,552.72	79.63
+ GST 8.00/8.00% (S\$)	2,768.16	563.94	2,204.22	79.63
Nett Amount (S\$)	37,370.16	7,613.22	29,756.94	79.63

INSPECTION

Date of Assignment:	06/02/2023		
Date Inspected:	03/02/2023	Inspected At:	Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699
Estimated Period of Repair:	4.0 days		

Adjuster: ADRIAN LING**Manager:** HUEY YON*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Deformed	2,642.00 FS	*2,113.60 FS
2	1		*REAR BUMPER FIXING PARTS	Not Necessary	184.00 FS	*- FS
3	1		*REAR BUMPER SECURING STRIP - UPPER	Necessary	133.00 FS	*106.00 FS
4	1		*REAR BUMPER SECURING STRIP - LOWER	Necessary	264.00 FS	*210.80 FS
5	1		*REAR BUMPER SPOILER	Cut	292.00 FS	*233.60 FS
6	1		*REAR BUMPER BRACKET - LH	Not Necessary	241.00 FS	*- FS
7	2		*REAR BUMPER REFLECTOR - LH / RH	Cracked	102.00 FS	*81.12 FS
8	1		*REAR OUTER TAIL LIGHT - LH	Cracked	1,200.00 FS	*960.00 FS
9	1		*REAR OUTER TAIL LIGHT TRIM - LH	Cut	36.00 FS	*28.08 FS
10	1		*REAR INNER TAIL LIGHT - LH	Cut	1,200.00 FS	*960.00 FS
11	1		*REAR INNER TAIL LIGHT TRIM - LH	Cut	36.00 FS	*28.08 FS
12	2		*REAR PARKING AID SENSOR - INNER / OUTER	Damaged	543.00 FS	*212.00 FS
13	4		*REAR PARKING AID SEAL RING	Not Necessary	11.00 FS	*- FS
14	1		*SET REAR BUMPER WIRING	Not Necessary	452.00 FS	*- FS
15	1		*REAR BOOT LID OPENING CONTROL UNIT	Not Necessary	491.00 FS	*- FS
16	1		*REAR TAILGATE OPENING SENSOR LINE	Not Necessary	230.00 FS	*- FS
17	1		*REAR AERIAL KEY ACCESS	Not Necessary	123.00 FS	*- FS
18	1		*REAR AERIAL RETAINER - LH	Not Necessary	30.00 FS	*- FS
19	1		*REAR TELEPHONE AERIAL	Not Necessary	197.00 FS	*- FS
20	1		*EXHAUST TAIL PIPE TRIM - LH	Cut	406.00 FS	*324.80 FS
21	1		*REAR BUMPER GUIDE SECTION - LH	Damaged	27.00 FS	*21.36 FS
22	2		*REAR BUMPER HOLDING STRAP - LH / RH	Not Necessary	200.00 FS	*- FS
23	1		*REAR BUMPER GUIDE SECTION - LH	Not Necessary	52.00 FS	*- FS
24	1		*REAR BUMPER REINFORCEMENT BEAM	Not Necessary	1,197.00 FS	*- FS
25	2		*REAR BUMPER IMPACT BAR GASKET - LH / RH	Not Necessary	34.00 FS	*- FS
26	1		*PACKING ADHESIVE	Necessary	22.00 FS	*16.88 FS
27	1		*AUDI EMBLEM	Necessary	152.00 FS	*121.60 FS
28	1		*A4 INSCRIPTION	Necessary	110.00 FS	*87.60 FS
29	1		*REAR TAILGATE CHROME TRIM STRIP - CENTER	Necessary	288.00 FS	*230.40 FS
30	1		*REAR SIDE PANEL - LH	Not Necessary	4,612.00 FS	*- FS
31	1		*REAR WINDOW	Not Necessary	1,362.00 FS	*- FS
32	1		*REAR QUARTER WINDOW - LH	Not Necessary	773.00 FS	*- FS
33	2		*WINDOW PRIMER	Not Necessary	47.00 FS	*- FS
34	1		*REAR WHEEL HOUSING LINER - LH	Not Necessary	281.00 FS	*- FS
35	1		*REAR WINDSCREEN SEALANT	Not Necessary	200.00 FS	*- FS
36	1		*ACRYLIC SEALANT	Not Necessary	180.00 FS	*- FS
37	1		*CAVITY WAX	Not Necessary	140.00 FS	*- FS
38	1		*STONE CHIP	Not Necessary	180.00 FS	*- FS
39	1		*METAL FILLER POWDER	Not Necessary	280.00 FS	*- FS
40	1		*1/4 GLASS SEALANT	Not Necessary	100.00 FS	*- FS
41	1		*SUNDRIES	Necessary	500.00 FS	*11.36 FS

F=Franchise part. S=SpcNett.

Total Parts (\$\$) 19,550.00 5,747.28

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE AND TRANSFER REAR PARKING AID AND REAR LID KICK SENSOR. CHECK FUNCTION	New	360.00	360.00
2	TO RENEW REAR WINDSCREEN AND 1/4 GLASS TO FACILITATE RENEWAL OF RHS REAR FENDER	New	600.00	0.00
3	TO INSTALL SOLAR FILM FOR ALL THE AFFECTED GLASSES	New	400.00	0.00
4	TO CARRY OUT WATER SEEPAGE FOR REAR WINDSCREEN	New	200.00	0.00
5	TO DISLODGE AND REINSTALL REAR WIRE HARNESS FOR LIGHTS, BATTERY MANAGER, FUSE AND RELAY TRAYS, ELECTRICAL AND AUDIO EQUIPMENT	New	1,400.00	0.00
6	TO REMOVE AND REINSTALL REAR SEAT, BACK REST, HAT TRAY, ABCD PILLAR TRIMS, LUGGAGE COMPARTMENT TRIMS. DISLODGE ROOF LINER AND DISENGAGE CURTAIN AIRBAG ETC	New	1,400.00	0.00
7	TO DISMANTLE AND RENEW REAR BUMPER. TO CUT OUT AND WELD LHS REAR FENDER. RE-ORGANIZE CRASH MANAGEMET COMPONENTS. REINSTALL ALL PARTS REMOVED	New	5,600.00	750.00
8	TO RESPRAY REAR BUMPER, REAR LID, LHS REAR FENDER, LHS SILL PANEL, ROOF CHANNEL, DRAIN CHANNEL, DOOR ENTRANCES, AND REAR END PANELLING	New	6,000.00	1,100.00
9	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
			Gross Labour Cost (\$)	16,152.00
				2,402.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >