Adjuster Report 8/3/23, 5:27 PM

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com;cs-a@lkkauto.com;admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd. AIG Building, 78 Shenton Way, #09-16

Our File No:

CC3/AIG23001366/AQCE2

Singapore 079120

Date:

03/08/2023

REFERENCE

Date of Loss:

Insured/Claimant:

ANTHONY HING FAI MAN

Policy No:

Nature of Claim:

1800020709

Claim No:

0555728610SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:

Make & Model:

SLW9126Z

04/01/2023

AUDI A5, 2.0 SB TFSI S TRONIC (DESIGN) (A)

Engine No:

OD

CVK050860

44747 km

Pre-accident Condition:

Reg. Date:

08/03/2018 (Man. Year: 2017)

Chassis No: Odometer:

No

WAUZZZF57JA049726

Colour:

White

1984 cc

Engine Capacity: Market Value/New Car Price: S\$122,000.00

Sum Insured (S\$):

Market Value/New Car Price

Yes

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:

Steering (Serviceable): **Engine Modification:**

Yes

Footbrake (Serviceable): Yes

Handbrake (Serviceable):

CONDITION OF TYRES

245/40 R18

Rear Tyre Size: Rear Left Side:

245/40 R18 Hankook 6 mm

Front Tyre Size: Front Left Side: Front Right Side:

Hankook 6 mm Hankook 6 mm

Rear Right Side:

Hankook 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS		Repairer's	Adjuster's	Difference	Diff %
Parts		7,311.00	5,047.60	2,263.40	30.96
Miscellaneous Items		0.00	0.00	0.00	
Labour		16,352.00	9,017.00	7,335.00	44.86
Paintwork Labour		0.00	0.00	0.00	
Towing		0.00	0.00	0.00	
	Calculated Gross Total (S\$)	23,663.00	14,064.60	9,598.40	40.56
	- Excess (S\$)	1,600.00	1,600.00	0.00	0.00
	(S\$)	22,063.00	12,464.60	9,598.40	43.50
	+ GST 8.00/8.00% (S\$)	1,765.04	997.17	767.87	43.50
	Nett Amount (S\$)	23,828.04	13,461.77	10,366.27	43.50

INSPECTION

Date of Assignment:

08/02/2023

Premium Automobiles Pte Ltd (UBI)

Date Inspected:

07/02/2023

Inspected At:

55 Ubi Road 1 Singapore 408699

Estimated Period of Repair:

12.0 days

Adjuster: **ADRIAN LING**

SHIAU CHAN Manager:

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR SIDE PANEL - LH	Dented	4,315.00 FS	*3,452.00 FS
2	1		*REAR QUARTER WINDOW - LH	Necessary	844.00 FS	*675.20 FS
3	1		*REAR BUMPER GUIDE SECTION - LH	Not Necessary	52.00 FS	*- FS
4	1		*REAR ATTACHMENT PARTS	Not Necessary	144.00 FS	*-FS
5	1		*REAR ADHESIVE TAPES	Not Necessary	230.00 FS	*- FS
6	1		*REAR WHEEL HOUSING LINER - LH	Not Necessary	322.00 FS	*-FS
7	1		*WINDOW PRIMER	Necessary	24.00 FS	*18.80 FS
8	1		*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
9	1		*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
10	1		*STONE CHIP	Necessary	180.00 FS	*180.00 FS
11	1		*METAL FILLER POWDER	Necessary	280.00 FS	*280.00 FS
12	1		*1/4 GLASS SEALANT	Necessary	100.00 FS	*100.00 FS
13	1		*SUNDRIES	Necessary	500.00 FS	*21.60 FS
F=Fra	anchise	part. S=SpcNe	ett.	-		
				Total Parts (S\$)	7,311.00	5,047.60
				_		

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Lab</u>	our Items			
1	TO REMOVE AND REINSTALL REAR PARKING AID AND REAR LID KICK SENSOR. CHECK FUNCTION	New	360.00	0.00
2	TO RENEW 1/4 GLASS TO FACILITATE RENEWAL OF RHS REAR FENDER	New	300.00	300.00
3	TO INSTALL SOLAR FIM FOR ALL THE AFFECTED GLASSES	New	400.00	400.00
4	TO DISLODGE AND REINSTALL REAR WIRE HARNESS FOR LIGHTS, BATTERY MANAGER, FUSE AND RELAY TRAYS, ELECTRICAL AND AUDIO EQUIPMENT	New	1,600.00	1,600.00
5	TO REMOVE AND REINSTALL REAR SEAT, BACK REST, HAT TRAY, ABCD PILLAR TRIMS, LUGGAGE COMPARTMENT TRIMS. DISLODGE ROOF LINER AND DISENGAGE CURTAIN AIRBAG ETC	New	1,600.00	1,600.00
6	TO RESPRAY REAR BUMPER, LHS REAR FENDER, LHS SILL PANEL, ROOF CHANNEL, DRAIN CHANNEL, DOOR ENTRANCES, AND REAR END PANELLING	New	5,500.00	1,925.00
7	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
8	TO REMOVE AND REINSTALL LHS SILL PANEL TRIM AND REAR BUMPER. TO CUT OUT AND WELD LHS REAR FENDER. RE-ORGANIZE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	6,400.00	3,000.00
	Gross Labour	r Cost (S\$)	16,352.00	9,017.00

< END OF ESTIMATES >

Report was unsubmitted during this print-out.