8/1/23, 12:06 PM Adjuster Report

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com;cs-a@lkkauto.com;admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.

Our File No: CC3/AIG23004328/RCP3M4

AIG Building, 78 Shenton Way, #09-16

Singapore 079120 Date: 01/08/2023

REFERENCE

Insured/Claimant: SADAT QAYYUM Policy No: 7210054291

Date of Loss: 18/04/2023 Nature of Claim: OD Claim No: 0313059384SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: SNA7786Z

Make & Model: AUDI A6 DESIGN, 2.0 TFSI (140 KW) (A) Engine No: DKY015489

Reg. Date: 31/05/2021 (Man. Year: 2021) Chassis No: WAUZZZF24MN071864

Colour: Blue Odometer: 13254 km

Engine Capacity: 1984 cc

Market Value/New Car

Price: S\$195,000.00

Sum Insured (S\$): Market Value/New Car Price

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 225/55R18 Rear Tyre Size: 225/55R18
Front Left Side: Pirelli 6 mm Rear Left Side: Pirelli 6 mm
Front Right Side: Pirelli 6 mm Rear Right Side: Pirelli 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS		Repairer's	Adjuster's	Difference	Diff %
Parts		16,471.00	10,202.80	6,268.20	38.06
Miscellaneous Items		0.00	0.00	0.00	
Labour		16,852.00	10,427.00	6,425.00	38.13
Paintwork Labour		0.00	0.00	0.00	
Towing		0.00	0.00	0.00	
	Calculated Gross Total (S\$)	33,323.00	20,629.80	12,693.20	38.09
	- Excess (S\$)	600.00	600.00	0.00	0.00
	(S\$)	32,723.00	20,029.80	12,693.20	38.79
	+ GST 8.00/8.00% (S\$)	2,617.84	1,602.38	1,015.46	38.79
	Nett Amount (S\$)	35,340.84	21,632.18	13,708.66	38.79

INSPECTION

Date of Assignment: 27/04/2023

Date Inspected: 26/04/2023 Inspected At: 281 ALEXANDRA ROAD SINGAPORE 159938 REPAIRER: PREMIUM AUTOMOBILES PTE LTD

REFAIRER. PREMIONI AUTOMOBILES FTE LI

Estimated Period of Repair: 12.0 days

Adjuster: MOHD RASUL Manager: CELINE FONG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty Par	No. Particulars	Condition	Repairer's	Amount
1	1	*REAR BUMPER	Deformed	3,187.00 FS	*2,549.60 FS
2	1	*REAR BUMPER FIXING PARTS	Not Necessary	259.00 FS	*- FS
3	1	*REAR BUMPER SPOILER	Not Necessary	1,043.00 FS	*- FS
4	1	*REAR BUMPER TRIM - LH	Not Necessary	289.00 FS	*- FS
5	1	*REAR BUMPER SECURING STRIP	Necessary	204.00 FS	*162.80 FS
6	1	*REAR BUMPER GUIDE SECTION - LH LOWER	Not Necessary	75.00 FS	*- FS
7	1	*REAR BUMPER GUIDE SECTION - LH UPPER	Not Necessary	54.00 FS	*- FS
8	1	*REAR BUMPER GUIDE PROFILE - LH	Not Necessary	79.00 FS	*-FS
9	1	*REAR VENT	Not Necessary	502.00 FS	*- FS
10	1	*REAR SIDE PANEL - LH	Buckled	5,559.00 FS	*4,447.20 FS
11	1	*REAR DOOR STONE CHIP PROTECTOR FILM - LI	Not Necessary	146.00 FS	*- FS
12	1	*REAR WINDOW HEATED	Necessary	1,385.00 FS	*1,108.00 FS
13	1	*REAR QUARTER WINDOW - LH	Necessary	834.00 FS	*667.20 FS
14	2	*WINDOW PRIMER	Necessary	47.00 FS	*37.60 FS
15	1	*REAR WHEEL HOUSING LINER - LH	Not Necessary	322.00 FS	*- FS
16	1	*ATTACHMENT PARTS	Necessary	144.00 FS	*115.20 FS
17	1	*ADHESIVE TAPES	Not Necessary	68.00 FS	*- FS
18	1	*REAR BUMPER REFLECTOR - LH OUTER	Not Necessary	49.00 FS	*-FS
19	1	*REAR BUMPER REFLECTOR - LH INNER	Not Necessary	36.00 FS	*- FS
20	1	*REAR PARKING AID SENSOR - INNER	Not Necessary	299.00 FS	*- FS
21	4	*REAR PARKING AID SEAL RING	Not Necessary	11.00 FS	*- FS
22	1	*REAR PARKING AID SENSOR - OUTER	Not Necessary	299.00 FS	*- FS
23	1	*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
24	1	*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
25	1	*STONE CHIP	Necessary	180.00 FS	*180.00 FS
26	1	*METAL FILLER POWDER	Necessary	280.00 FS	*280.00 FS
27	1	*1/4 GLASS SEALANT	Necessary	100.00 FS	*100.00 FS
28	1	*REAR WINDSCREEN SEALANT	Necessary	200.00 FS	*200.00 FS
29	1	*SUNDRIES	Necessary	500.00 FS	*35.20 FS
F=Fra	anchise part. S	=SpcNett.	Total Parts (S\$)	16,471.00	10,202.80

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labo	our Items			
1	TO REMOVE AND TRANSFER REAR PARKING AID AND REAR LID KICK SENSOR. CHECK FUNCTION	New	360.00	360.00
2	TO DISLODGE AND REINSTALL REAR WIRE HARNESS FOR LIGHTS, BATTERY MANAGER, FUSE AND RELAY TRAYS, ELECTRICAL AND AUDIO EQUIPMENT. INSPECT FOR DAMAGE AND RENEW WHERE NECESSARY	New	1,600.00	1,600.00
3	TO REMOVE AND REINSTALL REAR SEAT, BACK REST, HAT TRAY, ABCD PILLAR TRIMS, LUGGAGE COMPARTMENT TRIMS. DISLODGE ROOF LINER AND DISENGAGE CURTAIN AIRBAG ETC	New	1,600.00	1,600.00
4	TO RENEW REAR WINDSCREEN AND LHS 1/4 GLASS TO FACILITATE RENEWAL LHS REAR FENDER	New	600.00	600.00
5	TO INSTALL SOLAR FILM FOR ALL AFFECTED GLASSES	New	400.00	400.00
6	TO CARRY OUT WATER SEEPAGE TEST FOR REAR WINDSCREEN	New	200.00	200.00
7	TO DISMANTLE AND RENEW REAR BUMPER. TO REMOVE AND REINSTALL LHS SILL PANEL TRIM. TO CUT OUT AND WELD LHS REAR FENDER. RE-ORGANIZE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	6,400.00	3,000.00
8	TO RESPRAY REAR BUMPER, LHS REAR FENDER, DRAIN CHANNEL, LHS SILL PANEL, DOOR ENTRANCE, ROOF CHANNEL AND REAR END PANELLING	New	5,500.00	2,475.00
9	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
	Gross Labour	r Cost (S\$)	16,852.00	10,427.00
	Report was unsubmitted during this	print-out.		

< END OF ESTIMATES >