

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com; cs-a@lkkauto.com; admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CS/ICS23004367/RQY3Q2**Date:** 13/07/2023REFERENCE

Handling Insurer: ECICS Limited Policy No:
Claimant Vehicle No : SLW7226G **Insured Vehicle No :** SND7677P
 Date of Loss: 25/04/2023 Nature of Claim: TP Claim No: DMPC2300293H/02/CT

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SLW7226G**
 Make & Model: SUBARU FORESTER, 2.0 i-L (SJ) (A) Engine No: FB20YC41158
 Reg. Date: 28/02/2018 (Man. Year: 2017) Chassis No: JF1SJ5KC5JG103875
 Colour: Grey Odometer: 111577 km
 Engine Capacity: 1995 cc
 Market Value/New Car Price: N/A
 Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes
 Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition: Yes

CONDITION OF TYRES

Front Tyre Size: 225/60 R17 Rear Tyre Size: 225/60 R17
 Front Left Side: West Lake 6 mm Rear Left Side: West Lake 6 mm
 Front Right Side: West Lake 6 mm Rear Right Side: West Lake 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	5,252.20	1,061.40	4,190.80	79.79
Miscellaneous Items	0.00	0.00	0.00	
Labour	9,405.00	3,680.00	5,725.00	60.87
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	14,657.20	4,741.40	9,915.80	67.65
+ GST 8.00/8.00% (S\$)	1,172.58	379.31	793.27	67.65
Nett Amount (S\$)	15,829.78	5,120.71	10,709.07	67.65

INSPECTION

Date of Assignment: 27/04/2023
 Date Inspected: 03/05/2023 Inspected At: Motor Image Enterprises Pte Ltd (Leng Kee)
 25 Leng Kee Road
 Singapore 159097
 Estimated Period of Repair: 4.0 days

Adjuster: MOHD RASUL**Manager:** SHIAU CHAN*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS**Reference**

Part Source: MRM-SG	Version: 1.0 (Last Synchronised: 13 Jul 2023)
Parts: M1-SUV	SUBARU FORESTER 2.0 i-L (SJ) (A) (Catalogue:Merimen Singapore 1.0)
Labour: Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SLW7226G)
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*EXH PIPE ASSY R	Not Necessary	765.90 FS	*- FS
2	1		*MUFFLER ASSY RH NA	Not Necessary	617.90 FS	*- FS
3	1		*FLOOR PAN R R CP	Not Necessary	444.00 FS	*- FS
4	1		*SKIRT COMPL REAR END PANEL	Not Necessary	296.00 FS	*- FS
5	1		*BUMPER FACE REAR FORESTER IL	Deformed	610.50 FS	*610.50 FS
6	1		*BRKT SD R RH	Not Necessary	14.80 FS	*- FS
7	1		*BRKT SD R LH	Not Necessary	14.80 FS	*- FS
8	1		*BEAM COMPL R EU	Bent	296.00 FS	*296.00 FS
9	1		*COVER HOOK R	Not Necessary	13.00 FS	*- FS
10	1		*PANEL CPL R/G NA	Repair	1,102.60 FS	*- FS
11	1		*GLASS R/G	Not Necessary	821.40 FS	*- FS
12	1		*RUBBER DAM GLS	Not Necessary	7.40 FS	*- FS
13	1		*RUBBER R/G	Not Necessary	13.00 FS	*- FS
14	9		*CLIP BMPR	Necessary	21.60 FS	*21.60 FS
15	2		*CLIP	Necessary	6.00 FS	*6.00 FS
16	1		*LETTER MARK FORESTOR R	Necessary	40.70 FS	*40.70 FS
17	1		*LETTER MK R SUB	Necessary	66.60 FS	*66.60 FS
18	1		*SUNDRIES	Necessary	100.00 FS	*20.00 FS

F=Franchise part. S=SpcNett.

Total Parts (S\$)	5,252.20	1,061.40
--------------------------	-----------------	-----------------

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	REPLACE REAR BUMPER BUMPER BEAM ,END PANEL ,SPARE TYRE FLOOR & TAILGATE	New	3,500.00	900.00
2	RESPRAY REAR BUMPER ,BUMPER BEAM ,END PANEL ,SPARE TYRE FLOOR & TAILGATE	New	3,000.00	1,200.00
3	TRANSFER TAILGATE MECHANISM	New	150.00	0.00
4	INSTALL REAR WINDSCREEN	New	300.00	0.00
5	SUPPLY & INSTALL REAR WINDSCREEN SOLAR FILM	New	145.00	0.00
6	TRANSFER REVERSE SENSOR (OLD TO NEW BUMPER)	New	100.00	100.00
7	REMOVE & REFIX EXHAUST SYSTEM	New	150.00	0.00
8	CONDUCT REAR ANTI-RUST COATING	New	580.00	0.00
9	FAULT DIAGNOSTIC (RESET)	New	280.00	280.00
10	REPAIR REAR END PANEL	New	600.00	600.00
11	RESPRAY REAR BUMPER BEAM & END PANEL	New	600.00	600.00
Gross Labour Cost (S\$)			9,405.00	3,680.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >