

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way #08-16
Singapore 079120

Our File No: CC3/AIG18017399/AQBS2**Date:** 04/03/2019REFERENCE

Insured/Claimant:	EU KEE HOE, GREGORY	Policy No:	2100507392-01	
Date of Loss:	20/09/2018	Nature of Claim:	OD	Claim No: 5412095788SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	EP2232R		
Make & Model:	AUDI A3, 999cc TFSI (A)	Engine No:	CHZ325699
Reg. Date:	19/04/2017 (Man. Year: 2017)	Chassis No:	WAUZZZ8V3H1060083
Colour:	Grey	Odometer:	34871 km
Engine Capacity:	999 cc		
Market Value/New Car Price:	S\$95,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Good	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:	

CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	Goodyear 6 mm	Rear Left Side:	Goodyear 6 mm
Front Right Side:	Goodyear 6 mm	Rear Right Side:	Goodyear 6 mm

The above values represent the remaining tyre tread depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	12,145.00	6,088.32	6,056.68	49.87
Miscellaneous Items	0.00	0.00	0.00	
Labour	18,032.00	11,182.00	6,850.00	37.99
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	30,177.00	17,270.32	12,906.68	42.77
- Excess (S\$)	600.00	600.00	0.00	0.00
(S\$)	29,577.00	16,670.32	12,906.68	43.64
+ GST 7.00/7.00% (S\$)	2,070.39	1,166.92	903.47	43.64
Nett Amount (S\$)	31,647.39	17,837.24	13,810.15	43.64

INSPECTION

Date of Assignment:	25/09/2018		
Date Inspected:	25/09/2018	Inspected At:	Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699
Estimated Period of Repair:	14.0 days		

Adjuster: ADRIAN LING**Manager:** SHIAU CHAN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Repair	1,697.00 FS	*- FS
2	4		*REAR BUMPER STICKY PAD (NPA)	Not Necessary	0.00 FS	*- FS
3	1		*REAR BUMPER FIXING PARTS	Not Necessary	166.00 FS	*- FS
4	1		*REAR WHEEL HOUSING LINER - LH	Not Necessary	32.00 FS	*- FS
5	1		*REAR BUMPER SPOILER	Not Necessary	206.00 FS	*- FS
6	1		*REAR BUMPER GUIDE SECTION - LH	Not Necessary	57.00 FS	*- FS
7	2		*REAR LIGHT REFLECTOR - LH/RH	Not Necessary	70.00 FS	*- FS
8	4		*REAR BUMPER SEAL RING	Not Necessary	14.00 FS	*- FS
9	1		*SIDE PANEL - LH	Distorted	2,006.00 FS	*1,604.80 FS
10	1		*REAR WINDOW	Necessary	704.00 FS	*563.20 FS
11	1		*REAR SIDE WINDOW - LH	Necessary	502.00 FS	*401.20 FS
12	1		*REAR SIDE WINDOW TRIM STRIPS - LH	Not Necessary	388.00 FS	*- FS
13	2		*PRIMER	Necessary	37.00 FS	*14.56 FS
14	1		*REAR WHEEL HOUSING LINER - LH	Not Necessary	532.00 FS	*- FS
15	1		*REAR REINFORCEMENT FOR C PILLAR - LH	Not Necessary	172.00 FS	*- FS
16	1		*REAR DOOR - LH	Dented	2,190.00 FS	*1,752.00 FS
17	1		*REAR OUTER DOOR SEAL - LH	Necessary	139.00 FS	*111.20 FS
18	1		*BONDING AGENT	Necessary	43.00 FS	*34.16 FS
19	1		*CLEANING SOLUTION	Not Necessary	64.00 FS	*- FS
20	1		*APPLICATOR	Not Necessary	7.00 FS	*- FS
21	1		*REAR DOOR INNER SEAL - LH	Not Necessary	165.00 FS	*- FS
22	1		*REAR DOOR CATCH - LH	Not Necessary	82.00 FS	*- FS
23	1		*REAR DOOR CATCH COVER - LH	Not Necessary	14.00 FS	*- FS
24	1		*REAR DOOR EXTERIOR HANDLE - LH	Repair	207.00 FS	*- FS
25	1		*REAR DOOR HANDLE HOUSING - LH	Repair	26.00 FS	*- FS
26	1		*REAR DOOR SLIDE VALVE - LH	Not Necessary	11.00 FS	*- FS
27	1		*REAR DOOR MOUNTING BAR - LH	Not Necessary	143.00 FS	*- FS
28	1		*REAR WINDOW REGULATOR - LH	Not Necessary	220.00 FS	*- FS
29	1		*REAR RIM - LH	Cut	659.00 FS	*527.20 FS
30	4		*REAR TYRE RUBBER VALVE - LH	Not Necessary	12.00 FS	*- FS
31	1		*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
32	1		*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
33	1		*STONE CHIP	Necessary	180.00 FS	*180.00 FS
34	1		*METAL FILLER POWDER	Necessary	280.00 FS	*280.00 FS
35	1		*REAR WINDSCREEN SEALANT	Necessary	200.00 FS	*200.00 FS
36	1		*1/4 GLASS SEALANT	Necessary	100.00 FS	*100.00 FS
37	1		*SUNDRIES	Not Necessary	500.00 FS	*- FS

F=Franchise part. S=SpcNett.

Total Parts (S\$) **12,145.00** **6,088.32**

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE AND REINSTALL REAR PARKING AID. CHECK FUNCTION.	New	280.00	280.00
2	TO RENEW LHS 1/4 GLASS AND REAR WINDSCREEN TO FACILITATE FENDER RENEWAL.	New	600.00	600.00
3	TO REMOVE AND TRANSFER LHS REAR DOORS MULTI-LOCK SYSTEM AND POWER WINDOW DEVICES. INSPECT FOR DAMAGES.	New	280.00	280.00
4	TO DISLodge AND REINSTALL REAR WIRE HARNESS FOR LIGHTS, BATTERY MANAGER, FUSE AND RELAY TRAYS, ELECTRICAL AND AUDIO EQUIPMENT.	New	1,400.00	1,400.00
5	TO REMOVE AND REINSTALL REAR SEAT ASSY, BACK REST, ABCD PILLAR TRIMS, CURTAIN AIR BAGS, SAFETY BELTS, CARPETS, ROOF LINER, CARPETS, SILL TRIMS, ETC.	New	1,400.00	1,400.00
6	TO DISMANTLE REAR BUMPER, REAR LID AND LHS REAR DOOR. CUT OUT AND WELD LHS REAR FENDER, LHS REAR INNER SIDE PANEL AND LHS REAR WHEEL HOUSING. RENEW LHS REAR DOOR. RE-ORGANISE REAR CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED.	New	8,400.00	3,500.00
7	TO RESPRAY LHS REAR FENDER, LHS REAR DOOR, LHS ILL PANEL, DOOR ENTRANCE, ROOF CHANNEL, DRAIN PANEL, DOOR HANDLE, END PANELLING, LHS SIDE INNER PANEL AND LHS WHEEL HOUSING. TO CARRY OUT STONE CHIP TREATMENT AND JOINT SEALER WORKS.	New	4,800.00	2,850.00
8	TO REMEW LHS REAR RIM AND CARRY OUT WHEEL ALIGNMENT.	New	280.00	280.00
9	TO CARRY OUT DIAGNOSTIC CHECK.	New	192.00	192.00
10	TO CARRY OUT REAR SOLAR FILM INSTALLATION.	New	400.00	400.00
Gross Labour Cost (\$\$)			18,032.00	11,182.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >