

LKK Auto Consultants Pte Ltd

(Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC3/AIG19022585/GKA3Q2

Date: 27/07/2020

REFERENCE

Handling Insurer: AIG Asia Pacific Insurance Pte. Ltd. Policy No:

Claimant

Vehicle No : SCX1236T

Insured Vehicle No : SKA2019Z

Date of Loss: 23/12/2019

Nature of Claim: TP

Claim No: 7100295248SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SCX1236T**

Make & Model: AUDI A4, 1.4 TFSI S TRONIC (A)

Engine No: CVN045463

Reg. Date: 13/12/2017 (Man. Year: 2017)

Chassis No: WAUZZZF47JA025059

Colour: Brown

Odometer: 39406 km

Engine Capacity: 1395 cc

Market Value/New Car

Price: N/A

Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable):

Yes

Footbrake (Serviceable):

Yes

Handbrake (Serviceable):

Yes

Engine Modification:

No

Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 205/60 R16

Rear Tyre Size:

205/60 R16

Front Left Side: Continental 6 mm

Rear Left Side:

Continental 6 mm

Front Right Side: Continental 6 mm

Rear Right Side:

Continental 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	9,345.00	6,702.16	2,642.84	28.28
Miscellaneous Items	0.00	0.00	0.00	
Labour	14,752.00	9,552.00	5,200.00	35.25
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	24,097.00	16,254.16	7,842.84	32.55
+ GST 7.00/7.00% (S\$)	1,686.79	1,137.79	549.00	32.55
Nett Amount (S\$)	25,783.79	17,391.95	8,391.84	32.55
+ Loss of Use (15.0 x S\$50.00/day) (S\$)		750.00		
+ Doc/Search Fee (S\$)		2.00		
Nett Liability (S\$)		18,143.95		

INSPECTION

Date of Assignment: 27/12/2019

Date Inspected: 27/12/2019 Inspected At:

Premium Automobiles Pte Ltd (UBI)

55 Ubi Road 1

Singapore 408699

Estimated Period of Repair: 12.0 days

Adjuster: XING GUO QIANG

Manager: Khanchna Pothuraj

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*REAR BUMPER	Deformed	2,015.00 FS	*1,612.00 FS
2	1		*REAR BUMPER FIXING PARTS	Not Necessary	66.00 FS	*- FS
3	1		*REAR BUMPER SECURING STRIP	Not Necessary	203.00 FS	*- FS
4	1		*REAR BUMPER SPOILER	Not Necessary	227.00 FS	*- FS
5	1		*REAR LIGHT REFLECTOR -RH	Not Necessary	38.00 FS	*- FS
6	1		*REAR BUMPER GUIDE SECTION -RH	Not Necessary	41.00 FS	*- FS
7	2		*REAR BUMPER GUIDE SECTION -LH/RH	Not Necessary	40.00 FS	*- FS
8	1		*SIDE PANEL -RH	Buckled	2,443.00 FS	*1,954.40 FS
9	1		*REAR WINDSCREEN	Necessary	1,049.00 FS	*839.20 FS
10	1		*SIDE WINDOW -RH	Necessary	561.00 FS	*448.40 FS
11	1		*PRIMER	Necessary	19.00 FS	*14.88 FS
12	1		*LED TAIL LIGHT -RH OUTER	Scratched	931.00 FS	*744.80 FS
13	1		*TAIL LIGHT TRIM -RH OUTER	Not Necessary	27.00 FS	*- FS
14	1		*REAR WHEEL HOUSING LINER -RH	Not Necessary	223.00 FS	*- FS
15	1		*WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	82.00 FS	*- FS
16	1		*ACRYLIC SEALANT	Necessary	180.00 FS	*180.00 FS
17	1		*CAVITY WAX	Necessary	140.00 FS	*140.00 FS
18	1		*STONE CHIP	Necessary	180.00 FS	*180.00 FS
19	1		*METAL FILLER SEALANT	Necessary	280.00 FS	*280.00 FS
20	1		*REAR WINDSCREEN SEALANT	Necessary	200.00 FS	*200.00 FS
21	1		*1/4 GLASS SEALANT	Necessary	100.00 FS	*100.00 FS
22	1		*SUNDRIES	Necessary	300.00 FS	*8.48 FS

F=Franchise part. S=SpcNett.

Total Parts (\$\$) **9,345.00** **6,702.16**

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	TO REMOVE AND TRANSFER REAR PARKING AID AND REAR LID KICK SENSOR CHECK FUNCTION	New	360.00	360.00
2	TO RENEW REAR WINDSCREEN AND RHS 1/4 GLASS TO FACILITATE FENDER RENEWAL	New	600.00	600.00
3	TO INSTALL REAR WINDSCREEN SOLAR FILM	New	400.00	400.00
4	TO DISLODGE AND REINSTALL REAR WIRE HARNESS FOR LIGHTS BATTERY MANAGER ,FUSE AND RELAY TRAYS ,ELECTRICAL AND AUDIO EQUIPMENT	New	1,400.00	1,400.00
5	TO REMOVE AND REINSTALL REAR SEAT ,BACK REST ,HAT TRAY,ABCD PILLAR TRIMS ,LUGGAGE COMPARTMENT TRIMS DISLODGE ROOF LINER AND DISENGAGE CURTAIN AIRBAG ETC	New	1,400.00	1,400.00
6	TO DISMANTLE REAR BUMPER ,REAR LID ,CUT OUT AND WELD RHS REAR FENDER .TO RENEW REAR BUMPER .RE-ORGANISE CRASH MANAGEMENT COMPONENTS .REINSTALL ALL PARTS REMOVED	New	5,600.00	3,000.00
7	TO RESPRAY REAR BUMPER ,RHS REAR FENDER ,RHS SILL PANEL ,DOOR ENTRANCES ,ROOF CHANNEL ,DRAIN PANEL AND END PANLLING .TO CARRY OUT STONE CHIP TREARMENT AND JOINT SEALER WORKS	New	4,800.00	2,200.00
8	TO CARRY OUT DIAGNOSTIC CHECKS	New	192.00	192.00
Gross Labour Cost (\$\$)			14,752.00	9,552.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >